

2nd RIN ON A/c Bill

8

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of Road from					
REO Road to Paswan Toli					
Basbariya under Ruseera Block					
Name of Agency:- B. P. Engicon Pvt. Ltd.					
H. No-94, AT- Pizanna (Hasanpur)					
Agreement No.- 19-SBD/2023-24					
Date of Commencement :- 15.03.2024					
Date of Completion:- 14.03.2025					
Date of Measurement:-					
Construction of 1000 mm					
dia Hume pipe culvert					
AT CH. - 0.345 KM					
① E/W excavation in foundation					
Trenches for const ⁿ of HP culvert					
Headwall- $2 \times 6.45 \times 1.40 \times 1.50 =$					27.09 m ³
Below pipe- $1 \times 4.50 \times 1.50 \times 0.40 =$					2.70 "
					29.79 m ³
② P/V PCC M-15 grade mix					
concrete in foundation bed.					
H.W.- $2 \times 6.45 \times 1.40 \times 0.150 =$					2.71 m ³
B.P. - $1 \times 5.00 (av.) \times 1.50 \times 0.250 =$					1.88 m ³
					4.59 m ³
③ P/V & Construction of PCC					
M-20 grade mix concrete					
for Head wall of HPCL - etc					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F.					Rs 3699784=
22/22) Painting on parapet wall of					
H.P. culvert		do		do.	
Rtg. nilel - 9 item (5) =					20.64 m ²
CB 135 = 62/m ²					Rs 2799=
					1
Total					Rs 3702583=
Add 18% GST					(+) Rs 666465=
Add 1% L. cess					(+) Rs 37026=
Add Seimorage Fee					(+) Rs 68498=
					1
					Rs 4474572=
Less 18.00% Below Rate					
As per agreement					(-) Rs 805423=
					Rs 3669149=
Less Previous Bill Payment					
vide TMB P- (7)					(-) Rs 1835035=
Net Payable amount =					Rs 1834114=
CEP					
28/10/2024					
28/10/2024					
JE, ROVERA					