

MMGSY (Gen)

Name of work - Tinmuhani to pitkhi tola

Schedule XLV-Form No. 134 sak

Name of contractor - Asha Devi

DIVISION

MASHRAKH

SUB-DIVISION

Measurement Book

917

25

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Maint. of Road					
from Timmuhami To Polkhi Pola					
(mmssy-gen)					
Agency:- Smt. Asha Devi					
Agreement No.:- 26/mmssy-gen/8BD/2021-22					
Date of Start:- 09/09/2021					
A. Date of Compl:- 28/03/2023					
Date of Entry:- 20/06/2024					
1) Restoration of Raincutty					
Beams with Soil. moorun					
$2 \times 5 \times 11.50 \times 0.75 \times 0.30 = 25.875 \text{ m}^3$					
Limit qty 25.31 m ³					
2) Mending up of Beams/shoulder					
stripping excess soil					
$2 \times 7 \text{ NOS} \times 13.30 \times 0.750 = 139.65 \text{ m}^2$					
3) Maint. of Road Signs.					
Qty = 0.05 Km ² 0.05 Km					
4) Maint. of 200m 2 Km Stone					
Qty = 0.06 Km = 0.06 Km					
Signature					
20/06/2024					
JE					
Signature					
21-6-24					
A/E					

Continuation

ABSTRACT OF COST

26

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Restoration of Rain cuts/Berms					
$\phi 4 = 25.30 \text{ m}^3$ (vide TMB Pg-25)					
@ 404.06 Rs/m ³					Rs 10,228=0
2) Making up of Berms/Shoulder, Stripping excess soil—					
$\phi 4 = 139.65 \text{ m}^2$ (vide TMB Pg-25)					
@ 60.28 Rs/m ²					Rs 8418=0
3) maint. of Road Signs					
$\phi 4 = 0.05 \text{ Km}$ (vide TMB Pg-25)					
@ 1104.58 Rs/Km					Ry 55=0
4) maint. of 200m x 2km Stone					
$\phi 4 = 0.06 \text{ Km}$ (vide TMB Pg-25)					
@ 647.51 Rs/km					Rs 39=0
Total					18,740=0
Add GST @ 12%					(H) = 2249=0
Add L.C @ 1%					(N) = 187=0
Total					21,176=0
less 1.1% Dis/Agreement (-)					246=0
Total					20,930=0
J P MHE 20/06/2024 JE <i>[Signature]</i> 21-6-24 A-E					

Continuation