

Bakhari Devi to Dumaria to Beejhatwa

Schedule XLV-Form No. 134

भयुक्ता

DIVISION

चैत्यपुर

SUB-DIVISION

Jageshwar Nath & infra Pvt Ltd

MEASUREMENT BOOK

1671

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd R/A Bill (Final) (cont)					
Abstract of Cost					
Date of Actual Completion					18 ¹⁰ / ₂₄
All Qty in cube T.M.B					
Item ① Providing and fixing					
100 do do					
P/2 item NO ① T.M.B					
@ ₹ 2825.10/cu m					₹ 19,776.90
Item ② Clearing and					
2.2- (do do)					
P/14 item ②					
0.286 Hect					₹ 76926.08/Hect
					₹ 22001.00
Item ③ Cost of subsoil					
3.4 do do					
P/22-23 item ③ (i) (ii)					
(i) Do do 100mm lead					
51.37 m ³					₹ 260.98/m ³ ₹ 13407.00
(ii) Do do 100mm lead					
205.48 m ³					₹ 188.20/m ³ ₹ 38,690.00
Item ④ Cost of subgrade					
3.14 do do					
do do					
P/22 item NO ④					
2370.01 m ³					
@ ₹ 264.51/m ³					₹ 626,891.00

Continuation ₹ 7,20,765.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. 27	20765 = 40
Heen No (5) Const of G8B					
4.1 - Const of 10' as					
1200 direction of					
P/15-17 Heen No (28) C ^y					
667.645 m ³					
@ ₹ 3319.41/m ³					
					₹ 22,16,187 = 4
Heen No (6) Providing L&B					
47.3A Const of 3' as					
1200 direction of					
EP					
P/17-19					
Heen No (7) C ^y					
231.583125 m ³					
@ ₹ 4852.26/m ³					₹ 11,23,702 = 4
Heen No (7) Providing Primer					
S.1 - Const (SS) of 10' as					
P/19-20 Heen No (45)					
3087.775 m ²					
@ ₹ 58.15/m ²					₹ 1,79,554 = 2
Heen No (8) Providing Tack					
S.2 - Const (RS) of 10' as					
P/20 Heen No (98)					
3087.775 m ²					
@ ₹ 19.96/m ²					₹ 61,632 = 40

Continuation ₹ 43,01,840 = 4

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F ₹ 43,01,840=
Item (9) Providing mass					
Sill. 20mm thick					
do do as per spec					
P/20 Item No (9)					
3087.775 m ²					
@ ₹ 274.071 m ² ₹ 846,266=					
Item (10) RCC NP 300mm					
S-29. dia Pipe clut do do					
EPD					
P/4 Item No (10) 15.0m					
@ ₹ 1255.98 m ₹ 18,840=					
Item (11) RCC mass Grade					
10.1 - 10 Km Stone EPD					
P/21 Item No (11) (i) & (ii)					
(i) Ordinary Km Stone EPD					
2 Nos @ ₹ 3038.41/ea ₹ 6077=					
(ii) 200mm Stone do do EPD					
3 Nos @ ₹ 845.18/ea ₹ 2536=					
Item (12) Providing and					
10.2. Fixing motor-ref do do EPD					
P/21 Item No (12) (i), (ii) & (iii)					
(i) 600mm x 4 EP 10 Nos @ ₹ 5120.98/ea					
(ii) 900mm x 100mm octagonal EP					
2 Nos @ ₹ 12968.51/ea ₹ 25938=					
(iii) 600mm x 450mm rectangular EP					
4 Nos @ ₹ 6854.19/ea ₹ 27419=					
					₹ 52,80,26=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.F	52.80	126=0
Item No (13) Planting Tree					
11.9. do do do					
P/21 Item No (13) 70 Nos					
@ ₹ 1305.10 ea @ ₹ 91357=0					
Item No (14) Road marking					
8.13 RCD do do do					
P/22 Item No (12/14)					
168.40 m ²					
@ ₹ 886.50/m ² ₹ 144854=0					
Item No (15) Paving and					
10.6. Fixing typical					
masonry					
P/21 Item No (11/15) 5 Nos					
@ ₹ 12973.93 ea @ ₹ 64870=0					
Item No (16) Excavation					
9.1/11.1 of 10 do do do					
P/21 Item No (16) 31.32 m ³					
@ ₹ 434.82/m ³ ₹ 13618=0					
Item No (17) PCC 10.15 w fin					
11.4 (1) P/3 Item No (17) 5.69 m ³					
@ ₹ 7206.96/m ³ ₹ 41015=0					
Item No (18) PCC 10.20 w 8.5					
12.5 (1) P/3 Item No (18) 30.33 m ³					
@ ₹ 8251.42/m ³ ₹ 2,50,265=0					
Item No (19) RCC 10.20 w 8.5 HP					
9.3 (1) P/4 Item No (19) 15.0 m					
@ ₹ 3403.63/m ³ continuation ₹ 51054=0					
					₹ 59,37,159=0

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F. ₹ 59,37,159 = 0
Heel No (20) Paving					
10.5. Coats d. 10.6.10					
P/21 Heel No (20)					24.96 m ²
@ ₹ 136.98/m ²					₹ 3418 = 0
					Total Amt ₹ 59,40,577 = 0
Add GST @ 18.0%					₹ 10,69,304 = 0
Add LC @ 1.00%					₹ 59,406 = 0
Add SF @ 1.678%					₹ 99,689 = 0
					₹ 71,68,970 = 0
Less @ 0.05% Below					

as per Agt					₹ 6452 = 0
					₹ 71,62,518 = 0
Less @ P.P. vide					
T.M.B. P/11					₹ 50,68,350 = 0
					₹ 20,94,168 = 0
					20,93,988 = 0
					18/10/2024
					JE
					18/10/2024
					AE

Continuation