

NH:- HANDA SAHNI HOUSE TO PMGSY ROAD KHARIC  
**Schedule XLV-F** Form No. 134 <sup>TO DHARMPUR</sup>

PMGSY (SC)

अमृतसर विभाग का संसाधन **DIVISION**

अमृतसर विभाग का संसाधन **SUB-DIVISION**

**MEASUREMENT BOOK**

11.02.71

Agency:- Domestic Const.

# 6th 2, Final Bill

## attestment

31

Beh. XLV Form No. 134

| Particulars                                                                                                           | Details of actual measurement |   |   |   | Contents of area |
|-----------------------------------------------------------------------------------------------------------------------|-------------------------------|---|---|---|------------------|
|                                                                                                                       | No.                           | L | B | D |                  |
| n/w: Const of Rd. and CD works with maintenance for nanda satri House to P.H. Rd. Khurka to Chauranpur under P.H. Rd. |                               |   |   |   |                  |
| n/a: Domestic constn Pvt. Ltd. Panchayati Nagar Hajipur Kaji Mohammadpur, Muzaffarpur                                 |                               |   |   |   |                  |
| Agg. No. — 47/SB/2021-22                                                                                              |                               |   |   |   |                  |
| Date of start — 05/10/21                                                                                              |                               |   |   |   |                  |
| Date of comp. — 04/10/22                                                                                              |                               |   |   |   |                  |
| Date of actual completion —                                                                                           |                               |   |   |   |                  |

|                                                                        |        |         |   |                       |  |
|------------------------------------------------------------------------|--------|---------|---|-----------------------|--|
| ① Const of subgrade & Earthwork with approved material - do all jobs — |        |         |   |                       |  |
| 2x12x30                                                                | x 1.00 | x 0.075 | = | 54m <sup>3</sup>      |  |
| 2x10x30                                                                | x 1.10 | x 0.075 | = | 49.5m <sup>3</sup>    |  |
| 2x5x30                                                                 | x 0.90 | x 0.075 | = | 20.25m <sup>3</sup>   |  |
| 2x15x30                                                                | x 1.10 | x 0.075 | = | 24.75m <sup>3</sup>   |  |
| 2x15x30                                                                | x 1.30 | x 0.075 | = | 34.88m <sup>3</sup>   |  |
| 2x18x30                                                                | x 1.00 | x 0.075 | = | 81.00m <sup>3</sup>   |  |
| 2x1x15                                                                 | x 0.90 | x 0.075 | = | 2.025m <sup>3</sup>   |  |
|                                                                        |        |         |   | 281.025m <sup>3</sup> |  |
| Qty vide TMR Pg ② = 4230.00m <sup>3</sup>                              |        |         |   |                       |  |
| Total Qty = 4611.025m <sup>3</sup>                                     |        |         |   |                       |  |

6th to final hill

Abstract

38

Sch. XLV-Form No. 134

| Particulars                                                                                                                                                  | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                                              | No.                           | L. | B. | D. |                  |
| ① P/V 6 fixing working bench mark<br>T.M.B. Pg (27)<br>Qty ——— 1.815 km                                                                                      |                               |    |    |    |                  |
| @ 24015.40/m ——— 2 7288.00                                                                                                                                   |                               |    |    |    |                  |
| ② P/V 6 fixing reference pillar<br>T.M.B. Pg (28)<br>Qty ——— 1.815 km                                                                                        |                               |    |    |    |                  |
| @ 1845.88/m ——— 2 3350.00                                                                                                                                    |                               |    |    |    |                  |
| ③ site clearing & grubbing<br>T.M.B. Pg (27) & Pg (28)<br>Qty ——— 0.36 Hec +<br>0.25 Hec. = 0.61 Hec.                                                        |                               |    |    |    |                  |
| @ 2237.03/m <sup>2</sup> ——— 2 38139.00                                                                                                                      |                               |    |    |    |                  |
| ④ Const <sup>n</sup> of embankments with material obtained from borrow pits with a lift incl. of 10 ft —<br>T.M.B. Pg (33)<br>Qty ——— 1578.20 m <sup>3</sup> |                               |    |    |    |                  |
| @ 152.15/m <sup>3</sup> ——— 2 240123.00                                                                                                                      |                               |    |    |    |                  |
| ⑤ Const <sup>n</sup> of subgrade & earth shall<br>T.M.B. Pg (31)<br>Qty ——— 4511.025 m <sup>3</sup>                                                          |                               |    |    |    |                  |
| @ 7131.76/m <sup>3</sup> ——— 2 865034.00                                                                                                                     |                               |    |    |    |                  |
| ⑥ Const <sup>n</sup> of W.R. Cr. — I<br>T.M.B. Pg (28), Qty — 1385.10 m                                                                                      |                               |    |    |    |                  |
| @ 2743.61/m ——— 2 3808485.00                                                                                                                                 |                               |    |    |    |                  |

Continuation

± 4962419.00



Sch. XIV Form No. 144

| Particulars                                                                      | Details of actual measurement |   |   | Quantity of area       |
|----------------------------------------------------------------------------------|-------------------------------|---|---|------------------------|
|                                                                                  | No.                           | L | B |                        |
| ① p/v & laying work -                                                            |                               |   |   |                        |
| Total p/v & laying =                                                             |                               |   |   | 481.61 m <sup>2</sup>  |
| @ 3315-22/m <sup>2</sup> -                                                       |                               |   |   | 2 16 11311-01          |
| ② p/v & applying plaster -                                                       |                               |   |   |                        |
| (RS), Total p/v (29)                                                             |                               |   |   |                        |
| Qty -                                                                            |                               |   |   | 6512.20 m <sup>2</sup> |
| @ 243-03 -                                                                       |                               |   |   | 2 7 1803-01            |
| ③ p/v & applying Tack coat -                                                     |                               |   |   |                        |
| (RS), Total p/v (29)                                                             |                               |   |   |                        |
| Qty -                                                                            |                               |   |   | 6502.40 m <sup>2</sup> |
| @ 2 14-73/m <sup>2</sup> -                                                       |                               |   |   | 2 7 782-01             |
| ④ p/v, laying and setting of concrete p.t. premix surface material of 20mm th. - |                               |   |   |                        |
| Total p/v (29)                                                                   |                               |   |   |                        |
| Qty -                                                                            |                               |   |   | 6502.50 m <sup>2</sup> |
| @ 2 213-39 -                                                                     |                               |   |   | 2 13 87568-01          |
| ⑤ c/w excavat <sup>n</sup> in found <sup>n</sup> -                               |                               |   |   |                        |
| Total p/v (27) Qty -                                                             |                               |   |   | 31.32 m <sup>3</sup>   |
| @ 2 279-09 -                                                                     |                               |   |   | 2 87 91-02             |
| ⑥ p/v & laying PCC M15 as leveling course -                                      |                               |   |   |                        |
| Total p/v (27) Qty -                                                             |                               |   |   | 8.69 m <sup>3</sup>    |
| @ 2 6040-83/m <sup>3</sup> -                                                     |                               |   |   | 2 34 372-02            |
| ⑦ p/v & laying PCC/PCC M-20 in foundation -                                      |                               |   |   |                        |
| Qty 27.74 m <sup>3</sup>                                                         |                               |   |   |                        |
| @ 6613-66/m <sup>3</sup> -                                                       |                               |   |   | 2 18 2568-02           |
| Continuation                                                                     |                               |   |   |                        |
|                                                                                  |                               |   |   | + 8583505-01           |

| Particulars                                                                                                                    | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                | No.                           | L. | B. | D. |                  |
| ⑭ P/W & laying RCC NP.3<br>HP of 600 mm $\phi$<br>TMR Pg (28) Qty ——— 16.00 m<br>@ 22619.49/m ——— 2 39292 = 00                 |                               |    |    |    |                  |
| ⑮ Painting two coats on new concn<br>TMR Pg (32) Qty ——— 33.6 m <sup>2</sup><br>@ 90.45/m <sup>2</sup> ——— 2 3039 = 00         |                               |    |    |    |                  |
| ⑯ Brick masonry work in cement mortar, TMR Pg (34)<br>Qty ——— 5.14 m <sup>3</sup><br>@ 5645.25/m <sup>3</sup> ——— 2 29016 = 00 |                               |    |    |    |                  |
| ⑰ Providing PCC-M-20 coping<br>TMR Pg (34)<br>Qty ——— 26 m<br>@ 387.25/m ——— 2 10068 = 00                                      |                               |    |    |    |                  |
| ⑱ Plastering with cement mortar (1:4)<br>TMR Pg (34), Qty ——— 39.38 m <sup>2</sup><br>@ 182.45/m <sup>2</sup> ——— 2 7185 = 00  |                               |    |    |    |                  |
| ⑲ Rein: cement concn M15 grade<br>(i) km stone, TMR Pg (35)<br>Qty ——— 03 nos.<br>@ 2297.82 ——— 2 6894 = 00                    |                               |    |    |    |                  |
| (ii) 200 m stone, TMR Pg (35)<br>Qty ——— 08 nos.<br>@ 594.76 ——— 2 4758 = 00                                                   |                               |    |    |    |                  |

Continuation

| Particulars                                     | Details of actual measurement |    |    | Contents of area   |
|-------------------------------------------------|-------------------------------|----|----|--------------------|
|                                                 | No.                           | L. | B. |                    |
| ① Reins. cement conc <sup>n</sup> M15 grade pit |                               |    |    |                    |
| TMB Pg (35), Qty                                |                               |    |    | 65 nos             |
| @ 522.33                                        |                               |    | 2  | 33930 = 00         |
| ② P/V & fixing of retro reflective              |                               |    |    |                    |
| (i) 600 mm circle, TMB Pg (35)                  |                               |    |    |                    |
| Qty                                             |                               |    | 08 | Nos.               |
| @ 4761.54/each                                  |                               |    | 2  | 38116 = 00         |
| (ii) 900 mm eqi. b triangle                     |                               |    |    |                    |
| Qty                                             |                               |    | 04 | Nos.               |
| @ 5249.42/each                                  |                               |    | 2  | 20991 = 00         |
| (iii) 600 mm x 450 mm rect.                     |                               |    |    |                    |
| Qty                                             |                               |    | 04 | Nos.               |
| @ 721.95/each                                   |                               |    | 2  | 262068 = 00        |
| ② P/V & laying of hot applied therm.            |                               |    |    |                    |
| comp. 2.5 mm thick                              |                               |    |    |                    |
| Qty                                             |                               |    |    | 363 m <sup>2</sup> |
| @ 721.95/m <sup>2</sup>                         |                               |    | 2  | 262068 = 00        |
| ③ P/V & laying of a reins. cement               |                               |    |    |                    |
| conc <sup>n</sup> pipe duct 300 mm $\phi$       |                               |    |    |                    |
| Qty                                             |                               |    |    | 60 m               |
| @ 883.79/m                                      |                               |    | 2  | 53027 = 00         |
| ④ P/V & erecting director and                   |                               |    |    |                    |
| place identification                            |                               |    |    |                    |
| Qty                                             |                               |    |    | 01 nos.            |
| @ 3042.66                                       |                               |    | 2  | 3043 = 00          |

Continuation

2 9113249 = 00

B/R ————— 3113549 = 00

42

Sch. XLV-Form No. 134

| Particulars                      | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------|-------------------------------|----|----|----|------------------|
|                                  | No.                           | L. | B. | D. |                  |
| ⑤ r/v & fixing of typical window |                               |    |    |    |                  |
| TRB Pg (37), Qty — OB nos.       |                               |    |    |    |                  |
| ⑥ 2 9576 = 80                    |                               |    |    |    | 2 47884 = 00     |
|                                  |                               |    |    |    | 2 9161433 = 00   |
| Add 127. GST (+)                 |                               |    |    |    | 2 1099372 = 00   |
| Add 17. LC (+)                   |                               |    |    |    | 2 91614 = 00     |
| Add SF (+)                       |                               |    |    |    | 2 14761 = 00     |
|                                  |                               |    |    |    | 2 10367180 = 00  |
| 250 less (-)                     |                               |    |    |    | 2 217711 = 00    |
|                                  |                               |    |    |    | 2 10149469 = 00  |
| less pre. payment (-)            |                               |    |    |    | 2 9498221 = 00   |
|                                  |                               |    |    |    | 2 651248 = 00    |
| Total say,                       |                               |    |    |    | 2 6,51,248 = 00  |
| M. S. S. S.                      |                               |    |    |    |                  |
| 20/01/24                         |                               |    |    |    |                  |
| A. E.                            |                               |    |    |    |                  |