

14/11/19 - MATRIMONIAL SADA HOUSE - 10 PWD Dikharanpur
KIHARKA BASANT ROAD

Schedule XLV-Form No. 134

mmcsy (sc)

गौरीगंज सिविल कोर्ट प्रहसनगर DIVISION

गौरीगंज सिविल कोर्ट प्रहसनगर SUB-DIVISION
अररा

WEA SURVEILLANCE BOOK

2773

2773

Agency: - Domestic Const.

Particulars	Details of actual measurement			Contents of area
	No.	L	B	
N/A :- Const. of Rd. and CD works with maintenance for Nathuri Sah haveli to PWD Rd. Dhanapuri Kharka Basant Rd. under NH&M.				
N/A :- Domestic const. Pvt. Ltd. Ramdayalu Nagar, Rajipur, Keji muzaffarpur, mohammadpur				
Agg. No. :- 11/SPD/22-23				
Date of start :- 22/05/22				
Date of comp. :- 26/05/22				
Actual comp. :-				
i) P/V & fixing of working B.M. pillars or nos. per km to 04 nos. do all comp. jobs —				
ii) working Bench pillars —				
Qty —			0.283 km	
Qty vide TMB Pg(22) —			1.5 km	
			1.783 km	
Qty H. to			1.700 km	
iii) Reference pillars —				
Qty —			0.283 km	
Qty vide TMB Pg(22) —			1.5 km	
			1.783 km	
Qty H. to			1.700 km	

7th & final Bill

Abstract

46

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① P/V & fixing working B.M.					
TMB Pg (29), Qty —					1.70 km
@ 4015.40/km —					2 6826.00
② P/V & fixing reference pillar					
TMB Pg (29), Qty —					1.70 km
@ 1845.98/km —					2 3138.00
③ Clearing & grubbing Rd. Land					
TMB Pg (34), Qty —					0.34 Hac.
@ 52970.33/Hac. —					2 18009.00
④ Const ⁿ of Embankment with material obtained TMB Pg (37)					
a) 1000 m lead, Qty —					323.05 m ³
@ 190.57/m ³ —					2 61564.00
b) 400 m lead, Qty —					753.78 m ³
@ 152.15/m ³ —					2 114688.00
⑤ Const ⁿ of subgrade					
TMB Pg (35), Qty —					2580.57 m ³
@ 191.76 —					2 494850.00
⑥ Const ⁿ of granular sub-base (ASB Gr. I) (RT)					
Qty —					812.8 m ³
@ 2862.73/m ³ —					2 2326856.00
⑦ P/V, laying, spreading (WBM-III) (RT)					
Qty —					284.06 m ³
@ 3482.24/m ³ —					2 989165.00

Continuation

2 4015096.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑧ P/V to applying primer coat (SS ₁) TMB Pg (40), Qty — 3787.50 m ² @ 43.07/m ² — 7163128=					
⑨ P/V to applying tack coat (RS ₁) TMB Pg (41), Qty — 3787.50 m ² @ 14.74/m ² — 255828=0					
⑩ P/V, laying and rolling of class graded premix surface TMB Pg (41), Qty — 3787.50 m ² @ 216.04/m ² — 2818252=0					
⑪ Constn of G&B Gr. - I (PCC. part) TMB Pg (41) Qty — 252.3 m ³ @ 2862.73/m ³ — 7739443=0					
⑫ P/V, laying, spreading WBM-III (PCC), TMB Pg (42) Qty — 193.30 m ³ @ 3482.24/m ³ — 2673117=0					
⑬ Constn of un-rein. pavement (PCC) TMB Pg (42), Qty — 373.32 m ³ @ 7637.68/m ³ — 22851299=0					
⑭ Rein. cement concn H15 grade kilometre, vide TMB Pg (43) i) km stone, Qty — 03 nos. @ 2297.87/nos. — 76894=0 ii) 200 m stone, Qty — 07 nos. @ 594.76/nos. — 24163=0					
Continuation					79327220=0

Particulars	Details of actual measurement			Continuity of area
	No.	L	B	
② Rein. cement conc. M15 grade boundary pillar, TMB Pg (43) Qty — 22 nos.				
① 225.30/m —				2 28325=0
⑥ r/v b fixing of reflector cautionary, mandatory signboard				
ii) TMB Pg (43), Qty-08 nos. (600 mm circular)				
① 4781.14/m —				2 38249=0
iii) 300 mm eqi. b triangle Qty — 04 nos.				
① 5264.32/m —				2 21057=0
iii) 600 mm x 450 mm, Qty — 04 nos.				
① 4655.76/m —				2 12623=0
⑦ r/v b laying of hot applied thermoplastic (BT) portion —				
TMB Pg (43) Qty — 200 m ²				
① 721.95/m ² —				2 144390=0
⑧ r/v b laying of hot applied thermoplastic (PCC) portion —				
TMB Pg (43) Qty — 124 m ²				
① 721.95/m ² —				2 89522=0
⑨ r/v b laying of a rein. cement concrete pipe duct 300 φ Qty — 45 m				
① 893.02/m —				2 40486=0

Continuation

2 9708177=0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
20 P/V & erecting direction and place identification					
TMB Pg (42), Qty —					01 nos.
@ 3061.00/nos.					2 3061.00
21 P/V & fixing of typical MMSY					
Informatory sign board					
TMB Pg (44), Qty —					05 nos.
@ 3576.80/nos.					2 17884.00
22 B/w masonry work in cement mortar (1:3) in parapet					
TMB Pg (44)					
Qty —					5.20 m ³
@ 5635.45/m ³					2 29304.34
23 P/V RCC M-20 coping					
TMB Pg (44), Qty —					26 m
@ 388.10/m					2 10090.60
24 Plastering with cement mortar (1:4) on B/w, TMB Pg (45)					
Qty —					38 m ²
@ 181.45/m ²					2 6895.10
					2 98054.07
Add 12% GST (+)					2 1176649.00
Add 1% LC (+)					2 98054.00
MS/F (+)					2 136722.00
					2 11216832.00

B/F — 2 11216832 = 0

50

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
say	—		2 11216832 = 0		
2.5% less	—		2 235553 = 0		
			2 10981279 = 0		
less pre. paymt	—		2 9686028 = 0		
Total	—		2 1295251 = 0		

21/2/21
18/11/24
A.B.

Material statement

① C/W	—	553.75 m ³
② Metal	—	79.82 m ³
③ Stone screening	—	17.92 m ³
④	—	21.81 m ³