

PWD ROAD TO DUMRAWA TO TARAJUNI

MUSHARI

Schedule XLV-Form No. 134

Nawada

DIVISION

Pakribanwan

SUB-DIVISION

2462

MEASUREMENT BOOK

Rajkumar

Sch.XLV-Form No. 134

Particulars	Details of actual measure			Contents of area
	No.	L.	B.	
⑥ Construction of GSI by providing coarse graded material in earthen foundation				
217.50 m ³				
@ Rs 218.03/m ³				= Rs 47421.00/-
⑦ Providing, laying, spreading and compacting stone aggregate of WBM br-III in PCC length				
163.11 m ³				
@ Rs 3208.14/m ³				= Rs 523280.00/-
⑧ Providing and laying of R.C.C				
pipe duct 300 mm dia				
15 m				
@ Rs 928.30/each				= Rs 13925.00/-
⑨ Providing and fixing logo of Project				
3 Nos				
@ Rs 10095.46/each				= Rs 30286.00/-
Total				= 899917.00/-
Add GST 18% : (+)				Rs 161985.00/-
Add LC 0.1% : (+)				Rs 8999.00/-
Add S-free 10% : (+)				Rs 36221.00/-
Total				= Rs 1107122.00/-
Less 23.21% as below : (-)				256963.00/-
Continuation				= Rs 850159.00/-

1st on A/c bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W :- PWD Road to Durnaung to Toruuni Mushari					

Agency :- Shri Raj Kumar

Agreement No :- RWD, Nawada/03 MMUSY
(NDB) / SBD / 2023 - 24.

Date of Start :-

Date of Completion :-

Date of measurement :-

19/09/2024

Date of entry :- 19/09/2024

① Providing and fixing of work
benchmark pillars :-

ch. 0 to 570.

Working benchmark pillars - 1 Nos

Reference pillars - 2 Nos

② Cleaning and grubbing road
land in earthen length :-

(i) In earthen length

$$= 2 \times 13 \times 20 \times 3.5 = 1820 \text{ m}^2$$

Continuation