

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Batchanee Samrahaee to Narvadye					
Agency =	A. B. Build con.				
Ass. No. =	17 SBD/2020-21.				
of order =	26/06/2020.				
of completion =	25/06/2021.				
Actual completion =	17/06/2021.				
Period =	3rd year maint.				
	= 18-06-23 to 17-06-2024.				
DIE =	19-06-2024.				
(1) Restoration of rain cut.					
L	22	15.0	0.90	0.30	= 89.10 m ³
R	17	15.0	0.90	0.30	= 68.85 m ³
					157.95 m ³
2) Maint. of earthen shoulder					
(stripping of excess soil).					
L	25	15.0	0.90		= 337.50 m ²
R	31	15.0	0.90		= 418.50 m ²
					756.00 m ²
3) Repair & maint. of Potholes					
at 2.38,					
1	1.90	1.50			= 2.85 m ²
1	3.00	1.20			3.60 "
1	3.50	0.90			3.15 "
1	9.20	1.80			16.56 "
1	6.30	3.75			23.63 "
1	3.40	1.80			6.12 "
					55.91 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				P/1 = 10	2,88,068.
10) Cutting branches of trees and shrubs - c. job.					
= 14 hrs @ 106.52/-				10	1491 =
11) Cutting shrubs from roadway - c. job.					
= 28 hrs @ 6.54/-				10	183 =
12) Trimming of grass & weeds					
= 1147.50 m ² @ 2.18/-				10	2502 =
13) White washing of C.B. Road					
= 42.66 m ² @ 16.65/-				10	710 =
14) P/ applying not applied thermoplastic paint - c. job					
= 455.0 m ² @ 851.80/-				10	3,87,569 =
				10	6,80,523 =
Reduced 10% 10%				10	6,80,523 =
				10	6,12,471 =
19/06/24 J.E.					
19/06/24					

Continuation