

Schedule XLV-Form No. 134

Pmlsy Road to Bhatpuria Tola

Bikramgarh

DIVISION

Dinag

Pmlsy (sc)

~~Subyaggarh~~

SUB-DIVISION

MEASUREMENT BOOK

IMB-582

Sasof Kema.

Ist year Maintenance

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Pngsy Road to Bhatpurwa tola					
Agency - Sazoi K. Singh					
Agreement NO. 27/SBD/20-21					
Actual Completion date					24.2.22
① Restriction of rain Cuts					
1 x 10M x 1M x .30					3.3
1 x 6M x 1M x .30					1.98
1 x 9 x 0.90M x .30					2.43
1 x 8 x 1.1M x .30					2.64
1 x 7M x 0.80M x .30					1.68
1 x 11M x 1.1M x .30					3.63
1 x 9M x 1M x .30					2.97
3 x 6M x 1M x .30					5.4
2 x 7M x 1M x .30					4.2
1 x 15M x 1M x .30					4.5
2 x 8M x 1.1M x .30					5.28
				Total	38.45
				Limit	37.97
② Maintenance of earthen Skid					
4 x 5M x 1.1					22
9 x 8M x 1M					72

Continuation

94

Continuation