

Name of Road + Panapuri Mashrafi Road to Takkhari to 19
Dhanari to Tak

Schedule XLV-Form No. 134

MB No-739

Executive Engineer
Rural Works Department
Works Div. Marhaura

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

Yugal Brij construction

3rd Year Maintenance Bill

47

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Maint of Road from Pargana					
		Mashrakh Road to. Takhat talga			
		Dhamanti under MMWSY/SC			
Agency:- Yugal Brij Constr Pvt Ltd					
Agreement No - 34/MMWSY/SBD/2020-21					
Date of commance - 30.01.2021					
Date of Actual Completion - 05.09.2021					
Date of Measurement - 14.09.2024					
① Restoration of Rain cuts with					
soil - d. - d. - all complete job					
	14x	2.05x	1.00x	0.300 =	8.61m ³
	10x	1.90x	1.00x	0.300 =	5.70m ³
	15x	2.10x	1.10x	0.300 =	10.90m ³
	12x	2.80x	1.15x	0.300 =	11.59m ³
	14x	2.50x	1.15x	0.300 =	12.08m ³
	13x	2.60x	1.20x	0.300 =	12.17m ³
					60.55m ³
② Making up of Berms/shoulder					
- d. - d. - all complete job					
	16x	3.05x	1.00	=	48.80m ²
	15x	3.70x	1.05	=	58.28m ²
	16x	3.50x	1.10	=	61.60m ²
					168.68m ²
③ Maint of CD work (HAC)					
- d. - d. - all complete job					
	01x	01			01/10

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				8.7 R	66,949.00
4/4 Patch repair over pot holes with					
pru do do all completion					
P-49,	35.23	not	Limit	35.16 m ²	
			@ R	352.80/m ²	R 12404.00
5/5 Patch repair over B-T Surbale					
do do all completion					
P-49,	35.13	m ²	@ R	365.86/m ²	R 12853.00
6/7 Marking C/D work (HP Cement)					
do do all completion					
P-47,	0.1	No	@ R	1130.67 each	1131.00
7/9 Marking Road Street - do -					
do do all completion					
P-48,	0.130	km	@ R	1077.82/km	140.00
8/10 Marking 2000 C/m stone -					
do do all completion					
P-48,	0.150	km	@ R	631.29/km	95.00
9/11(i) Cutting branches & trees					
do do all completion					
P-48,	0.1	No	@ R	109.74 each	110.00
10/11(ii) Cutting shrubs from Road					
way do do all completion					
P-48,	0.5	No	@ R	6.73 each	34.00
C/o R					93,716.00

[illegible]