

Kushnail main Road to Adirgan,

Schedule XLV-Form No. 134

under memory (here).

Rural Work Department, West Bengal **DIVISION**

Food, Work & Div. Pupil **SUB-DIVISION**

2959

MEASUREMENT BOOK

Agency:- Binodh Kumar.

2nd on A/c running Bill Measurement

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
N/Work constn of road from Karsai					
main Rd. to Glingar under					
mmssy in pupri Block					
N/Agency: Bimlesh Kumar					
At :- Nihra po. Dumbharpetti					
PS - pupri ms. Sthamanku					
Agreement No. 08 SBH/23-24					
Date of start - 22.06.23					
Date of comp - 21.3.24					
Actual date of comp. - On going					

Item ① const. of plain cement					
concrete pavement - do -					
$1 \times 30 \times \frac{3.80 + 3.70}{2} \times 0.160 = 18 m^3$					
$1 \times 30 \times \frac{3.70 + 3.80}{2} \times 0.160 = 18 m^3$					
$1 \times 30 \times \frac{3.80 + 3.95}{2} \times 0.160 = 18.58 m^3$					
$1 \times 11 \times \frac{3.95 + 8 + 4.70}{3} \times 0.160 = 9.42 m^3$					
$1 \times 15 \times \frac{4.70 + 3.75}{2} \times 0.160 = 9.48 m^3$					
$1 \times 30 \times \frac{3.75 + 3.75}{2} \times 0.160 = 18 m^3$					
$1 \times 30 \times \frac{3.78 + 3.75}{2} \times 0.160 = 18.04 m^3$					
$1 \times 2 \times \frac{3.75 + 3.75}{2} \times 0.160 = 3.8 m^3$					
					113.38 m ³

Continuation Limit = 110.16 m³

[Signature] 11/11/24
TS. 11.24
A. K.

Abstract

10

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Item ① P/V fixing working benchmark TMB page (1) Qty = 0.500 Km					
@ 4015.40 Km =					2005.00
② P/V & fixing reference pillar TMB page (1) Qty = 0.500 Km					
@ 1845.48/Km =					922.00
③ Site clearing & grubbing TMB page (1) Qty = 0.42 Hec					
@ 52970.33/Hec =					22248.00
④ Box cutting TMB page (2) Qty = 60.00 m ³					
@ 75.57/m ³ =					4534.00
⑤ Const. of embankment TMB page (2)					
(a) lead 100 m Qty = 442.20 m ³					
@ 152.15/m ³ =					67281.00
(b) lead 1000 m Qty = 126.95 m ³					
@ 190.57/m ³ =					24193.00
⑥ Const. of Subgrade TMB page (3) Qty = 388.05 m ³					
@ 191.76/m ³ =					74412.00
⑦ Const. of GSB 477 (B7) TMB page (2) Qty = 270.95 m ³					
@ 2604.17/m ³ =					703777.00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑧ P/V R laying WBM ① (BT)					
TMB page (2)					
Qty = 198.62 m ³					
@ 3169.81/m ³					445739.00
⑨ Const of GSR G+I (PCC)					
TMB page (3) Qty = 10.10 m ³					
@ 2694.17/m ³					27344.00
⑩ P/V R laying WBM ① (PCC)					
TMB page (3)					
Qty = 28.12 m ³					
@ 3169.81/m ³					89135.00
⑪ P/V R laying typical type of masonry information high board					
TMB page (3)					
Qty = 2 nos					
@ 9476.00/each					18952.00
⑫ Const of PCC - do -					
Qty via page no (B) in TMB					
@ 7260.76/m ³		110.16 m ³			13799845.00
Total =					2280390.00
Add 12% GST =					273647.00
Add 14.20 =					22804.00
Add SF =					51642.00
Total =					2628483.00
less 10% to Bill =					1718017.00
Total =					910466.00
 					
Material Statement					
Stone chips = 99.14 m ³					
course sand = 49.52 m ³					
Continuation					