

Ag NO. 41 MMUSY ~~ROAD~~ (NDB) SBD/2023-24

Schedule XLV-Form No. 134

Road from PIPARBADI MMUSY ROAD TO PAHANTA TOLA

Kishanganj - 2

DIVISION

Pothua.

SUB-DIVISION

MEASUREMENT BOOK

1767

BIPIN BIHARI KASHYAP

2nd on A/c Bill

18

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work—Pipalbadli					
nearby Road to Pakarola.					
Agency—Bipin Kr Keshyap					
Agreement No—41/1000/4/1108/					
330/2023-24					
Date of LAO—13.03.2024					
Date of Completion—14.03.2025.					

RECORD ENTRY

① Construction of granular
sub base do do 7/5
BT portion

$$1 \times 15.00 \times 4.05 \times 0.200 = 12.15 \text{ m}^3$$

$$7 \times 30.00 \times 4.05 \times 0.200 = 340.90 \text{ m}^3$$

$$1 \times 30.00 \times 4.05 \times 0.200 = 24.30 \text{ m}^3$$

$$1 \times 15.00 \times 4.05 \times 0.200 = 12.15 \text{ m}^3$$

CC portion

$$14 \times 30.00 \times 2.75 \times 0.100 = 115.50 \text{ m}^3$$

$$\text{Qty} = 376.65 \text{ m}^3$$

② Excavation for
foundation do do 7/5
cut-off wall

$$2 \times 3.00 \times 1.200 \times 1.50 = 2.79 \text{ m}^3$$

$$2 \times 7.50 \times 0.800 \times 1.50 = 6.75 \text{ m}^3$$

$$\text{Left} - 1 \times 2.50 \times 7.50 \times 0.800 = 5.625 \text{ m}^3$$

$$\text{Wing wall} - 4 \times 2.10 \times 1.78 \times 1.40 = 20.933 \text{ m}^3$$

Continuation

$$\text{Qty} = 36.098 \text{ m}^3$$

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF-B. 3557473 ²⁰⁰
Add 18% GST					— (+) B. 640345 ²⁰⁰
Add 1%	1				less (+) B. 35574 ²⁰⁰
Add 1.971% signora					(+) B. 70082 ²⁰⁰
					<u>B. 4303474²⁰⁰</u>
less 0.25% as per agree					(-) B. 10759 ²⁰⁰
					<u>B. 4992715²⁰⁰</u>
less previous payment					(-) B. 2342142 ²⁰⁰
					<u>B. 1950573²⁰⁰</u>
					6284
					02/11/04

J.B