

J. TEN DRA KUMAR
Agree. No - 35 MIBD 12052-23

BHODGAM TO MAACHELI UNDER 3054

Schedule XLV-Form No. 134

DIVISION

Kadwa

SUB-DIVISION

MEASUREMENT BOOK

No

2069

ABSTRACT ~~455~~

2nd And Final Bill
~~on A/c Bill~~

ABSTRACT OF cost

7

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. & Maint. of Road M-R-11/22-23					
Barzai/09					
(ii) Bhagyaon to Maghuli					
Agency - Jitendra karmar					
At - Kakkampara, Khushkibagh					
Anchor - Purnia East					
Dist - Purnia Pr-85430.5					
Length - 1.830 km					
Aggr no - 35 MBD/2022-23					
Date of Work order - 25-01-2023					
Date of Completion - 24-01-2024					
Actual date of Completion - 26/08/24					

1/2) Clearing & grubbing Road land - as per T.S. - 0.398 Ha vide TMB Pg (1) (2070) @ 59796.13/Ha - Rs 19590.00					
2/2) Const. of Supergrade and Crown Shoulder - 32.04 m ³ vide TMB Pg (14) 1323.0 m ³ vide m.B (2070) Pg (1) 1355.04 m ³ - Rs 352392.00 @ 260.06/m ³ - Rs 349059.00					
3/2) Const. of granular Sub- base - as per T.S. 95.18 m ³ vide TMB Pg (2) @ 2660.69/m ³ - Rs 253244.00					

Continuation Rs. ~~616898.00~~

C.O. Rs 625226.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road marking Slits At End of Jor C.C. portion					
18.00 m ² wide (2070) by (17)					
@ Rs 878.06/m ²					Rs 15808.00
21/40 → Plastering With Cement mortar (14) on brick work — Comp as per T.S.					
97.28 m ² wide (2070) by (16)					
@ Rs 198.06/m ²					Rs 19267.00
22/41 → Painting two coats including primer coat					
97.28 m ² wide (2070) by (16)					
@ Rs 113.77/m ²					Rs 11068.00
					Rs 5804520.00
Add 18% GST					Rs 1044814.00
Add 1% L.C.S					Rs 58045.00
Add S. Fee @ 10%					Rs 47414.00
					Rs 6954793.00
Less 13.00% Below					Rs 910382.00
					Rs 6044411.00
Less previous payment					Rs 4208728.00
					Rs 1834683.00

Examined
26/9/24
Continuation