

Ag-No 0-35 MBD/2022-23

Sonali Belapur MID Road Gethara

Schedule XLV-Form No. 134

N.H.P. 2018

MR

Bongset

DIVISION

Kadiba

SUB-DIVISION

Measurement Book

2088

Jitendra Kumar

3rd and Final Bill
ABSTRACT OF COST
35

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. of Road					
Sonaili Belawa ^{PWD} Road Gethaura.					
Agency - Jitendra kumar					
Agr. No. - 35 MBD/2022-23					
Date of Work order - 25.01.2023					
Date of Completion - 24.01.2024					
Actual date of Completion - 26/08/24					
1) clearing and grubbing					
Road land -					
0.36 Ha. wide TMB (18)					
@ Rs 5926.13/Ha. - Rs. 21501.00					
2/2) Const. of Subgrade					
and earthen shoulders -					
1459.65 m ³ wide TMB (18)					
143.14 m ³ wide TMB (23)					
1602.79 m ³					
@ Rs 260.06/m ³ - Rs. 416820.00					
3/3) Const. of G.S.B. -					
as per T.S.					
108.21 m ³ wide TMB (18)					
@ Rs 2826.89/m ³ - Rs 305898.00					
4/4) P/L, laying, spreading					
and compacting					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
44) Const. of Rce railing — Camp. as per draw. & T.S. 11.28 m wide Tms by (31) @ Rs 4381.13/m — Rs 49532.00					
45) Plastering with cement mortar (1:4) — 37.76 m ² wide Tms by (31) @ Rs 191.64/m ² — Rs 7236.00					
46) Painting two coats including primer coat — Camp. as per draw. & T.S. 37.76 m ² wide Tms by (31) @ Rs 113.77/m — Rs 4296.00					
					Rs. 85,592.48.00
Add 18 H. L. T (F) — Rs. 1540665.00					
Add 1 H. L. (less F) — Rs. 85592.00					
Add S. fee @ 10% — Rs. 86017.00					
					Rs. 10271522.00
Less 13.09 H. L. Below (—) — Rs. 1344542.00					
					Rs. 8926980.00
Less Previous payment (—) — Rs. 4889203.00					
					Rs. 4037777.00

Continuation