

Construction of Road and C.D. Works Maintenance for
Basa Pokhar Salla Asthan to Amasuchit Jor 4 to 10 .

Durga B. B. B.

Schedule XLV-Form No. 134

Executive Engineer

P. W. D. Works Division

Sikamari

DIVISION

Dy. Engr.

SUB-DIVISION

Measurement Book

3919

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>IS1 ON DHEBOLI</u>					
Name of work:- Construction of Road and CD works with Maintenance for D Bazar Pokhar Sailing Ashan to Anusuchit Sata tola.					
Name of Agency:- Nishant Kumar					
S/O - Jyoti Mandal S/O, Village					
Kataiya Ward - 10, P.O. - Doshiya					
P.S. - Purnehiya, District - Sitabuli					
Date of Start - 8.08.2024					
Date of Completion - 07.08.2025					
Date of measurement					
for the work HP-6000 mtr.					
1. Earth work in excavation for foundation of Structures as per specification.					
$H: 1.2 \times 2 \times 3.90 \times 1.15 \times 1.5 = 26.91 m^3$ $Balan p: 2 \times 5.350 \times 1.130 \times 0.365 = 4.41 m^3$ $31.32 m^3$					
2. Providing P.C.C. MIS and landing course in foundation as per					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Specification for M.S.					
H.W. 2x2x3.9			1.15	0.15	2.69m ²
Bolempol. 2x5.311x1.13				0.25	3.0
					5.69m ²
3. Plain cement concrete (M-20)					
on Substructure complete as per specification					
H.W. 2x2x3.6			0.70	2.78	28.02
Parapet 2x2x3.6x0.40			0.45		2.60m ²
					30.62m ²
4. Providing and Laying R.C.					
Pipe MP2 for Cumm.					
as per specification					
2x2x2.5					10m.
5. Painting on Parapet Wall					
as per specification					
Top - 2x2x3.6x0.40					5.76m ²
Side - 2x4x3.6x0.45					12.96m ²
Ends - 2x4x0.40x0.45					1.44m ²
					20.16m ²
6.1. Providing and Laying of Working B.M. as per specification					
1.6x2.5					400m
					0.40km.
7.2. clearing and grubbing road land as per specification					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Blk. 479967=
6/7. Priming and laying spreading and compacting Metal Grade III quantity vide Refe-① of T.M.B. 57.94m ³					
@ RS. 4879.37/m ³					RS. 282711=
7/11. Construction of un Reinforced Concrete concrete Pavement in road as per Specification. Quantity vide Refe-① of T.M.B. 121.46m ³					
Limit 121.20m ³					@ RS. 9119.91/m ³ RS. 110533=
HPC					
8/20. Filling in excavation for trenches as per specification Quantity vide Refe-① of T.M.B. 31.32m ³					@ RS. 434.82/m ³ RS. 13619=
9/21. Priming MISPECC (2.5) in leveling course as per Specification. Quantity vide Refe-② of T.M.B. 5.69m ³					@ RS. 7581.98/m ³ RS. 43141=
10/22. Priming Plain concrete Concretech. Sub grade as per					@ RS. 192477=

Continuation

Continuation

P.T.O.