

Road - Rajkiya Buniyad Vidyalaya Kashi Tehsil

Schedule XLV-Form No. 134

Lea Pich Road to Mohan Dam ka tola

under mmsy (Auresh) NDB

Agar vy - 1015 Mohan Bikan Const Corp. DIVISION

Executive Engineer

RWD (W) Division

Gopalgarh-2

Block - Banihathpur

SUB-DIVISION

MEASUREMENT BOOK

1140

Sch.XLV-Form No. 134

Sch.XLV-Form No. 134					
Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT of COST</u>					
<u>1</u> Providing & fixing of working bench mark pillars.					
Qty. Vide TMBP-(1) item no(1)					
i.e. 4 nos @ 3112.27/no = ₹ 12449.08					
<u>2</u> clearing & grubbing road land by manual means.					
Qty. Vide TMBP-(1) item no (2)					
i.e. 0.187 ha @ 75573.34/ha ₹ 14132.11					
<u>3</u> Earth work in excavation for fd of structure.					
Qty. Vide TMBP-(1) item no(3)					
i.e. 29.798 m ³ @ 427.09/m ³ ₹ 12727.00					
<u>4</u> Providing P.C.C M15 as levelling course in foundation.					
Qty. Vide TMBP-(2) item no(4)					
i.e. 4.595 m ³ @ 8075.12/m ³ ₹ 37106.00					
<u>5</u> Plain/reinforced cement concrete (M20) in Sub-structure.					
Qty. Vide TMBP-(2) item no(5)					
i.e. 30.79 m ³ @ 9208.62/m ³ ₹ 283536.00					
<u>6</u> Providing & laying R.C.C pipe NP3.					
Qty. Vide TMBP-(2) item no(6)					
i.e. 7.50 m @ 7441.05/m = ₹ 55808.00					
<u>7</u> Excavation for roadway in soil.					
Qty. Vide TMBP-(2) item no (7)					
i.e. 63.96 m ³ @ 186.86/m ³ = ₹ 11952.00					
Continuation					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
8 Const. of embankment with material, lead up to 100 m.					
Qty. Vide TMBP-(2) item no (8)					
i.e. - 376.95 m ³ @ 108.10/m ³ = ₹ 70904.00					
9 Const. of G.S.B-I by providing well graded material.					
Qty. Vide TMBP-(3) item no (9)					
i.e. - 194.459 m ³ @ 3739.67/m ³ = ₹ 727212.00					
10 Providing, laying, spreading & compacting stone aggregates, W.B.M-II					
Qty. Vide TMBP-(3) item no (10)					
i.e. - 99.42 m ³ @ 5324.35/m ³ = ₹ 529347.00					
11 Const. of G.S.B-II by providing well graded material.					
Qty. Vide TMBP-(4) item no (11)					
i.e. - 27.68 m ³ @ 3739.67/m ³ = ₹ 103514.00					
12 Providing, laying, spreading & compacting stone aggregates, W.B.M-II					
Qty. Vide TMBP-(4) item no (12)					
i.e. - 51.98 m ³ @ 5324.35/m ³ = ₹ 276760.00					
13 Const. of un-reinforced P.C.C pavement.					
Qty. Vide TMBP-(5) item no (13)					
i.e. - 110.90 m ² @ 9619.89/m ² = ₹ 1066836.00					
14 Providing a fixing of Apical MMSY informative sign board.					

Continuation

Material statement -			
Qty	=	376.95 m ³	
stone metal	=	369.79 m ³	
stone aggregates	=	131.197 m ³	
stone screening	=	36.336 m ³	
C. Sand	=	145.94 m ³	
Full 27/9/21 SK 27.08.21 AW			
Continuation			

Continuation