

S24 on A/c B/M

19

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work - Const of Rcc HL Bridge from Damodarpur Fardapur Issukati Path to Sahpur Munna and Const of HL Rcc Bridge from Buhnudatpur to Fatehpur Path Subhoulapur over Fatehpur Fardo Nadi					
Agency - Amit Kumar					
Agreement No - 26/SBD/2023-24					
Date of Start 31.01.24					
Date of Comp - 30.01.25					

Abstract of Cost

i) E/W in excavation - do				
- do all comp 2b				
(i) Up to 3m depth				
Qty with Tm B P14 = 550.89 m ³				
@ R 427.09 / m ³				R 235271 = 00
ii) 3m to 6m depth				
Qty with Tm B P14 = 55.38 m ³				
@ R 507.17 / m ³				R 280372 = 00
(2) P/R Rec m/s - do - do				
all comp 2b				
Qty with Tm B P14 = 25.08 m ³				
@ R 7757.81 / m ³				R 194566 = 00

Continuation



Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
¹³ (16) RCC m30 in Super-					
Structure do do all					
Comp do					
Qty wtd m ³ 1498 P55 = 194.67 m ³					
@ R 12507.45/m ³				R 2434825 = a	
¹⁴ (17) S/F/F H/S/D Bas					
reinforcement do do					
all comp do					
Qty wtd m ³ 1498 P54 = 31.044 m ³					
@ R 82638.62/m ³				R 2546807 = a	
¹⁵ (36) P/F/F main project based					
do do all comp do					
Qty wtd m ³ B P 16 = 2 H.					

@ R 10568.97/each	R 21138 = a
	R 33645346 = a
Add 18% GST	R 6056162 = a
Add 1% LS	R 336453 = a
Add SF	R 72984 = a
	R 40110945 = a
less 22.11%	R 8868530 = a
	R 31242415 = a
less Previous Payment	R 25827462 = a
	R 5414953 = a
	Alk
	04.10.24
	16

Continuation