

S.C. Mmossy

Schedule XIV-Form No. 134

Dakr, Seelak Sl. DIVISION

Uttar Pradesh Sub-DIVISION

MEASUREMENT BOOK

m. 10 No. 392

1  
 Name to work—  
 Situation of work—  
 Agency by which work is executed—  
 Date of measurement—  
 No. and date of agreement.  
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                                         | Details of actual measurement |    |    |    | Contents of area     |
|-----------------------------------------------------|-------------------------------|----|----|----|----------------------|
|                                                     | No.                           | L. | B. | D. |                      |
| ① N/WORK: -                                         |                               |    |    |    |                      |
| CONSH. of Rd. from                                  |                               |    |    |    |                      |
| PANKI Sadan SHIRNAGAR                               |                               |    |    |    |                      |
| UTAR PURAB BUKHAYA                                  |                               |    |    |    |                      |
| TO to TITWARA Sadan.                                |                               |    |    |    |                      |
| ② N/Contractor: -                                   |                               |    |    |    |                      |
| Sh. Suman K. Singh.                                 |                               |    |    |    |                      |
| ③ Agreement No -                                    |                               |    |    |    |                      |
| 25/SBS/1000SY/17-18                                 |                               |    |    |    |                      |
| ④ WORK start -                                      |                               |    |    |    |                      |
| 22-10-2017                                          |                               |    |    |    |                      |
| ⑤ WORK Completion -                                 |                               |    |    |    |                      |
| 27-07-2018                                          |                               |    |    |    |                      |
| ⑥ Agreement value -                                 |                               |    |    |    |                      |
| 5564995/-                                           |                               |    |    |    |                      |
| ⑦ 218 -                                             |                               |    |    |    |                      |
| (continued)                                         |                               |    |    |    |                      |
| Record Entry                                        |                               |    |    |    |                      |
| ① H.P. Eulert boom model                            |                               |    |    |    |                      |
| At CH - 237.0 m                                     |                               |    |    |    |                      |
| ① B/W in excavation in forest                       |                               |    |    |    |                      |
| branches rep. comp. 25                              |                               |    |    |    |                      |
| Abut - $2 \times 4.15 \times 1.40 \times 1.50 =$    |                               |    |    |    | 17.43 m <sup>3</sup> |
| Bedding - $1 \times 5.78 \times 1.07 \times 0.25 =$ |                               |    |    |    | 1.55 m <sup>3</sup>  |
|                                                     |                               |    |    |    | 18.98 m <sup>3</sup> |
| Limited - 18.63 m <sup>3</sup>                      |                               |    |    |    |                      |

Continuation

| Particulars                                                 | Details of actual measurement |   |    | Contents of<br>return |
|-------------------------------------------------------------|-------------------------------|---|----|-----------------------|
|                                                             | No.                           | I | II |                       |
| Item (18) construction of<br>Seepage and<br>Shoulder - do - |                               |   |    |                       |
| RM B P- 24                                                  |                               |   |    |                       |
| 94.50 m <sup>3</sup> @ Rs 174.89/m <sup>3</sup>             |                               |   |    |                       |
|                                                             |                               |   |    | = Rs 16527.00         |
| Total Amt Rs                                                |                               |   |    | 5028720.00            |
|                                                             |                               |   |    | 5038285.00            |
| less 10 % as per agreement                                  |                               |   |    | (-) 503829.00         |
| Total Rs                                                    |                               |   |    | 4534456.00            |
| less previous party                                         |                               |   |    | 4115536.00            |
| Net payable Rs                                              |                               |   |    | 418920.00             |

Sd/-  
15.06.24  
J.E

Sd/-  
20.06.2024  
AB

## Material Statement

|       |                      |   |                       |
|-------|----------------------|---|-----------------------|
| (i)   | Soil                 | — | 301.60 m <sup>3</sup> |
| (ii)  | Stone chips          | — | 30.99 m <sup>3</sup>  |
| (iii) | Sand                 | — | 3.82 m <sup>3</sup>   |
| (iv)  | Bitumen Emulsion SS1 | — | 0.993 MT              |
| (v)   | Bitumen S-90         | — | 2.21 MT               |
|       | IOC Invoice no       | — | IOC                   |
|       |                      |   | BI 5520040931         |
|       | Date                 | — | 29.05.24              |

Sd/-  
15.06.24  
J.E

Continuation