

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग
कार्य प्रमंडल, सोनपुर

Mob No :- 8986915436

E.Mail :- ecrwdsonpur@gmail.com

पत्रांक 2172/2024

सोनपुर, दिनांक 05/10/24

प्रेषक,

ई0 प्रियंका कुमारी
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल सोनपुर।

सेवा में,

नोडल पदाधिकारी (3054),
ग्रामीण कार्य विभाग
बिहार, पटना।

विषय:- बिहार ग्रामीण पथ अनुरक्षण निति-2018 के तहत स्वीकृत योजना में
आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक ग्रामीण कार्य विभाग कार्य प्रमंडल सोनपुर के अंतर्गत बिहार
ग्रामीण पथ अनुरक्षण निति-2018 के तहत स्वीकृत योजना के क्रियान्वयन हेतु आवंटन की
मांग विहित प्रपत्र में तैयार कर भेजी जा रही है।

अनुरोध है कि उपर्युक्त योजना में आवंटन उपलब्ध कराने की कृपा की
जाये।

अनु0:-उपयोगिता प्रमाण-पत्र।

विश्वासभाजन

Prityanka Kum

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल सोनपुर

05/10/24

5/10/24

FORM GER 19-A

(See Government of India's Decision (I) below Rule-150
Form of Utilization Certificate up to the month of **October-2024**

PIU:- E.E.,R.W.D. Works Division Sonapur.

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in lacs Rs.)	Amount Received (in lac Rs.)	Particulars
1	2	3	4	5
1	Construction of Rural Roads under New Maintenance Policy-18		9026.19606 ✓	Certified that out of Rs 9026.19606 lakh received during the years 2020-21 to 2023-24 in favour of E.E.R.W.D. works division Sonapur a sum of Rs 9026.19606 Lakh has been utilized for the purpose of New Maintenance Policy-18 Scheme as given in the margin for which it was sanctioned and that the balance of Rs 0.00 /Lakh remaining unutilized at the end of the period under report.

Certified that I have satisfied that the condition of which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually for the purpose for which it was sanctioned.

[Signature]
D.A.O-I

R.W.D. Works Division Sonpur.

[Signature]

EXECUTIVE ENGINEER

R.W.D. Works Division Sonpur.

[Signature]
5/10/24

[Signature]
5/10/24

Requisition Formate for Scheme Head - MR-3054 Under Bihar Rural Road Maintenance Policy 2018 (In Rectification and surface Renewal)

Division Name:- Rural Works Department, Works Division- Sonpur

Sl.No	Package No	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lac)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in Km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content In %	Previous Total Allotted Amount (In Lac)	Upto date expenditure as per MIS (in Lac)	Requisition against Work Done (in Lac)	Remarks
					Length (in Km.)	Amount (in Lac)	Initial Rectification on Surface Renewal (in Lac)	5 Years Routine Maintenance (in Lac)										
1	RM/SA/SON/24/0002	Hasanpur To Harijan Tola	31306413002	6115 04.12.23	0.730	52.385	31.89751	3.22152	05/MBD/2024-25 07.09.2024	06.06.2025	-	3538	25	5.03	0.00000	0.00000	29.86127	
TOTAL																		29.86127

[Signature]
D.A.O-I

R. W.D Works Div- Sonpur

[Signature]
Executive Engineer
R.W.D Works Div- Sonpur
5/10/24

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग

कार्य प्रमंडल सोनपुर

का0आ0सं0.....2172.....सोनपुर, दिनांक.....31/10/24.....

कार्यालय आदेश


प्रमाणित किया जाता है कि बिहार ग्रामीण पथ अनुरक्षण निती-2018 योजनान्तर्गत Hasanpur To Harijan Tola (Project ID-31306413002) का कार्य गुणवत्ता एवं विशिष्टियों के अनुरूप पूर्ण कराया गया है। पथ के मापीपुस्त की जॉच मेरे द्वारा 25 प्रतिशत एवं सहायक अभियंता के द्वारा 50 प्रतिशत एवं कनीय अभियंता के द्वारा शत प्रतिशत किया गया है।


01/11/24

कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा सोनपुर


31/10/24

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल सोनपुर


31/10/24

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल सोनपुर
31/10/24

Name of work : Hasanpur To Harijan Tola
Name of customer : Lalan Kumar

(R) Rural Road			
Good		Average	Poor
< 4000		4001 - 5000	> 5000

Date	Time	Test No	Distance(m)	Total Distance(m)	BUMP(cm)	Speed(Km/Hr)	UI(mm/Km)	Corrected UI (mm/Km)	IRI	Status	Latitude	Direction	Longitude	Direction1	Remarks
01-10-24	11:19:28	46	0	0	0.0 cm	3.6 Km/Hr	700.0 mm/Km	777	1.21	Good	25.756642	N	85.105160	E	Normal
01-10-24	11:19:47	46	100	100	38.0 cm	19.0 Km/Hr	2800.0 mm/Km	2540	3.47	Good	25.755566	N	85.104783	E	Normal
01-10-24	11:20:09	46	100	200	39.0 cm	16.2 Km/Hr	3900.0 mm/Km	3747	4.91	Good	25.755069	N	85.104215	E	Normal
01-10-24	11:20:30	46	100	300	36.0 cm	17.8 Km/Hr	3600.0 mm/Km	3468	4.59	Good	25.754744	N	85.104051	E	Normal
01-10-24	11:21:47	46	100	400	37.0 cm	24.8 Km/Hr	3700.0 mm/Km	3581	4.69	Good	25.759483	N	85.103860	E	Normal
01-10-24	11:22:06	46	100	500	32.0 cm	18.2 Km/Hr	3200.0 mm/Km	3097	4.14	Good	25.758357	N	85.103552	E	Normal
01-10-24	16:48:31	46	100	600	14.0 cm	13.1 Km/Hr	3400.0 mm/Km	3283	4.37	Good	25.757563	N	85.103194	E	Normal
01-10-24	16:48:52	46	100	700	20.0 cm	17.1 Km/Hr	2800.0 mm/Km	2726	3.7	Good	25.756447	N	85.102846	E	Normal
01-10-24	16:48:52	46	40	740	20.0 cm	17.1 Km/Hr	2700.0 mm/Km	2833	3.59	Good	25.755926	N	85.102833	E	Normal

Paul
01/10/24


01/10/24

03/10/2024
AFC

Rajendra Kumar

Executive Engineer
R.W.D. Works Division Sonepur

Name of Customer: Lalan Kumar , Machine no: 19205 , Road: Hasanpur To Harijau Tola , Date: 01-10-24 , Section No: 46 , Equation: $Y=0.928X+127.3$




01/10/24

01/10/24

03/10/24

Executive Engineer
Road Works Division Sonapat

Name of Customer: Lalan Kumar , Machine no: 19205 , Road: Hasanpur To Harijan Tola , Date: 01-10-24 , Section No: 46 , Equation: $Y=0.928X+127.3$



Signature
31/10/24

Signature
31/10/24
J.E.

Signature
31/10/24
J.E.

Signature
Executive Engineer
R.W.R. Works Division Sonapur

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/A - Habanpur to Harizon Tola.					
Agency- Sri Lalan Kumar.					
Agmt. - 05/MED/2024-25					
Date of Agmt - 7/9/2024					
Date of Completion - 06/06/2025					
Date of Actual Compl - Work in Progress					
Date of entry - 09/09/2024					

① clearing and grubbing - etc.					
2 x 10 x 30m x 1.0m = 600m ²					
2 x 10 x 30m x 1.0m = 600m ²					
2 x 4 x 30m x 1.0m = 240m ²					
2 x 1 x 10m x 1.0m = 20m ²					
Total = 1460m ²					
Hence $\frac{1460m^2}{10000} = 0.146Ha.$					

② Const. of Subgrade and earthen shoulder - etc.					
2 x 10 x 30m x 0.70 x 0.30 = 126m ³					
2 x 6 x 30m x 0.70 x 0.30 = 75.6m ³					
2 x 1 x 20m x 0.70 x 0.30 = 8.40m ³					
Total = 210.0m ³					

09/09/24
 J.E. Continuation
 initiated measure
 checked

09/09/24
 J.E.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
① Clearing and grubbing - etc.					
Q = 0.146 Ha.					
@ Rs 76926.08/- = Rs 11231 = 00					
② Cont. of Subgrade and earthen shoulder - etc.					
Q = 210.0 m ³					
@ Rs 264.51/- = Rs 55547 = 00					
③ Cost of Dry Lean Concrete - etc.					
Q = 18.03 m ³					
@ Rs 5820.43/- = Rs 104942 = 00					
④ Cont. of Panel Concrete - etc.					
Q = 303.493 m ³					
@ Rs 10335.34/- = Rs 3136703 = 00					
Total = Rs 3308423 = 00					
Add 18% GST = Rs 595516 = 00					
Add 1% L.C. = Rs 33084 = 00					
Add S. Fee = Rs 33903 = 00					
Total = Rs 3970926 = 00					
Less 24.80% below = Rs 984790 = 00					
Net = Rs 2986136 = 00					
2986127 = 24					
01/10/24 J.E.					
03/10/24 A.E.					