

WARD 35-10/11 Const. of Rec Bridge
Schedule XLV-Form No. 134
in Place Madanpur Karsail ghat at
c/o 2.5 km from Rampur Chowk.

4459 as per the survey DIVISION

Agreement No 63/SBD/23-24 (Araria Block)

C. Cost 12617899 = SUB-DIVISION

M. Cost 323041 = M/B No. 3063

Total 12940940 = 0

MEASUREMENT BOOK

Date of Start:- 16/3/24

Date of Completion:- 15/3/25

ABSTRACT OF COST.

10

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
$\frac{1}{2}$ E/H in excavation for forward... E/A					
849.1 m ²			P-3		
@ 427.09/m ²				Rs.	362,642=
$\frac{2}{2}$ P/W & laying PCC 17-15 as levelling course... E/A					
37.77 m ²			P-3		
@ 7564.09/m ²				Rs.	285,696=
$\frac{3}{4}$ P/W & laying R.C.C. 17-35 in sub-str... E/A					
5.35			P-3		
132.51			P-5		
130.10			P-5		
328.96		Lk 328.52			
@ 9905.81/m ²				Rs.	3254,257=
$\frac{4}{5}$ S/F/P HYSD Rein sub-str... E/A					
1020.73 kg			P-3		
23721.69 kg			P-5		
24742.42 kg = 24.742 MT					
@ 24.742 MT. @ 8054.89				Rs.	19,92,767=
$\frac{5}{6}$ P/W & laying deep Holes ... E/A					
68 Nos.			P-5		
@ 136.03/NO.				Rs.	9254=

Continuation

11
Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
6 P/W & Laying Back filling behind Abt & R.L. - E/A					
313.622 m ²			P-8		
@ 991.04/m ²				Rs. 318758 =	
7 P/W & Laying Fil. Gr media in Abt & R.L. - E/A					
33.62 m ²			P-8		
@ 492.82/m ²				Rs. 392532 =	
8 P/W & Laying R.C.C. M-25 in super str. - E/A					
92.336			P-6		
1.26			P-7		
94.656 m ²					
@ 9994.72/m ²				Rs. 946,060 =	
9 S/F/P HYSD Bar in super str. - E/A					
7.95 MT.			P-6		
@ 82,205.09/MT.				Rs. 652,530 =	
10 P/W & Laying R.C.C. M-30 in wearing course - E/A					
13.804 m ²			P-7		
@ 18199.89/m ²				Rs. 251,231	

Continuation

12
Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
$\frac{11}{12}$ P/V & Const. R.C.C. Const.					
Barrier/Railing .. E/A					
49.0m			P-7		
@ 5870.37/m				Rs. 2	87,648 =
$\frac{12}{12}$ P/V & forming Drainage					
spout .. E/A					
8 Nos.			P-6		
@ 699.03/Nos.				Rs.	5592 =
$\frac{12}{14}$ P/V & Laying PCC 17-15					
below approach slab					
8.792m ²			P-6		
@ 7564.09/m ²				Rs.	66502 =
$\frac{14}{15}$ P/V & Laying R.C.C. M-30					
in approach slab .. E/A					
17.75m ²			P-7		
@ 14821.90/m ²				Rs. 2	63,089 =
$\frac{15}{16}$ P/V & forming strip					
seal exp. joint .. E/A					
16.90m			P-6		
@ 10754.81/m				Rs. 1	81756 =
$\frac{16}{17}$ E/L in excavation for					
found. .. E/A					
657.85m ²			P-7		
@ 427.05/m ²				Rs. 2	80361 =

Continuation

13
Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>17/18</u> P/V 2 Layering Boulder in apron. -- E/A					
78.0 m ³			P-8		
@ 4983.05/m ³					Rs. 388,678 =
<u>18/19</u> P/V 2 Layering CD Bedding 150 mm Th. -- E/A					
39.0 m ³			P-8		
@ 6224.35/m ³					Rs. 242,750 =
<u>19/20</u> P/V 2 Layering PCC M-20 in curtain walls -- E/A					
132.62 m ³			P-9		
@ 7863.42/m ³					Rs. 1042847 =
<u>20/21</u> Const. of embankment from borrow pits -- E/A					
450.0 m ³			P-2		
@ 259.11/m ³					Rs. 116600 =
<u>21/22</u> Const. of GSB bor. 1. -- E/A					
18.23 m ³			P-2		
@ 3997.20/m ³					Rs. 72,869 =
<u>22/23</u> P/V 2 Layering RCC NPS pipe					
37.5 m			P-2		
@ 4434.84/m					Rs. 166310 =

Continuation

14
Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>23</u> <u>24</u> Carrying out the confirm along boring for soil test. E/A					
3 Nos.			P-2		
@ 1,00,000/No.				Rs.	
<u>24</u> <u>25</u> Clearing & grubbing road land. E/A					
0.1 Hae.			P-1		
@ 75572.34/Hae.				Rs.	7557 =
<u>25</u> <u>26</u> Dismantling of masonry str. E/A					
287.93 m ²			P-1		
@ 671.24/m ²				Rs.	193,310 =
<u>26</u> <u>27</u> Dismantling of existing str. E/A					
193.76 m ²			P-2		
@ 312.49/m ²				Rs.	60548 =
<u>27</u> <u>27</u> P.V & survey logs of project Board. E/A					
1 No.			P-9		
@ 7500/No.				Rs.	7500
<u>28</u> <u>28</u> P.V & survey station infr. Board. E/A					

Continuation

Continuation