

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सुपौल।

पत्रांक.....1332.....

सुपौल, दिनांक05/10/2024

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सुपौल।

सेवा में,

नोडल पदाधिकारी,
NABARD कोषांग,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- Nabard योजना अंतर्गत वित्तीय वर्ष 2017-18 में GST Claim व्यय हेतु आवंटन की मांग।

प्रसंग :- CWJC No-2765/2024 मेसर्स आस्था एण्ड सौम्या कंसो बनाम बिहार राज्य एवं अन्य मामले में उच्च न्यायालय, पटना द्वारा दिनांक-19.04.2024 को पारित न्यायादेश एवं सरकार के उपसचिव का ज्ञापांक-14/अ0प्र0-02-38/2024-5202 अनु0 पटना, दिनांक-09.09.2024

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि NABARD योजना अंतर्गत अंतर्गत वित्तीय वर्ष 2017-18 में व्यय हेतु संलग्न विवरणी के अनुसार 3,08,989.00 (तीन लाख आठ हजार नौ सौ नवासी) रुपये का आवंटन उपलब्ध कराने की कृपा की जाए, ताकि किये गये कार्यों का भुगतान कर माननीय न्यायालय के न्यायादेश का पालन किया जा सके।

अनु0 :- (1) CWJC No-2765/2024 पारित न्यायादेश की छायाप्रति।

(2) विहित प्रपत्र में अधियाचना।

विश्वासभाजन

(5/10/24)

3/10

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सुपौल।

Rural Works Department

Nabard Allotment Requisition Formate

Name of Division :- R.W.D., Works Division Supaul

S.N o	Year	Name Of Road	Administrative Sanction (in Lacs)		Agreement Amount (in Lacs)		Name of Contractor	Agreement No.	Agreement Date	Date Of Completion	अंश में पूरा (E/W, GSB, P.C.)	Actual Date of Completion.	Total Expenditure as per MIS (in Lacs)	Value of Measure ment (in Lacs)	Demand GST Claimed Amount (in Lakh)	Remarks
			Length (in K.M)	Amount (in Lacs)	Const.	Maint.										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15		
1	2016-17	T02 (Tulniyahi) to Kibap Tofir Tak.	1.295	117.27000	89.11003	4.46947	M/S AASTHA AND SAUMYA CONSTRUC TION	06F2/ NABARD/ 2017-18	21.07.2017	13.06.2018	Completed.	30.10.2018	87.49873	90.58862	3.08989	

1. भुगतान प्रक्रिकार प्राप्त होने पर 05 दिनों के अंदर बिचों का भुगतान कर उपयोगिता प्रमाण पत्र सम्पत्ति कर दिया जाएगा।
2. बांधे स्थल पर नागरिक सूचना पट्ट एवं स्थल उपयोगिता स्थापित किया गया है।
3. प्रपत्र QM-1 एवं उपयोगिता प्रमाण पत्र (19A) संलग्न है।
4. पत्र निर्माण के लिए पूर्ण लम्बाई उपलब्ध है बिचों संवेदक को Hand Over कर दिया गया है।
5. संवेदक को Mobilization एवं Machinery जमीन की आवश्यकता नहीं है तथा संवेदक द्वारा भोग नहीं की गई है।

2/9/10


Executive Engineer
Rural Works Department
Works Division Supaul

Signature

FROM GER-19-A
(SEE GOVERNMENT OF INDIA, S DECISION (1) BELOW -150)
FORM OF UTILIZATION CERTIFICATE UPTO THE MONTH October -2024
(NABARD Fund)

Sl	Name of Scheme	Sanction No.& Date with Amount (in lacs Rs.)	Amount Received (in lacs Rs.)	Particulars
1	2	3	4	5
1	Construction of Rural Roads under NABARD	NABARD Total Allotment vide secretary cum Empowered officer BRRDA letter No	Through Bank account <u>Rs. 3207.90008 Lakh</u> Total- <u>3207.90008 Lakh</u> Through CFMS <u>Rs. 817.98133 Lakh</u>	Certified that out of total allotment of CFMS Rs. 817.98133 Lacs from CFMS account Rs. 806.62230 Lacs has been utilized for the purpose of scheme as given in the Margin for which it was Sanctioned and that the balance of Rs.11.35903 Lacs remaining unutilized at the end of the period under report.
2	Certified that I have satisfied myself that the Conditions on which the grants in aid was sanctioned have been duly fulfilled / are being fulfilled and that I have exercised the following Checks to See that the money was actually utilized for the purpose for which it was sanctioned KIND OF CHECKS EXERCISED:- I. Works have been supervised by Executive Engineer/Suprintending Engineer. II. periodical inspection has been conducted by Engineer Suprintending Engineer. III. Construction materials have been tested. IV. Measurements have been recorded in the MBs and Text check Conducted by the Assistant Engineer/Suprintending Engineer V. All other Codal Formalities have been observed.			
3	Physical Progress Achieved:- I. Construction for Road Works. II. Construction of C.D Works.			


Divisional Accounts Officer
R.W.D, Works Division, Supaul


Executive Engineer
R.W.D Works Division


IN THE HIGH COURT OF JUDICATURE AT PATNA
Civil Writ Jurisdiction Case No.2765 of 2024

M/S Astha And Saumya Construction At P.O.- Bhairwar, District- Begusarai,
through its Partner Sunil Kumar, male, aged about 47 years, S/O- Chandra
Bhushan Prasad Singh, R/O- Bhairwar, Ward No.- 03, P.O. and P.S.-
Bhairwar, District- Begusarai.

... .. Petitioner/s

Versus

1. The State of Bihar through Additional Chief Secretary Rural Works
Department, Government of Bihar, Patna.
2. The Additional Chief Secretary-cum-Secretary, Rural Works Department,
Government of Bihar, Patna.
3. The Engineer-in-Chief, Rural Works Department, Government of Bihar,
Patna.
4. The Chief Engineer-2, Rural Works Department, Government of Bihar,
Patna.
5. The Superintending Engineer, Rural Works Department, Work Circle,
Madhepura.
6. The Executive Engineer, Rural Works Department, Work Division, Supaul.

... .. Respondent/s

Appearance :
For the Petitioner/s : Mr.Alok Ranjan, Advocate
For the Respondent/s : Mr.Additional Advocate General 13

CORAM: HONOURABLE MR. JUSTICE A. ABHISHEK REDDY
ORAL ORDER

2 19-04-2024

Learned counsel appearing on behalf of the petitioner
is permitted to change the nomenclature of Respondent No. 2 as
"the Additional Chief Secretary-cum-Secretary, Rural Works
Department, Government of Bihar, Patna" in place of "the
Additional Chief Secretary, Rural Works Department,
Government of Bihar, Patna.

2. Learned counsel appearing on behalf of the
petitioner has stated that after completion of the works entrusted



to the petitioner, the petitioner has submitted the bills but till date the same has not been paid. Learned counsel has stated that the petitioner has given representations dated 26.10.2023, 01.12.2023 and 18.12.2023 and a direction may be given to the authority concerned to consider the same and make the necessary payments in accordance with law.

3. Learned counsel appearing on behalf of the respondents has stated that he has no objection if a direction is given to the concerned authority to consider the representation made by the petitioner strictly in accordance with law.

4. Having regard to the above made submissions, the present CWJC is disposed of directing the Respondent No. 2 herein to consider the representations made by the petitioner as expeditiously as possible preferably within a period of eight weeks from the date of receipt of a copy of this order. In case the claim of the petitioner is found to be genuine, the Respondent No. 2 shall take necessary steps for making the payment of the amount due to the petitioner. In case the authority concerned rejects the claim of the petitioner, he shall pass a reasoned order, giving reasons for the same.

5. It is needless to mention that before passing any orders, the petitioner shall be given an opportunity of hearing.

Any order passed shall be communicated to the petitioner.

6. With the above directions, the present CWJC is disposed of.

Sd/-

(A. Abhishek Reddy , J)

Bhardwaj/-

U			
---	--	--	--



ग्रामीण कार्य विभाग
बिहार, पटना

पत्रांक:- RWD/GST CLAIM/2024-25/490 - 2693 अनु०
प्रेषक,

पटना / दिनांक:- 27/09/2024

मनोज कुमार, भा०अ०/वि०से०
अपर मुख्य कार्यपालक
पदाधिकारी-सह-सचिव, ब्राडा।

सेवा में,
अधीक्षण अभियंता
ग्रामीण कार्य विभाग,
कार्य अंचल-मधेपुरा।

विषय : NABARD योजनान्तर्गत Construction for the following project with reference to Construction of road from T02 (Tulniyahi) to Khap tophir tak with 5 years maintenance. मैं जी०एस०टी० दावा की स्वीकृति के संबंध में।

प्रसंग- कार्य प्रमंडल-सुपौल का पत्रांक-86 अनु०, दिनांक-15.01.2024


महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के माध्यम से विषयांकित पथ में GST अंतर राशि का दावा की जाँच हेतु संवेदक द्वारा अभिलेख समर्पित किया गया है जिसके आधार पर विभागीय GST परामर्शी फर्म M/s SKKSS & Co. द्वारा उक्त दावों की जाँच की गई तथा राशि रु 3,08,989/- मात्र दावे के योग्य पाया गया है।

GST परामर्शी फर्म के प्रतिवेदन के आधार पर विभागीय GST समिति की अनुशंसा एवं परामर्शी के प्रतिवेदन अग्रेतर कार्रवाई हेतु प्रेषित की जा रही है।

अनु०- यथोक्त।


विश्वासभाजन


अपर मुख्य कार्यपालक
पदाधिकारी-सह-सचिव, ब्राडा

ज्ञापक-RWD/GST CLAIM/2024-25/490 2693

पटना / दिनांक:- 27/09/2024

प्रतिलिपि:- कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल-सुपौल को सूचना के माध्यम से।


अपर मुख्य कार्यपालक
पदाधिकारी-सह-सचिव, ब्राडा

ग्रामीण कार्य विभाग, बिहार, पटना।

GST Claim के निष्पादन हेतु ग्रामीण कार्य विभाग द्वारा गठित समिति की
दिनांक - 12.09.24 को आहूत बैठक की कार्यवाही

विषय :- NABARD योजनान्तर्गत Construction for the following project with
reference to Construction of road from T02 (Tulniyahi) to Khap
tophir tak with 5 years maintenance. एकरारनामा संख्या 06 F2/2017-
18 में जी.एस.टी. दावा की स्वीकृति के संबंध में।

प्रसंग :- कार्य प्रमंडल, सुपौल का पत्रांक 66 अनु० दिनांक 15.01.2024

उपर्युक्त प्रासंगिक पत्र के आलोक में कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, सुपौल द्वारा
विषयांकित पथ में रु० 7,34,919/- की जी.एस.टी. अंतर राशि का दावा जाँच हेतु समर्पित किया गया
है। विभागीय पत्रांक 43/2023-761, दिनांक 23.03.2023 के आलोक में विभागीय जी.एस.टी.
Consultant M/s SKKSS & Co. द्वारा दावे की जाँच की गई तथा रु. 3,08,989/- मात्र की राशि
के दावे के योग्य पाया गया है।

तदालोक में एकरारनामा 06 F2/2017-18 विषयांकित कार्य Construction of road from T02
(Tulniyahi) to Khap tophir tak with 5 years maintenance के लिए दावे की राशि रु.
3,08,989/- रुपये मात्र संवेदक आस्था और सौम्या कन्स्ट्रक्शन को भुगतान की अनुशंसा की जाती है।



Shaveta Singh
12.09.24
विभागीय GST Consultant

[Signature]
12/09/24
वित्त प्रबंधक
(Taxation)

[Signature]
12.09.24
GST नोडल पदाधिकारी

Name of Agency :	Astha & Saumya Construction
Name of Project :	Construction of road from T02 (Tulniyah) to Khap topir tak with 5 years maintenance
Agreement No. :	06 F2/2017-18
Agreement Date :	14-06-2017
Scheme :	NABARD
Name of Division :	Supaul
Name of Circle :	Madhepura
Package no./Tender ID/ Block :	Marauna
Date of Start of Project :	14-06-2017
Date of Completion of Project :	13-06-2018

Index/Checklist

Sl. no.	Description	Page no.
1	Copy of GST Impact Report	246 - 271
2	Copy of GST Claim Computation	254 - 259
3	Forwarding from Division/Circle	219
4	Copy of Claim Document	212
5	Copy of Agreement	-
6	Certified copy of BOQ	202
7	Copy of Measurement Book/RA Bill	193 - 200
8	Copy of Rate Analysis	61
9	Copy of Payment certificate	242 - 250
10	Statement showing payment of tax	253
11	Self-declaration for payment of taxes for payments received in June, 2018	251
12	Copy of GSTR 3B - I) June, 2018	154
13	Copy of GSTR 3B - II) June, 2018	144
14	Copy of GSTR 7A : I) November, 2018	252



SKKSS & Co

Tel : +91 9263374200
Email- rwdgst@gmail.com

09.09.2024

To,
The Additional Chief Executive Officer,
Bihar Rural Road Development Agency
Rural Works Department
Government of Bihar

Re: Submission of GST Impact Report of M/s Astha & Saumya Construction vide agreement number 06 F2/2017-18

Ref: Our appointment as GST Consultant by Rural Works Department, vide agreement number BRRDA/01/GST Consultancy dated 24.02.2023 and EE, Supaul, RWD letter no. 66 dated 15.01.2024.

Respected Sir,

We are appointed to recommend payment of Impact arising on account of roll out of GST and change in taxation structure by analysing claim of contractors as per Scope of Work.

GST Impact Summary			
Agreement No.	Name of Project	GST Impact in Rupees (Construction)	GST Impact in Rupees (Maintenance)
06 F2/2017-18	Construction of road from T02 (Tulniyahi) to Khap tophir tak with 5 years maintenance	3,08,989/- (ANNEXURE- I)	0.00

We are therefore pleased to make our submission of GST Impact Report of M/s. Astha & Saumya Construction for the following project with reference to Construction of road from T02 (Tulniyahi) to Khap tophir tak with 5 years maintenance.



With this letter, we would like to draw your attention towards the following facts :-

- 1) That the above impact is determined considering Work Order Value inclusive of Excise Duty & VAT, Entry Tax (as applicable) and all other applicable taxes in force as on 30.06.2017.
- 2) The impact being given is for RA Bill 02 of Construction. GST impact in later RA bills have to be verified and audited on submission of bill by M/s. Astha & Saumya Construction.

That we have charged fees for entire contract and therefore as and when the new RA bills are submitted, the same should be sent to our office and sent via BRRDA for needful action. That a flat percentage cannot be applied for payment of future claims on RA bills and remaining amount of contract as the material & services components differs on every milestone of payment.

In our capacity as Indirect Consultant to you we therefore request you not to pay any adhoc GST reimbursement in future RA bills submitted as the same may cause loss to public exchequer, if the same is paid without proper analysis and auditing of records. Kindly forward all communication with respect to GST for proper analysis and needful action from our end.

- 3) That the above GST impact has been prepared (as a reference) based on the guidelines given by different governmental organization such as CPWD in the circular dated 09.03.2020 has laid down principles for computing the GST compensation by eliminating previous erstwhile taxes and adding current taxes in the work order value. The same principle has also been taken up in other governmental department of other states like in the case of Maharashtra, CIDCO vide their letter no. CIDCO/SE(HQ)/EE(NM)/CIR/2018/29 dated 22.11.2018, issued the guidelines for works contract which were ongoing as on 01.07.2017 and their treatment with taxes after enactment of GST.



DARIYAPUR GOLA ROAD,
STATE ROAD, PATNA - 800004

- 4) Likewise, the Government of Odisha and Telangana, Bihar through RCD, NRRDA and MORTH issued the advisory/circulars in respect of the modus of calculation of GST impact to be included in the work order, if any.
- 5) The Hon'ble High Court, Patna has also ruled in the favor of the contractor seeking GST Impact for ongoing contracts as on 01.07.2017.
- 6) That the impact report is calculated on analysing data and verification of records and not on an ad-hoc percentage basis, as arriving a flat percentage will be squarely wrong for giving impact as all cases have different figures of data, applicability of taxes and the modus adopted by respective contractor to pay VAT taxes and currently GST and corresponding purchase pattern of inputs required for project at differential prices. The GST impact is only payable on the net tax liability increased on account of implementation of GST. This requires careful investigation of all data and records, so as to arrive at the net increase in tax liability due to new tax structure.
- 7) We have gone through the submission made by the Contractor-claimant, and have observed that the contractor has been awarded the contract for construction on 14-06-2017, wherein taxes such as VAT and Excise duty was leviable and has been accordingly considered at the time of preparation of estimates for which agreement has been signed between the contractor-claimant and the department.

From the rate analysis enclosed it has been observed that taxes namely VAT and Excise duty has been considered in the material component only, and VAT @ 4% has been considered in overhead component based on the RCD SOR Guidelines.

Now with effect from 01.07.2017, GST was introduced and the said contract was ongoing as on 01.07.2017. Now due to introduction of GST, the taxation structure of works contract underwent a significant change, wherein tax which was previously levied on material component only, now with the introduction of GST, the GST @



12% has become leviable on the entire value of supply, the payment of which is being made after 01.07.2017.

Hence, the contractor-claimant has raised GST claim of Rs.7,34,919, due to such change in taxation structure which has resulted in increase of tax burden on the contractor-claimant.

8) That the GST Impact calculation is made on the following premise:

- a) That the above work is Construction of road from T02 (Tulniyahi) to Khap tophir tak with 5 years maintenance.
- b) The above said impact is derived by considering the contract as Works Contract as defined U/s 2(119) of the Central Goods and Services Act, 2017 taxable @12% (Heading 9954 (vi): Construction service - Composite supply of works contract as defined in clause (119) of section 2 of the Central Goods and Services Tax Act, 2017 other than that covered by items (i), (ia), (ib), (ic), (id), (ie) and (if) above. provided to the Central Government, State Government, Union Territory or a local authority by way of construction, erection, commissioning installation, completion, fitting out, repair, maintenance, renovation or alteration of - (a) civil structure or any other original works meant predominantly for use other than for commerce, industry, or any other business or profession;
- c) The above calculation has been done considering total impact arising on account of changes in rate awarded at the time of tender.
- d) Therefore, suitable adjustment should be made if there is any amendment in law till the payment is settled under this contract or if there is any departure in the premise mentioned above must be brought to our notice as it may bring deviation in the GST Impact to be passed on to the contractor.



DARIYAPUR GOLA ROAD,
NALA ROAD, PATNA - 800004

- e) That GST impact is calculated on the basis of all documents and records produced by Contractor and duly verified & audited by us as per our scope of work.
- f) The effect of anti-profiteering as per sec 171 of GST Act has not been computed and the same has not been passed on to BRRDA, RWD.
- 9) That the GST Impact amount indicated in the table above is derived on the basis of the RA Bills submitted before us. Therefore, in any case no excess payment can be made over and above the amount mentioned in the Annexure attached with this letter for completing the project.
- 10) That the GST claim amount submitted for approval by the Contractor was Rs. 7,34,919/-, while as per our calculation the GST claim amount shall be Rs. 3,08,989/- which result in savings of Rs. 4,25,930/-.
- 11) That at any later stage if it is brought to our notice that any fact/figures/calculation which was provided to us the basis of which has been our calculation, is misrepresented and which has a material effect on the above GST Claim amount, then the GST claim amount shall be void ab initio.



SKKSS & Co

266
Tel : +91 9263374200
Email- rwdgst@gmail.com

For any query or clarification, please contact the undersigned at earliest.
Therefore, kindly do the needful in this regard.

For and on behalf of
SKKSS & Co.

Shweta Singh
03/09/24
Authorized Signatory



Enclosed: -

1. GST claim computation

DARIYAPUR GOLA ROAD,
NALA ROAD, PATNA - 800004

बिहार सरकार
ग्रामीण कार्य विभाग

सी0डब्लू0जे0सी0 संख्या-2765/2024 M/S Aastha and Saumya Construction Through its Partner Sunil Kumar बनाम बनाम बिहार राज्य एवं अन्य मामले में माननीय उच्च न्यायालय, पटना द्वारा दिनांक 19.04.2024 को पारित न्यायादेश के आलोक में याचिकाकर्ता द्वारा दिनांक 18.07.2024 को समर्पित अभ्यावेदन के सापेक्ष सुनवाई के संबंध में।

03.09.2024

आदेश

संवेदक आस्था एण्ड सौम्या कन्स0 के पार्टनर सुनील कुमार, पता- ग्राम+पो0-भैरवार, जिला-बेगूसराय, कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, सुपौल एवं Finance Manager (Taxation), BRRDA पटना उपस्थित।

प्रस्तुत मामले में दिनांक 13.08.2024 को की गयी सुनवाई में पारित आदेश के तहत कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, सुपौल के पत्रांक 66 दिनांक 15.01.2024 द्वारा Finance Manager (Taxation), BRRDA पटना को GST Claim की राशि के Approval के लिए भेजे गये प्रस्ताव पर दिनांक 30.05.2024 तक नियमानुसार की गयी कार्रवाई का प्रतिवेदन उपलब्ध कराने हेतु निदेश दिया गया था।

उक्त मामले में Finance Manager (Taxation), BRRDA पटना द्वारा बताया गया कि कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, सुपौल के पत्रांक 66 दिनांक 15.01.2024 एवं पत्रांक 3776 दिनांक 30.05.2024 के माध्यम से संवेदक M/S Aastha and Saumya Construction का GST Claim के रूप में पथ T02 Khap Tophir Tak में राशि 7,34,918/- के भुगतान हेतु दावा भेजा गया तथा उक्त दावे के अभिलेख को GST परामर्शी के कार्यालय में जाँच हेतु दिनांक 31.05.2024 को समर्पित किया गया।

GST परामर्शी द्वारा उक्त दावों के निष्पादन हेतु दिनांक 24.06.2024 को Email के माध्यम से कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, सुपौल को 1. Copy of Agreement 2. Annexure अभिलेख संलग्न नहीं होने की सूचना दी गई एवं उक्त अभिलेखों को उपलब्ध कराने का अनुरोध किया गया है।

उक्त मामले में कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, सुपौल द्वारा बताया गया कि संवेदक के GST Claim की राशि से संबंधित एकरारनामा की प्रति कार्यालय में उपलब्ध नहीं रहने (गुम हो जाने) के कारण दिनांक 22.08.2024 को S.D.E.N 1350/24 दिनांक 22.08.2024 द्वारा सनहा (Information Case) स्थानीय थाना में दर्ज करा दिया गया है। GST Claim की राशि से संबंधित अन्य अभिलेख के रूप में यथा Certified copy of BOQ, Certified copy of GST Claim reimbursement, Certified copy of Claim of construction & CD Work, Certified copy of Detail of VAT/Excise Component पुनः Email के माध्यम से Finance Manager (Taxation), BRRDA पटना को उपलब्ध कराया गया है।

Finance Manager (Taxation), BRRDA पटना को निदेश दिया जाता है कि कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, सुपौल द्वारा उपलब्ध कराये गये अभिलेखों की जाँच कर संवेदक के GST Claim की राशि का नियमानुसार निष्पादन करें।

कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, सुपौल द्वारा उपस्थित होकर अपने पत्रांक 1173 अनु० दिनांक 03.09.2024 द्वारा उपलब्ध कराये गये प्रतिवेदन के आधार पर इन्हें निदेश दिया जाता है कि संदर्भित मामले में दिनांक 13.08.2024 को की गयी सुनवाई में दिये गये निदेश का अक्षरशः अनुपालन कर अनुपालन प्रतिवेदन उपलब्ध कराना सुनिश्चित किया जाय।


तदनुसार उक्त मामले की अगली सुनवाई दिनांक 24.09.2024 को अपराह्न 4.00 बजे निर्धारित की जाती है।

इससे संबंधित पक्षों को संसूचित किया जाय।


(दीपक कुमार सिंह)
अपर मुख्य सचिव


निबधित

ज्ञापांक:-14/अ०प्र०-02-38/2024 5202 /पटना, दिनांक 09/09/24
प्रतिलिपि:- संवेदक आस्था एण्ड सौम्या कन्स० के पार्टनर सुनील कुमार, पता-
ग्राम+पो०-भैरवार, जिला-बगूसराय, बिहार, पिन कोड- 851129 को सूचनार्थ प्रेषित।


(इफतेखार अहमद)


सरकार के उप सचिव

ज्ञापांक:-14/अ०प्र०-02-38/2024 5202 /पटना, दिनांक-09/09/24
प्रतिलिपि- नोडल पदाधिकारी, नाबार्ड, ग्रामीण कार्य विभाग, पटना/कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सुपौल/Finance Manager (Taxation), BRRDA, ग्रामीण
कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।


(इफतेखार अहमद)


सरकार के उप सचिव

ज्ञापांक:-14/अ०प्र०-02-38/2024 5202 /पटना, दिनांक-09/09/24
प्रतिलिपि- सचिव के प्रधान आप्त सचिव, ग्रामीण कार्य विभाग, बिहार, पटना एवं
अभियंता प्रमुख के निजी सहायक, ग्रामीण कार्य विभाग, बिहार, पटना को सादर सूचनार्थ प्रेषित।


(इफतेखार अहमद)

सरकार के उप सचिव

ज्ञापांक:-14/अ०प्र०-02-38/2024 5202 /पटना, दिनांक-09/09/24
प्रतिलिपि- आई०टी० मैनेजर, ग्रामीण कार्य विभाग, पटना को सूचनार्थ एवं आवश्यक
कार्रवाई हेतु प्रेषित।


(इफतेखार अहमद)

सरकार के उप सचिव