

M B No 1237

Shedule XLV Form No. 134.

ਪ੍ਰਿਅਮ ਸਿੰਘ ਦੇ ਭੀ ਧਾਰ

DIVISION

(ਕਿਸ਼ਨਪੁਰ ਪ੍ਰਥਮ)

Pirgany Se Siswa

SUB-DIVISION

Measurement Book

RKS Engicon Pvt Ltd

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-




No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:	Construction of Road				
	from Piparganj To Shishwa				
	under Kishanpur Block in				
	Supaul District.				
Name of Agency:	- RKS Eng. Pvt. Ltd.				
Agreement No:	- 03-SBD-2018-2019				
Agreement value:	- Rs.				
Agreement Rate:	- 10% (Below)				
Date of start:	- 09-04-2018				
Date of Completion:	- 08-04-2019				
(1) setting out pillars	do-do all				
	complete - Job.				
	= 2.525 km.				
(2) clearing & Grubbing Road land					
	do-do all complete				
	- - - Job.				
	$2 \times 2.525 \times \frac{3.50}{10,000} =$				1.7675 Hect.
H.P. Culvert	- 01 Nos.				
Diameter	- 1000 mm				
No. of Rows	- 01 Nos.				
(1) Earthwork in excavation for					
foundation of structures upto					
	3.0 m depth do-do all				
	compl. - - - Job.				
H.W.	$2 \times 6.450 \times 1.400 \times 1.500 =$				27.09 m

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
-: Abstract of cost:-					
1/2) Setting out pillars.					
Qty = 2.525 km wide pg - 7					
@ 13850.54/1 km					B = 34973 = w
2/2) clearing and grubbing Road land.					
Qty = 1.767 Hect wide pg - 7					
@ 46880.98/Hect					B = 82862 = w
3) Earthwork excavation (Level upto - 100 m)					
Qty = 1083.988 m ³ wide pg - 7					
@ 126.59/m ³					B = 137222 = w
4) Earthwork excavation (Level upto - 1000 m)					
Qty = 746.55 m ³ wide pg - 7					
@ 171.71/m ³					B = 126771 = w
5) Const. of subgrade & Earthen shoulder.					
Qty = 2043.0 m ³ wide pg - 7					
@ 173.99/m ³					B = 355053 = w
6) Const. of los B (RT + CC)					
Qty = 769.50 m ³ wide pg - 7					
Qty = 850.50 m ³ wide pg - 11					
Qty = 140.63 m ³ wide pg - 11					
Total = 1760.63 m ³					
@ 3329.32/m ³					B = 5861712 = w
<i>[Signature]</i>					
<i>[Signature]</i>					
<i>[Signature]</i>					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7) Const. of W.D.M. with (BT+K)					
Qty = 196.874 m ³ vide PJ - 7					
Qty = 337.50 m ³ vide PJ - 12					
Qty = 105.47 m ³ vide PJ - 12					
Total = 639.844 m ³					
@ 4134.84/m ³					B = 2936373 = w
8) Providing and fixing logo of Right Board.					
Qty = 2 Nos vide PJ - 12					
@ 9825.10/No.					B = 19650 = w
9) E/W excavation for structure					
Qty = 29.798 m ³ vide PJ - 7					
@ 89.394/m ³					B = 8023 = w
10) Providing PCC M15. ready					
Qty = 4.593 m ³ vide PJ - 8					
@ 6516.35/m ³					B = 29943 = w
11) plain/reinforced cement concrete - substructure					
Qty = 33.743 m ³ vide PJ - 8					
@ 7026.97/m ³					B = 237111 = w
12) Providing N.P3 pipe for culvert.					
Qty = 22.50 m vide PJ - 8					
@ 4334.94/m					B = 32512 = w
Total = 108,72211 = w					
Less Per. A/c Payment = 2745162 = w					
					8127049 = w
 Continuation  27/2/24 A.E.  2/9/24 B.B.					