

Name of user - Dandane Chak Mose to Simsa

06 FEB
2023-24

Schedule XLV-Form No. 134

Danapur
DIVISION

Phulwarisharif
SUB-DIVISION

M.B No-1537

Measurement Book

Name of Agency - Sri Baleshwar Prasad Singh

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: — R&M of Road from					
Shandharachak More to Simra					
Agreement No. — 05/MBD/2023-24.					
Agency: — Shri Bakeshwar Prasad Singh.					
Dudhaila, Manes, Satna					
Agreement Rate $\Rightarrow$ 10% (Below).					
Date of commencement — 07/10/2023.					
Date of completion — 06/07/2024					
(Actual)					
Record measurement					
work done.					
① Prov. & fixing logo of maintenance projects etc.					
- fixing of logo of maintenance = 02.					
Maint Board = 01					
Total, 03 nos					
② clearing and grubbing road land by manual means etc.					
$2 \times 35 \times 30.00 \times 1.00 = 2100.00 \text{ m}^2$					
$2 \times 35 \times 30.00 \times 1.00 = 2100.00 \text{ m}^2$					
Continuation 26 1200.00 m ²					

1st A/c Bill
Abstract of cost

16
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/⑥1 clearing & grubbing etc					
Ref of VTMB Pg No - ⑥2					
= 0.61 Hec @ Rs 75573.34/Hec = Rs 46100.00					
12/02 → scrutinizing existing BT surface					
Ref of VTMB Pg No - ⑥2					
= 640.70 m ² @ Rs 20.58/m ² = Rs 13186.00					
03/03 Excavation in soil etc					
Ref of VTMB Pg No - ⑥2					
= 412.50 m ³ @ Rs 102.99/m ³ = Rs 42423.00					
04/04 - const of subgrade & E/ should + er					
Ref of VTMB Pg No - ⑥4					
= 2237.40 m ³ @ Rs 2711.54/m ³ = Rs 607544.01					
05/05 const of Granular sub-base etc					
Ref of VTMB Pg No - ⑥4					
(i) By mix in place method - for grad I					
→ Ref mark (A) of sub total Pg - ⑥3					
= 390.00 m ³ @ Rs 3446.60/m ³ = Rs 134417.0					
(ii) for Grading - II material					
- Ref mark (B) of Pg No - ⑥4					
= 230.92 m ³ @ Rs 2419.00/m ³ = Rs 558595.0					
Continuation					
Rs 2612082/-					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
06/24 - WBM - Gr-II - Prov. laying & spreading etc					
Ref QTY VTMB Rq No - (07)					
= 136.53 M ³ @ Rs 5350.89/M ³ = Rs 730557.0					
07/08 WBM Gr-III - Prov. laying & spreading etc					
Ref QTY VTMB Rq No - (08)					
= 704.25 M ³ @ Rs 4844.92/M ³ = Rs 3412035.0					
08/08 Prime coat etc					
Ref QTY VTMB Rq No - (09)					
= 9090.00 M ² @ Rs 59.44/M ² = Rs 540310.00					
09/09 Tack coat etc					
Ref QTY VTMB Rq No - (09)					
= 9090.00 M ² @ Rs 20.28/M ² = Rs 184345.0					
10/12 Patch work over WBM etc (MSS)					
Ref QTY VTMB Rq No - (10)					
= 9090.00 M ² @ Rs 266.82/M ² = Rs 2425394.0					
11/11 - Tack coat etc					
Ref QTY VTMB Rq No - (10)					
= 9090.00 M ² @ Rs 16.94/M ² = Rs 153621.00					
Continuation					
C/o Rs 10058344/-					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12/13 $\rightarrow$ seal dense Bituminous concrete etc					
Ref Q17 VTMB Pg No - (16)					
$= 227.25 \text{ m}^3 @ \text{R } 13670.06/\text{m}^3 = \text{R } 3106521.00$					
13/14 - construction of un reinforced cement concrete etc					
Ref Q17 VTMB Pg No - (11)					
$= 242.45 \text{ m}^3 @ \text{R } 8258.21/\text{m}^3 = \text{R } 2001790.$					
14/15 const of dry lean concrete etc					
Ref Q17 VTMB Pg No - (12)					
$= 14.63 \text{ m}^3 @ \text{R } 4832.75/\text{m}^3 = \text{R } 70703.00$					
15/16 - Pannel concrete Pavement etc					
Ref Q17 VTMB Pg No - (12)					
$= 94.688 \text{ m}^2 @ \text{R } 9011.61/\text{m}^2 = \text{R } 853981.00$					
16/17 RCC M15 grade km stone etc					
Ref Q17 VTMB Pg No - (12)					
$= 04 \text{ nos} @ \text{R } 2976.87/\text{nos} = \text{R } 11907.00$					
17/18 RCC M15 grade 200mm stone -					
Ref Q17 VTMB Pg No - (12)					
$= 12 \text{ nos} @ \text{R } 834.64/\text{nos} = \text{R } 10016.00$					
					$\text{C/O R } 16112572.00$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
18/19 Retro reflectorized traffic signs etc Ref BK VTM B Rq No - (12)					
11/18/19					
(i) 600mm equilateral triangle					
= 20 nos @ Rs 4624.86/m = Rs 92497.00					
(ii) 19/20					
(ii) 600mm circular					
= 04 nos @ Rs 6060.35/mos = Rs 24241.00					
(iii) 20/21					
(iii) 600x450mm rectangular					
= 08 nos @ Rs 5913.41/m = Rs 47307.00					
19/22 - painting 02 coats on new cc etc					
Ref BK VTM B Rq No - (14)					
= 40.32 m ² @ Rs 137.88/m ² = Rs 5557.00					
20/24 - Planting of trees & their maint etc					
Ref BK VTM B Rq No - (10)					
= 120.00 nos @ Rs 1278.29 nos = Rs 153395.00					
21/25 - MMSY sign boards etc					
Ref BK VTM B Rq No - (01)					
= 03 nos @ Rs 11086.93/mos = Rs 33261.00					
22/26 Road marking - (i) Edge of BT Surfa					
Ref BK VTM B Rq No - (13)					
= 501.70 m ² @ Rs 886.98/m ² = Rs 444697.00					

Continuation

C/o B 16913527/-


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
23/27 - Road marking etc (PI) on edge of ce position Ref SF VTMB Rs No - (13) = 130.00 m ² @ Rs 995.34/m ² = Rs 129397.00					
24/30 - Brick masonry in cm etc Ref SF VTMB Rs No - (13) = 5.760 m ³ @ Rs 6590.92/m ³ = Rs 37960.00					
25/28 - Laying cement concrete pipe N/3 etc					
Ref SF VTMB Rs No - (13) = 30.00 m ² @ Rs 805.34/m ² = Rs 24160.00					
26/31 - Plastering with cement mortar Ref SF VTMB Rs No - (14) = 88.32 m ² @ Rs 191.76/m ² = Rs 16936.00					
Total					Rs 17121980/-
Add GST @ 18%					(+) Rs 3081956/-
Add 4% cess @ 1%					(+) Rs 171220/-
Sewerage fee					(+) Rs 21661/-
Total					Rs 20591767/-
Less as per agreement @ 10%					(-) 2059177/-
Net Amount					Rs 18532590/-

Continuation

Gajali
08/07/2024
(AE)

06/07/24
JB

Chp.
09.07.24
V

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Total work done	As			2059	1767 = ∞
less 10% Below As	As			205	9177 = ∞
				1853	2590 = ∞
<u>memo of Payment</u>					
① By	30	5%	As	9266	30 = ∞
② By	I	Tax 1%	As	1853	26 = ∞
③ By	L	1%	As	1853	26 = ∞
④ By	S	1%	As	1853	26 = ∞
⑤ By	C	1%	As	1853	26 = ∞
⑥ By	Royalty		As	7699	0 = ∞
⑦ By	Seigniorage fee		As	2166	11 = ∞
⑧ By	Half True misc		As	1073	77 = ∞
Total deductions				2068	912 = ∞
⑨ By	cheque		As	1646	3678 = ∞
Total				1853	2590 = ∞
Passed for				1853	2590 = ∞
RUPEES one crore Eighty five lakh Thirty two thousand five hundred Ninety only					
 Executive Engineer Rural Works Department Works Division, Danapur 09/09/29					
Continuation					