

નિમ્ન-જાતિના અધીકારીઓ

Schedule XLV-Form No. 134

(મુખ્ય ઠાવ)

સુબ-ડિવિઝનલ ઇન્સપેક્ટર ડિવિઝનલ ડિવિઝન

સુબ-ડિવિઝનલ ઇન્સપેક્ટર ડિવિઝનલ ડિવિઝન


સુબ-ડિવિઝનલ ઇન્સપેક્ટર ડિવિઝનલ ડિવિઝન

સુબ-ડિવિઝનલ ઇન્સપેક્ટર ડિવિઝનલ ડિવિઝન

MEASUREMENT BOOK

1390

प्रमाणित किया जाता है कि यह माप
यह महीने को रखा गया है कि यह
हुआ एक री-प्लेसमेंट ऑफिस
की विधि और सहायक अभियंता
आमिर का री-माप कार्य अवरुद्ध
है।
18/3/24


18/3/24
EXECUTIVE ENGINEER
LAND WORKS DIVISION
MEERUT
Amir
18/3/24

Sch. XI.V-Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 1390

Name of officer

Date of first entry



2nd on A/c Bill

10

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of Work: - Const of road					
from Tajpur					
Chowk to Tajpur					
Lakshminya Tola					
under M.M.G.S.Y					
- Awashesb					
Name of Agency: -					
Chandra Bibha Const. Pvt. Ltd.					
Agreement No. 075BD/2023-24					
Date of Commencement: - 05.12.2023					
Date of Measurement: - 10.08.24					
Item No. of					
Providing & laying					
WBM Gur III in					
Box cutting					
2H x 7H x 30m x 0.37m x 0.075m ²					11.81m ³
2H x 1H x 23m x 0.37m x 0.075m ²					1.29m ³
					13.10m ³
Item No. 02					
P.C.C. M 20 Cur					
7H x 30m x 3.7m x 0.16m ²					126.00m ³
1H x 23m x 3.7m x 0.16m ²					13.80m ³
					139.80m ³
Item No. 03					
Laying brick soling					
2H x 6H x 30m x 0.10m ²					180.00m ²
2H x 1H x 20m x 0.10m ²					20.00m ²
Continuation					200.00m ²

Abstract of 2nd A/c Bill

18

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Date	12.08.24				
Item No. 01					
(Leaving & grubbing road land					
Abstract of 1st A/c Bill Page 6 -					0.26 Ha
0.26 Ha @ Rs 75573 = 34/ha					
→ Rs 19,649.20					
Item No. 02					
Setting out					
i) Const. of surf. Working B.M					0.851
Abstract of 1st A/c Bill Page 6 - km					
0.851 km @ Rs 5134 = 77/km					
→ Rs 4,370.00					
ii) Const. of surf pillars & buoys					
Abstract of 1st A/c Bill Page 6 - km					0.851
0.851 km @ Rs 2392 = 79/km					
→ Rs 2,036.20					
Item No. 03					
Const. of embankment					
Lead up to 1000m					
Abstract of 1st A/c Bill Page 7 - m ³					977.94
977.94 m ³ @ Rs 260 = 10/m ³					
→ Rs 2,54,362.00					
Item No. 04					
Const. of embankment					
Lead up to 100m					

Continuation

Rs 2,89,417.00



Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Abstract of 1st Ak Bill Page 09					247.50
247.50 m ³ @ R 184 = 82/m ³					
→ R 45,742 =					
Item No. 05					
Excavation for roadway cutting					
Abstract of 1st Ak Bill Page 07					95.33 m ³
95.33 m ³ @ R 186 = 85/m ³					
→ R 17,812 =					
Item No. 06					
Const. of embankment with material deposited					
Abstract of 1st Ak Bill Page 07					66.73 m ³
66.73 m ³ @ R 68 = 55/m ³					
→ R 4,641 =					
Item No. 07					
Providing & laying R.C.C. Pipe 300mm dia					
Abstract of 1st Ak Bill Page 07					5.00 m
5.00 m @ R 930 = 40/m					
→ R 4,607 =					
Item No. 08					
Const. of Granular sub base Cons by well graded					
Abstract of 1st Ak Bill Page 07					244.38 m ³
244.38 m ³ @ R 4,085 = 16/m ³					

Continuation

R 3,53,310 =

Rs 3,53,210.00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					Rs 14,06,888.00
Item No. 9/					
Providing, laying &					
compacting WBM G.II					
Vide this M.B. Page 10 - m ²					13.10
Abstract of L.S.A. Bill Page 8 - m ²					168.74
					181.84 m ³
181.84 m ³ @ Rs 5,580.32/m ³					
					Rs 10,14,725.00
Item No. 10/14					
Const. of cement concrete					
Reinforced M 30 grade					
Vide this M.B. Page 10 - m ³					139.80
As per B.O.D - 139.54 m ³					
139.54 m ³ @ Rs 9731.67/m ³					
					Rs 13,57,857.00
Item No. 11/15					
Laying brick soling					
on prepared surface					
Vide this M.B. Page 10 - m ²					200.00
200.00 m ² @ Rs 485.31/m ²					
					Rs 97,062.00
Item No. 12/16					
Earthwork excavation					
for foundation					
Vide this M.B. Page 11 -					111.78 m ³
As per B.O.D -					

Continuation

Rs 42,56,942.00
42,29,342.00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
111.78 m ³ @ Rs 398 = 62/m ³					
→ Rs 44,557 = ∞					
Item No 13/19					
Providing P.C.C. Mr					
in open foundation					
Vide this M.B Page 11 -					8.25 m ³
As per B.O.G - 7.901 m ³					
7.901 m ³ @ Rs 853 = 254/m ³					
→ Rs 67,471 = ∞					
Item No. 14/24					
Supplying, fitting &					
placing HYSD bar					
in substructure					
Vide this M.B. Page 13 -					1.158
1.158 Tonn @ Rs 74,365 = 14/T _{ton}					
→ Rs 86,115 = ∞					
Item No 15/18					
Providing P.C.C.					
M.S in open foundation					
Vide this M.B Page 13 -					32.10
32.10 m ³ @ Rs 808 = 259/m ³					
→ Rs 2,59,665 = ∞					
Item No 16/19					
Providing P.C.C. Mr					
in substructure					
Vide this M.B. Page 13 -					18.85
18.85 m ³ @ Rs 8,363 = 25/m ³					

Continuation

Rs 47,14,750 = ∞
46,87,750 = ∞

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Item No ¹⁶ 17/23					
R.C.C. Main substructure					
Vide this M.B. Page					12.36
Vide this M.B. Page					12.73
					12.53 m ³
As per B.O.D.					12.53 m ³
12.53 m ³ @ Rs 9422.27/m ³					
					Rs 1,18,128.00
Item No ¹⁷ 18/22					
Providing weep holes as per drawing					

Vide this M.B. Page					14.34
As per B.O.D.					32 No
32 No. @ Rs 146.66/Hb					
					Rs 4,693.00
Item No ¹⁸ 19/20					
supplying, fitting & placing HYSD bar in superstructure					
Vide this M.B. Page					0.430
As per B.O.D.					0.408 MT
0.408 MT @ Rs 80,031.44/MT					
					Rs 32,733.00
Item No ¹⁹ 20/27					
Providing & laying					

Continuation

Rs 48,46,304.00
Rs 48,19,304.00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
R.C.C. M ₂₅ in superstructure					
Vide this M.B. Page 15-					5.31 M ³
As per B.O.W.					4.084 M ³
4.084 M ³ @ Rs 10,302.266/M ³					
→					Rs 42,179 ⁰⁰
Item No 20/19					
P.C.C. in substructure					
M ₁₅ gr					
Vide this M.B. Page 13-					18.85 M ³
Vide this M.B. Page 15-					5.71 M ³
19.56 M ³ @ Rs 8,363.25/M ³					
→					Rs 1,63,585 ⁰⁰
Item No. 21/24					
Drainage spout					
Complete as per drawing					
Vide this M.B. Page 16-2 No.					
2 No. @ Rs 806.258/M					
→					Rs 1,613 ⁰⁰
Item No 22/28					
Const. of R.C.C. railing					
of M ₂₅ gr					
Vide this M.B. Page 16-					5.00 M
5.00 M @ Rs 6,272.55/M					
→					Rs 31,363 ⁰⁰

Continuation

Rs 50,85,044⁰⁰
~~50,58,044⁰⁰~~

