

Mublim tola Bel... to RCD Road I

MM65Y-50

Shedule XLV Form No. 134.

BARSOI

DIVISION

KADWA

SUB-DIVISION

**Measurement Book** - 1495

MEASUREMENT

30/05.01-21  
(9/26.10-2)  
79/7.4-22

1593507=00  
935869=00  
~~3128986=00~~  
4635304=00

M/S NAY NIRMAL CONSTRUCTION  
Ag No - 94/SB/202-21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :-	Construction one round				
	width of Road including side				
	Belong to RD under Ministry (SC)				
Agg no	94 SBD/2000-21				
Name of Agency :-	M/s. Nav Nisman				
	Construction				
Address :-	Durgam Chauri				
	Kotihar (Bihar) 854105				
Date of work order :-	07-08-2020				
Date of Completion :-	06-08-2021				

Actual date of Completion

- 28.03.2022

Date of entry :- 27/3/23

Record entry

(i) Restoration of Rain

Cuts with soil

$$2 \times 2.50 \times 0.90 \times 0.300 = 1.35 \text{ m}^3$$

$$2 \times 3.50 \times 0.90 \times 0.300 = 1.89 \text{ ''}$$

$$3 \times 3.50 \times 0.95 \times 0.350 = 3.49 \text{ ''}$$

$$2 \times 4.00 \times 0.80 \times 0.300 = 1.92 \text{ ''}$$

$$4 \times 3.60 \times 0.95 \times 0.350 = 4.78 \text{ ''}$$

$$4 \times 3.00 \times 0.80 \times 0.400 = 3.84 \text{ ''}$$

$$5 \times 2.50 \times 1.00 \times 0.300 = 3.75 \text{ ''}$$

$$5 \times 3.20 \times 1.00 \times 0.300 = 4.80 \text{ ''}$$



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) Cutting of branches of tree					
3.0 NRS wide TMB of 100					
@ Rs 106.12/each				Rs	318.00
(ii) cutting of shrubs from the Roadway					
12.0 NRS wide TMB of 100					
@ Rs 6.51/each				Rs	78.00
2.0 NRS wide TMB of 100				Rs	55925.00
<p><i>(Signature)</i> 27/8/24 JE</p>					<p><i>(Signature)</i> 04/07/2024</p>

**Attested**  
*(Signature)*  
 Executive Engineer  
 Rural Works Department  
 Works Division, Barsol  
 27/09/24

2<sup>nd</sup> year main bill  
 Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:	Construction and maintenance of Road muslim				
	fola Belon to BCD Road				
	under MM/MSY (SC)				
Agg no:	94 SBD 2020-21				
Name of Agency:	M/S Nav Naman Construction				
Address:	Durgachhan chake				
	Kathar (Bihar)				
					854105
Date of work order:	07-08-2020				

Date of Completion — 06-08-2021  
 Actual date of Completion — 28-03-2022  
 Date of entry — 27/03/24

RECORD ENTRY

(i) Restoration of Rain


cut with soil


2	2.50	0.90	0.300	1.35 m <sup>3</sup>
2	3.00	0.80	0.300	1.44 "
3	3.50	0.90	0.350	3.30 "
2	2.50	0.85	0.300	1.27 "
4	3.50	1.00	0.350	4.90 "
4	4.00	1.00	0.400	6.40 "
3	3.60	0.95	0.360	3.69 "
3	2.80	0.85	0.320	2.28 "



Sch. XLV Form No. 134

Particulars	Details of actual measurement			Contents of area	
	No.	L.	B.		D.
3.0 NOS wide TMB py (38)					
@ RS 106.10/each					RS 318.00
(ii) cutting of shrubs from the Roadway					
15 NOS wide TMB py (38)					
@ RS 6.51/each					RS 98.00
					RS 70522.00


  
 27/09/24  
 J. B.

Attested  
  
 Executive Engineer  
 Rural Works Department  
 Works Division, Barsoi

Material statement

(1) Earth work	—	130 m <sup>3</sup>
(2) Crumbed stone	—	2.00 m <sup>3</sup>
(3) Tack Coat	—	0.011 mt
(4) Bitumen	—	0.106 mt