

Name of work - हरम मंत्री 2017 सर्वक योजना (NDB)
BRPP-690 सिद्धा पुन सं माध्यापुर
महालिन लता तक

01/5BP
2024-25

Schedule XLV-Form No. 134

Damapur DIVISION

Phulwarisharif SUB-DIVISION

M.B.NO-1572

Measurement Book

Name of Agency - Rajan

Name of Work-

Situation of Work-

Agency by which work is executed-


Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road -	Cause of Road from				
	Nchuka Pool to Madhopur				
	Makadalek tola.				
Agreement No -	01/SBD/2024-25				
Head - (MMGSY - NDB) -	BRRS-690				
Date of commencement -	15/07/2024				
Date of completion as per agreement	- 14/07/2025				
Agreement Rate (-)	13.30% (Below)				
Agency Name -	Rajan				
	Road No - 08, Indrapuri,				
	Keshav Nagar, Palna - 24.				
	Record measurement				
	Date of Entry - 16.07.2024.				
① Prov. & fixing of typical MMGSY informationary sign board etc	= 01 no				<
	Total 01 no				>
② Prov. & fixing citizen information board etc	= 01 no.				<
	Total 01 no.				>

Continuation


 16/07/24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
01/01 setting out work complete etc					
Ref Bt VTMB Pg No - (06)					
= 0.44 KM @ Rs 17619.00/KM = Rs 7752.00					
02/02 - clearing and grass cutting etc					
Ref Bt VTMB Pg No - (06)					
= 20.26 Hec @ Rs 20291.53/Hec = Rs 5276.00					
03/03					
Dismantling structure etc					
Ref Bt VTMB Pg No - (06)					
(b) cement concrete etc					
= 0.81 m ³ @ Rs 687.18/m ³ = Rs 557.00					
04/04					
Dismantling of Brick work etc					
= 23.10 m ³ @ Rs 782.12/m ³ = Rs 18067.00					
5/5					
Removing all types of dip culvert etc					
Ref Bt VTMB Pg No - (06)					
= 10.00 RM @ Rs 263.88/m = Rs 2634.00					
06/09					
cost of embankment with borrow pits etc					
Ref Bt VTMB Pg No - (07)					
(1) lead upto 100m etc					
= 185.96 m ³ @ Rs 217.52/m ³ = Rs 40413.00					
Total c/o Rs 74699.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
04/10					
const of embankment with borrow pits etc					
(11) Lead upto 100m					
= 53.14 m ³ @ Rs 267.88/m ³ = Rs 14285.00					
08/11					
Filling of foundation in trenches etc					
Ref Bt VTM B Pq No - (04)					
= 182.00 m ³ @ Rs 578.67/m ³ = Rs 76384.00					
09/13					
const of A2B etc					
Ref Bt VTM B Pq No - (04)					
= (67.50 + 69.32) = 136.82 @ Rs 3097.93/m ³					
= Rs 423859.00					
10/12					
const of WBM for 91 etc					
Ref Bt VTM B Pq No - (15)					
= 101.92 m ³ @ Rs 4438.83/m ³ = Rs 452406.00					
11/19					
Excavation for structure etc					
Ref Bt VTM B Pq No - (04) & (13)					
= (68.40 + 22.80) = 91.20 m ³ @ Rs 405.88/m ³					
= Rs 37012.00					
12/20 Plain cement concrete MPO etc					
Ref Bt VTM B Pq No - (08) & (13)					
= (11.40 + 3.80) = 15.20 m ³ @ Rs 6586.62/m ³ = Rs 100117.00					
Continuation					
Total C/O Rs 1178712.00					

Q/F → Rs 1178712.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13/21 Prov. concrete for plain/Rcc etc					
Ref BK VTM B Pg No - (08) & (11)					
$= (36.90 + 12.30) = 49.20 \text{ m}^3 @ \text{Rs } 6352.81/\text{m}^3$					
					$= \text{Rs } 312558.00$
14/22 - Plain/Reinforced cement concrete etc					
Ref BK VTM B Pg No - (08), (15) & (14)					
$= (30.60 + 10.20 + 16.84) = 57.44 \text{ m}^3 @ \text{Rs } 6987.32$					
					$= \text{Rs } 401352.00$
15/24 - For & fixing typical masonry board etc					
Ref BK VTM B Pg No - 08					
$= 0.00 @ \text{Rs } 14034.44/\text{sqm} = \text{Rs } 14094.00$					
16/25 - For & fixing typical citizen info board					
Ref BK VTM B Pg No - 08					
$= 0.00 @ \text{Rs } 11932.11/\text{sqm} = \text{Rs } 11932.00$					
17/33 - Earthwork excavation etc					
Ref BK VTM B Pg No - (09)					
$= 34.66 \text{ m}^3 @ \text{Rs } 405.88/\text{m}^3 = \text{Rs } 14066.00$					
18/34 - Prov MIS pcc (1:2:5:5) as levelly etc					
Ref BK VTM B Pg No - (09)					
$= 6.216 \text{ m}^3 @ \text{Rs } 6352.81/\text{m}^3 = \text{Rs } 39489.00$					
19/38					
Plain reinforced cement concrete pit etc					
Ref BK VTM B Pg No - (09)					
$= 37.41 \text{ m}^3 @ \text{Rs } 6987.32/\text{m}^3 = \text{Rs } 261396.00$					
					$\text{Qd Total Rs } 2233599$

Continuation

Sch. XLV-Form No. 134

Ref. No. 2233599/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
28/36 — Prov & laying			RCC	HP-3	HP pipe
(ii) 1000mm dia					
1 = 7.50m @ Rs 7556.40/RM					= Rs 56673.00
					Total Rs 2290272.00
Add GST @ 8%					Rs 182449.00
Add H.Cess @ 1%					Rs 22903.00
Add Sizing (update)					Rs 52800.00
Less 19.90% as per approval					Total Rs 2788224.00
					(-) Rs 554857.00
					Total Rs 2233367.00
Deduction as paid vide Est. A/c					(-) Rs 1280029.00
					Net Amount Rs 953338/-
Ref. MB No. 20					
Balance Net Amount					Rs 953338/-
Cajal					30/09/24
01/10/2024					JE/phulwari
(PF)					

10.10.24
 कार्यपालक अधिकारी
 ग्रामीण कार्य विभाग
 कार्य प्रमंडल, नारायण