

1st on A/c Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-					
Construction of road					
from NH-28 To Pandey					
to a cold storage Tak.					
Agency:-					
Muzaffarpur A.K.					
Constructions Private					
Limited.					
Agg. No:-					
02 MBD/2024-25					
Date of work order:-					
15/06/24					
Date of compn:-					
14/03/2025					
Actual Date of compn:-					

Date of Entry:- As below
Measurement

① clearing & grubbing road					
land including uprooting					
wild vegetation - do -					
feet & spurs:					
$2 \times 10 \times 30 \times 0.75 =$					450 M ²
$2 \times 10 \times 30 \times 0.80 =$					480 M ²
$2 \times 10 \times 30 \times 0.7 =$					420 M ²
$2 \times 3 \times 10 \times 0.80 =$					144.00 M ²
$2 \times 1 \times 10 \times 0.50 =$					10.00 M ²
$=$					1504.00 M ²
Say =					0.150 Hect.

Continuation



Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(16/11 ii) P/L of hot applied thermoplastic do -					
dry wide TMB PNO - (7)					
200 m ² @ Rs 988.82/m ² Rs = 197764 = 00					
(17/12) P/F of typical MMSY informing sign board do -					
dry wide TMB PNO - (7)					
3.00 Nos @ Rs 11059.18 / Each					
					Rs = 33178 = 00
					Rs = 5499844 = 00
Add G.P. 18% Rs = 989972 = 00					
Add L.C. 1% Rs = 54998 = 00					
Add Sign. Fee Rs = 15830 = 00					
					Rs = 6560644 = 00
Less 26.21% below Rs = 1719545 = 00					
					Rs = 4841099 = 00
15/9/24 SE					
10/10/24 AE					
CSP					
04/10/24					