

	State Plan[NABARD]		Month: September, Year: 202											
	Year	Name of the Road (English)	Length	Name Of Contractor	Agreement	Date of Completion	Date of Work Order	Sub Base	Base	Surface	Actual Date of Complete	Block Name	Remarks	SCHEME
					Main Work Amount (Lac.)			Grand Total	Grand Total	Grand Total				
3	2	4	7	8	33	46	47	60	66	72	74			
1	2018-19	Marpa sirpal(Basbitta bazar) to belwa pardi	1.125	Anand Enterprises	80.80500	22/09/2020	23/09/2019	1.12500	1.12500	0.40000		Majorganj	ON GOING-1	MMGSY[Gen]
2	2018-19	PMGSY Path Majhuliya To Sonbarsa Chamar Tola Mandal Tola	1.295	Chunchun Prasad	80.07866	05/02/2021	06/02/2020	1.00000	1.00000	0.15000		Bathnaha	ON GOING-1	MMGSY[Gen]
3	2020-21	rcd path maudah zalil nat ke ghar ke nazdik to maudah harizan tola	1.000	NEHA DEVI	61.71847	09/06/2022	01/06/2021	0.70000	0.70000	0.10000		Bathnaha	ON GOING-1	MMGSY[Gen]
4	2020-21	pmgsy path bhautaliya harizan tola to bhautaliya	0.700	Nikki Jha	53.84270	27/02/2022	28/05/2021	0.00000	0.00000	0.00000		Bathnaha	ON GOING-1	MMGSY[Gen]
5	2020-21	maharani asthan to Vinwa tola tak	0.978	Dreams Achiever Construction Prop Nitesh Kumar Singh	55.41059	05/09/2022	06/12/2021	0.95000	0.95000	0.35000		Dumra	ON GOING-1	MMGSY[Gen]
6	2020-21	matloom aalam ka ghar to bahadur mahto tola Tak	0.723	Vikram Kumar	47.91793	14/11/2022	15/02/2022	0.72300	0.72300	0.35000		Dumra	ON GOING-1	MMGSY[Gen]