

MMASJ-ND B-BREF. 336, ~~कार्यवाही~~
Schedule XLV-Form No. 134
~~अनुवाद समाजप्रमुखस मध्ये आवाहन करत आहे~~
~~कवार-कोआपण कसे मज ०.160 सि.म. करत आहे~~
~~अभारमाभा की मज ०.60/5BD-2023-24~~
~~अभारमाभा की मज ३३150000=DIVISION~~
~~आपुढील मज ०.13.01.2024~~
~~आपुढील मज ०.13.01.2025~~
SUB-DIVISION
संयोजक: प्रेमकुमार

MEASUREMENT BOOK

मापन कार्यवाही- १५२२१



१५२३-२५.

2nd on A/c Bill

Sch. XLV Form No. 134

Particulars	Estimate of actual measure				Comments of area
	No.	L	B	D	

P.B.R.T - 'B'

Name of Work - Const. of R.C.C.
H.L. Bridge over chhavi Dhye
to parthari Koudat hola
at chh. 0+160 Km (2x18+75m)

Name of Contractor - prem Kumar

Agreement No - 60/SB/2023-24

Date of Commencement - 18.09.2024

Date of completion - 18.07.2025

Record Entry
dt 20.8.2024

(1/79) plv and laying R.C.C M-35
in substructure comp - as
per draw. and T.S.
pedestal = $12 \times .87 \times .87 \times .15$
= 1.36 m^3

(2/81) s/f/f in true line and
level pot PTFE Bearing
for one span
= 6 nos.

(3/90) s/f/f HUSD bar reinf
in super structure comp.
as per draw. and T.S.
(for one span Girder)

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
B/f = Rs		202	036	03	= 00
Add 12% G.S.T = Rs		24244	32		= 00
Add 1% L.Cess = Rs		20203	6		= 00
prev. s.f = Rs		49211			= 00
3rd A/c Bill sf = Rs		5653			= 00
		T=Rs	2288493	5	= 00
prev. payment = Rs		1829800	0		= 00
		= Rs	458693	5	= 00
<u>Remain</u> <u>25-9-2024</u> <u>2619124</u> <u>05</u> <u>AS</u>					

<u>Material statement</u>					
R.C.C =	87.323 m ³	Super struct -			
	1.36 m ³	Sub struct			
	T=	88.683 m ³			
Cover sand =	39.90 m ³	@ Rs 175.80/m ³	= Rs	7014.00	
20mm =	47.89 m ³	@ Rs 595.36/m ³	= Rs	28512.00	
10mm =	31.93 m ³	@ Rs 657.91/m ³	= Rs	21007.00	
		T=Rs	56533	= 00	
s.f. 10% of Basic rate of					
Material = Rs	5653.00				
<u>Remain</u> <u>25-9-2024</u> <u>2619124</u> <u>05</u> <u>AS</u>					

Continuation