

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, औरंगाबाद

पत्रांक 240/24 औरंगाबाद, दिनांक 17/10/24

प्रेषक,

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमण्डल, औरंगाबाद।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,

—राह—सचिव, ब्राडा, पटना।

विषय:— मुख्यमंत्री ग्राम संपर्क (Awsesh) योजनान्तर्गत आवंटन के संबंध में।

प्रसंग:— अजित कुमार परियोजना निदेशक, MMGSY का पत्रांक 1371 पटना/
दिनांक 17.10.2024

महाशय,

उपरोक्त विषयक प्रासंगिक पत्र के संबंध में कहना है कि मुख्यमंत्री ग्राम संपर्क (Awsesh) योजनान्तर्गत कराये गये कार्य का MIS के माध्यम से आवंटन हेतु अधियाचना समर्पित की मांग थी। उपयोगिता प्रमाण पत्र संलग्न नहीं रहने के कारण अधियाचना पर विचार नहीं किया गया।

अतः पुनः उपयोगिता प्रमाण संलग्न कर विहित प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।

अनु०:— आवंटन अधियाचना विहित प्रपत्र संलग्न।

विश्वासभाजन

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, औरंगाबाद।

Rural Works Department

MMGSV (Awscsb) Allotment Requisition Format

Name Of Division:- RWD, Work Division, Aurangabad

Sl. No.	Year	Name of Road	Name of Contractor	Administrative		Agreement Amount		Amount Received (in lacs)	Total Expenditure (in lacs)	Value of Measurement (in lacs)	Current Demand (in lac)	Remarks
				Sanction	Length (in Km.)	Amount (in Lacs)	Main work	Minor.				
1	2	3	4	5	6	7	8	9	10	11	12	13
3	2023-24	Khaira to Khaira Paswan Tola	M/S R K Construction	2.010	182.04600	179.02385	16.94790	21.28076	21.28076	100.91733	79.63657	Ongoing
4	2023-24	Nahar Pul to Timal Bigha	M/S R K Construction	1.190	126.52400	123.90868	12.02754	54.19125	54.19125	89.23138	35.04013	Ongoing
5	2023-24	Charan Mali Road to Tona Sotidh	Baldeo Singh	1.650	151.49900	138.72734	13.28492	130.05715	130.05715	138.29885	8.24170	Complete
6	2023-24	Mali Baitiya PMGSY Road to Tamsi	Baldeo Singh	0.830	82.12000	75.57249	6.31560	73.00759	73.00759	75.47325	2.46566	Complete
7	2023-24	Ekdara Road to Kali Bigha	Baldeo Singh	1.025	95.40200	87.76382	9.67638	84.39132	84.39132	87.70405	3.31273	Complete
8	2023-24	R.C.D Road to Paswan Tola	Baldeo Singh	0.700	74.12100	68.22186	4.19709	62.06580	62.06580	68.03098	5.96518	Complete
9	2023-24	Kasma Rd Near Maharajganj Khatri Bigha More to Khatri Bigha Shiv Chohan House	Sri Krishna Enterprises Prop Seema Kumar	0.840	81.63800	81.28349	7.93881	0.000	0.000	56.18923	56.18923	Ongoing
10	2023-24	Deo Baliganj Road to Bandh Goreya	Tradewell Constructions Private Limited	2.320	219.73000	212.89673	19.60490	141.19793	141.19793	168.72589	27.52796	Ongoing
11	2023-24	Khirawan Khadwa RCD Road Maran Bigha More to Maran Bigha Shivmandir	Vimlesh Kumar Singh	0.680	42.36900	42.10986	6.11781	21.87955	21.87955	42.12863	20.24908	Ongoing
12	2023-24	Madanpur Kasma Road To Basant Road Near Etakhwa School to Manger Bigha Sukhdeo Choudhary House	Vimlesh Kumar Singh	1.600	148.49500	148.04940	11.15823	73.07202	73.07202	148.04108	74.96906	Ongoing
13	2023-24	Madanpur Deo Road Chandani Chowk to Chandpur Martu Das House	Vimlesh Kumar Singh	0.600	52.88800	52.64265	5.43009	33.12608	33.12608	52.62516	19.43908	Ongoing
14	2023-24	GT Road Dehri PMGSY Road to Rajpur Tola	Rajesh Kumar Singh	0.360	34.45800	33.72862	1.62842	22.55582	22.55582	33.67979	11.12397	Ongoing
15	2023-24	Karsawa Sahpur Road to Sahpur	M/S Jai Maa Vaisnaw Construction	1.010	101.33900	100.94368	6.88695	33.78333	33.69887	98.90039	65.11706	Ongoing

16	2023-24	RCD Road Bail Barahi Near Thangwa to Gulzar Bigha	M/S Jai Maa Vaishnav Construction	0.750	74.50000	74.19140	5.51748	27.97500	27.90506	72.74045	44.76545	Ongoing
17	2023-24	Bela Road to Barha Dabura Paswan Tola	M/S Jai Maa Vaishnav Construction	2.300	203.25000	202.02586	22.94594	140.88955	140.88955	201.29665	60.40710	Ongoing
18	2023-24	Jurabigha Mor to Jurabigha Mandir	Bhole Shankar Constructions Private Limited	0.400	37.25600	37.12475	4.43129	12.39280	12.39280	26.90038	14.50758	Ongoing
19	2023-24	Golha Pathra Road to Kewalha	Bhole Shankar Constructions Private Limited	2.000	190.74200	188.99420	17.84826	81.43386	81.43386	149.36609	67.93223	Ongoing
20	2023-24	Gt Road Near FCI to Amar Bigha	Bhole Shankar Constructions Private Limited	0.580	56.15000	56.58075	2.36893	20.15631	20.15631	56.16566	36.00935	Ongoing
21	2023-24	Pooy Rd Kashi Bigha More to Kashi Bigha Rama Singh's House	Bhole Shankar Constructions Private Limited	0.420	39.33800	38.66046	2.90968	13.85122	13.85122	39.23052	25.37930	Ongoing
22	2023-24	Pooy Village Kashi Bigha More to Gopi Bigha	Bhole Shankar Constructions Private Limited	0.720	61.41400	60.48821	5.82705	24.73226	24.73226	61.18778	36.45552	Ongoing
23	2023-24	Karma Road Near Middle School to Noniya Bigha	Bhole Shankar Constructions Private Limited	1.850	194.890	174.54292	15.66563	67.59131	67.59131	102.76840	35.17709	Ongoing
24	2023-24	G.T.Road Chuakhara Road Near Sangara More to Basavan-Bigha Lalit Bhuenya Ke Char	M/S Ram Nandan Singh Prop Chanchia Devi	1.360	128.40600	124.35842	10.21240	55.92679	55.92679	88.96127	33.03448	Ongoing
25	2023-24	RWD Road Nearget Bhalhuachak Gate to Dube-Bigha, Priti Bhuenya Ke Char	M/S Ram Nandan Singh Prop Chanchia Devi	0.830	79.17700	76.05459	8.52689	32.60484	32.60484	47.6817	15.07686	Ongoing
26	2023-24	Gajraj Bigha Panl Tanki to Hathliwan	M/S Ram Nandan Singh Prop Chanchia Devi	0.930	88.83200	85.94716	7.57949	20.34468	20.34468	61.40052	41.05584	Ongoing
27	2023-24	Chain RD Pace Godam to Amiyor Bigha South End	M/S Ram Nandan Singh Prop Chanchia Devi	0.600	52.33400	50.39445	4.77671	24.66917	24.66917	49.55218	24.88301	Ongoing
28	2023-24	Nabinagar Kouridih Road to Tad Bigha	Mitul Kumar Singh	1.045	103.82900	104.27291	7.07364	48.77435	48.77435	89.24708	40.47273	Ongoing
29	2023-24	Pumpun Colony-Sharkhand Road to Bara Mahadit Tola	Mitul Kumar Singh	0.905	87.72000	88.16714	7.22586	63.41483	63.41483	80.51090	17.09607	Ongoing
30	2024-25	Khetpura Narura Road To Maunani Road	Priya Ranjan Kumar Singh	0.910	90.69100	89.60808	7.65037	55.17768	55.17768	89.48534	34.30768	Complete
31	2023-24	Noniya Bigha to Karkata Paswan Tola	Priya Ranjan Kumar Singh	1.320	124.89000	122.97684	10.27396	67.51446	67.51446	122.83495	55.37049	Complete
32	2023-24	NH 98 to Dukhna Bigha Near Telephone Tower to Jogi Bigha	Rajesh Kumar Singh	0.980	99.18300	96.94873	6.97694	48.55458	48.55458	96.94257	48.38799	Ongoing

33	2023-24	GT Road Wajidpur Path to Raghuvir Bigha	Rajesh Kumar Singh	0.700	78.18400	76.40003	2.99182	52.50555	52.50555	76.27478	23.76923	Ongoing ✓
34	2023-24	Belwa PMGSY Road to Simri Kampurwa	Rina Singh	1.100	113.65100	113.07186	10.18083	63.92356	63.92356	113.05242	49.12886	Complete ✓
35	2023-24	Sattar Purani Road to Munna Bigha Turta Road	Rina Singh	0.920	80.19900	79.50634	8.81558	47.44458	47.44458	79.41978	31.97520	Complete ✓
36	2023-24	Rampur PMGSY Road to Rampur Nagri Sudha Kendra	Mitul Kumar Singh	0.383	29.80500	30.03885	3.75860	0.000	0.000	18.35816	18.35816	Ongoing ✓
37	2023-24	Siris Nabiragar Road to Nepal Bigha	Mitul Kumar Singh	0.800	81.68700	81.73037	7.59075	0.000	0.000	70.37772	70.37772	Ongoing ✓
			Total	36.618	3490.757	3396.957	302.363	1720.486	1720.332	2953.701	1233.215	


 Divisional Account Officer
 R.W.D. Works Division
 Aurangabad(Bihar)

Executive Engineer
 R.W.D. (W) Division, Aurangabad


 17.10.24

FORM GFR 19-A

(See Government of India's Decision(1) below Rule-150)
Form of Utilization Certificate up to the month of up to 17.10.2024
MUKHYA MANTRI GRAM SAMPARK YOJNA (Awsesh NDB)

Sl. No.	Name of Scheme	Sanction No & Date with Amount (Lacs Rs.)	Amount Received (Lacs Rs.)	Particulars
1.	Construction of Rural roads under MMGSY (Awsesh NDB)	Previous Allotment Letter No-76 Date 06.09.2024	4183.56734	Certified that out of Rs. 4183.56734 lacs Received up to the years 2024-25 favour of E.E.RWD (W) Division Aurangabad a sum of Rs. 4174.440713 lacs has been utilized for the purpose of MMGSY (Awsesh-NDB) Schemes as given in the margin for which it was Sanctioned and that the balance of Rs. 9.12661 Lac remaining unutilized at the end of the period under.
		Total Allotment Rs.	4183.56734	

Upto date Expenditure up to 17.10.2024 Rs. 4174.440713 Lacs

- 2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.



Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/Executive Engineer.
- All other codal formalities have been observed.

3 Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD Works.


Divisional Accounts Officer
Rural Works Department
Works Division, Aurangabad


17/10/24
Executive Engineer
RWD(W) Division
Aurangabad

17.10.24