

ਮਾਮੂਲੀ ਸੇਵਾਵਾਂ ਵਾਸਤੇ ਪਾਸ ਕਰਵਾਏ ਜਾਣ ਵਾਲੇ
ਮਾਮੂਲੀ ਪਾਸ ਕਰਵਾਏ ਜਾਣ ਵਾਲੇ
ਮਾਮੂਲੀ ਪਾਸ ਕਰਵਾਏ ਜਾਣ ਵਾਲੇ

Measurement Book

Schedule XLV-Form No. 134

ਮਾਮੂਲੀ ਸੇਵਾਵਾਂ ਵਾਸਤੇ ਪਾਸ ਕਰਵਾਏ ਜਾਣ ਵਾਲੇ
ਮਾਮੂਲੀ ਪਾਸ ਕਰਵਾਏ ਜਾਣ ਵਾਲੇ
ਮਾਮੂਲੀ ਪਾਸ ਕਰਵਾਏ ਜਾਣ ਵਾਲੇ

ਮਾਮੂਲੀ
21/1/22

SUB-DIVISION

प्रमाणित किया जाना है कि यह माप
युक्त है मशीन द्वारा अक्षर पंक्ति
को सुदृष्ट प्रमाणित किया हुआ है
जो सहायक अभियन्ता द्वारा की गई है
के नाम निम्नलिखित - किया जाना है

अध्यक्षक अभियन्ता

प्रमाणित किया गया

कार्य प्रबंधन विभाग

दिनांक

21/1/22

Sch. XLV - Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No.

Name of Officer

Date of first entry

Date of last entry



Record Measurement

1

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—					
Agency—					
Agreement No—					
Date of Start—					

Date of completion—

Work Done

(1) providing & fixing
working Bench mark
& Reference pillars.

Bench mark → 1 No

Reference pillars → 2 Nos

(2) Clearing & grubbing
of Road land.

$3 \times 30 \times 5.40 = 486.00 \text{ m}^2$

$2 \times 30 \times 4.50 = 270.00 \text{ m}^2$

$1 \times 30 \times 4.50 = 135.00 \text{ m}^2$

$1 \times 15 \times 4.80 = 72.00 \text{ m}^2$

$2 \times 30 \times 4.75 = 285.00 \text{ m}^2$

$1 \times 15 \times 4.80 = 72.00 \text{ m}^2$

$T = 1320.00 \text{ m}^2$



1st on A/c Bill

7

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work — Bahwana Rama					
Sch Re Darwaje se					
Ram Babu Singh Ke					
Darwaje Hota Hua					
Ful bahar Siman Tak patti					
Agency — Lakshya Singh					
Agreement No — 08/23-24/SPD					
M/634 Genl					
Date of Start — 23/01/2024					
Date of completion —					
ABSTRACT of Cost					
① providing & fixing					

Working Bench mark					
& Reference pillars.					
Qty vide page ① TMB					
1 No @ R 4015.40/each — R 4015 =					
Reference pillars					
Qty vide page ① TMB					
2 Nos @ R 1845.98/ — R 3692 =					

② Clearing & grubbing					
of Road land.					
Qty vide page ① TMB					
0.296 Hec @ R 52370.39/ — R 15679 =					

③ Construction of Embankment					
with approved Materials					
obtained from borrow pits					
Lead 100 m					

Qty vide page ② TMB
 109.50 mws @ R 143.34/ — R 15,317 =
 Unit 106.80
 T = R 38,703 =



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BT	R 38,703 =
(4) Construction of Embankment with Materials obtained from borrow pits lead 1000 m.					
Qty vide page (3) TMB					
182.10 m ³					
CR 190.57/m ³				R	34,703 =
(5) Construction of Subgrade do					
Qty vide page (3) TMB					
795.60 m ³					
CR 192.04/m ³				R	1,52,787 =
(6) Construction of Granular Sub-base do.					
Qty vide page (4) TMB					
350.925 m ³					
CR 30107/m ³				R	10,56,284 =
(7) p/v Laying & spreading in uniform layers do.					
Qty vide page (5) TMB					
167.3425 m ³					
CR 37207/m ³				R	6,22,514 =

Continuation

T = R 19,04,991 =

Continuation