

MMSS45c

Chud Mein Road (Chudgram) to Mahadali

Schedule XLV-Form No.-134

Boshi Manorahtpur Supli.

Exec. Engineer

RWD Works Division

Darbhanga-1

DIVISION

E121412

SUB-DIVISION

Contractor - Sri Deepak Kumar.

MEASUREMENT BOOK

3408/18-19

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Maintenance of road from CPWD					
main road (Niharanga) to Mahabali					
bagh Manorathapur Supti Dhala.					
Agency: - Sri Deepak Kumar					
Agreement NO: 68/SBD/2018-19 (mm/sy-SC)					
Date of commencement (as per w/order): 28/02/2019					
Date of completion (as per w/order): - 27/11/2019					
Actual date of completion: - 02/08/2019					

Item No-46 Restoration of raincuts/Berms					
Cutth (os) - - - - -					E/I
$6 \times 15.00 \text{ m} \times 1.00 \text{ m} @ 0.30 \text{ m} @ 1.25 =$					33.75 m^3
$4 \times 8.00 \text{ m} \times 0.80 \text{ m} @ 0.30 \text{ m} @ 1.25 =$					9.60 m^3
$5 \times 12.00 \text{ m} \times 1.00 \text{ m} @ 0.30 \text{ m} @ 1.25 =$					24.75 m^3
$4 \times 6.00 \text{ m} \times 0.90 \text{ m} @ 0.30 \text{ m} @ 1.25 =$					8.10 m^3
Total =					76.20 m^3

Item No- Making up of Berms/shoulder					
stripping - - - - -					E/I
$8 \times 15.00 \text{ m} \times 1.00 \text{ m} @ 1.25 =$					112.50 m^2
$5 \times 6.00 \text{ m} \times 0.30 \text{ m} @ 1.25 =$					33.75 m^2
$4 \times 8.00 \text{ m} \times 0.80 \text{ m} @ 1.25 =$					32.00 m^2
$6 \times 5.00 \text{ m} \times 0.80 \text{ m} @ 1.25 =$					30.00 m^2
$5 \times 12.00 \text{ m} \times 1.00 \text{ m} @ 1.25 =$					82.50 m^2
$4 \times 9.00 \text{ m} \times 0.80 \text{ m} @ 1.25 =$					36.00 m^2
$4 \times 6.00 \text{ m} \times 0.90 \text{ m} @ 1.25 =$					27.00 m^2
$5 \times 9.00 \text{ m} \times 0.60 \text{ m} @ 1.25 =$					33.75 m^2
$4 \times 7.50 \text{ m} \times 1.00 \text{ m} @ 1.25 =$					37.50 m^2
Total =					425.00 m^2

By Signature
 31/07/24
 J.E.
 31/07/24
 Confirmation

Abstract of Cost.

Form XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No-46	Restoration of rain				
	cuts/Berms E/I				
	Qty V/P-38 of TMB				
	76.20 m ³ @ Rs. 390.29 per m ³ = Rs.				29740.00
Item No-47	Making up of Berms				
	Shoulder E/I				
	Qty V/P-38 of TMB				
	425.00 m ² @ Rs. 52.17 per m ² = Rs.				22172.00
	Total = Rs.				51912.00
	Less @ 10.00% below as per tender agreement = Rs.				5191.00
	Total = Rs.				46721.00

BKumar
01/08/24
JE

Guisinga
02/08/24
AE

Statement of materials.

E/W (Soil) = 120.90 m³

BKumar
01/08/24
JE