

Schedule XLV-Form No. 134

माता: - (MMGISUY)
Name of road - L027 NH To 2 to Fazla.

Darbhanga

DIVISION-1

Darbhanga

SUB-DIVISION

MB.No! - 4233

MEASUREMENT BOOK

Name of cont: - Satish Kumar Thakur

1st on A/c bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) N/w:-	L 027	-	NH 10	102 to	Farla.
2) Agency -	Satish Kumar Thakur.				
3) Agreement No -	09 MBD/2024-25				
4) Date of start -	23/07/2024				
5) Date of completion -	22/07/25.				
Item of work done -					
(1) Clearing & grubbing of road land.					
- 10x30x 2x 1.00					600.0m ²
- 10x 30x 2x 1.0					600.0m ²
- 10x 30x 2x 1.0					600.0m ²
- 10x 30x 2x 1.0					600.0m ²
- 10x 30x 2x 1.0					600.0m ²
- 10x 30x 2x 1.0					600.0m ²
- 10x 30x 2x 1.0					600.0m ²
- 10x 30x 2x 1.0					600.0m ²
- 10x 30x 2x 1.0					600.0m ²
- 10x 30x 2x 1.0					600.0m ²
- 10x 30x 2x 1.0					600.0m ²
- 10x 30x 2x 1.0					600.0m ²
- 10x 30x 2x 1.0					600.0m ²
- 10x 30x 2x 1.0					600.0m ²

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
10x30x2x1.02					600.0m ²
8x30x2x1.02					480.0m ²
1x10x2x1.02					20.0m ²
					8900.0m ²
		≈	8900		0.89 Hect
			10,000		

[2] Scratching existing bituminous surface -

5x30x3.75					562.50m ²
5x30x3.75					562.50m ²
5x30x3.75					562.50m ²
4x30x3.75					450.0m ²
1x24x3.75					90.0m ²

2227.50m²

~~for~~
18/9/24

[3] Box cutting by manual means -

2x5x30x0.375x0.200					22.25m ³
2x5x30x0.375x0.200					22.25m ³
2x5x30x0.375x0.200					22.25m ³
2x1x30x0.375x0.200					24.50m ³
2x1x10x0.375x0.200					0.75m ³
					1.50
					73.50m ³

[4] Providing & laying

G.S.B in box cutting.

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
PS 5x30x2x0.375x0.1002					11.25m ³
PS 5x30x2x0.375x0.1002					11.25m ³
5x30x2x0.375x0.1002					11.25m ³
1x30x2x0.375x0.1002					2.25m ³
1x10x2x0.375x0.1002					0.75m ³
					<u>36.75m³</u>

[5] Constn of Day lean

Concrete

5x30x2x0.375x0.1002					11.25m ³
5x30x2x0.375x0.1002					11.25m ³
PS 5x30x2x0.375x0.1002					11.25m ³
PS 1x30x2x0.375x0.1002					2.25m ³

1x10x2x0.375x0.1002 0.75m³36.75m³

[6] Constn of Panel conc

(A) CH- 144 to 1460 mm

10x30x3.75x0.1252 140.625m³~~PS~~ 10x30x3.75x0.1252 140.625m³~~PS~~ 10x30x3.75x0.1252 140.625m³10x30x3.75x0.1252 140.625m³3x30x3.75x0.1252 42.187m³1x26x3.75x0.1252 12.187m³616.874m³

20/09/20
 DE

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(B) Cont'n of Panel cono.					
@ Ch-2237 to 3125 mtr					
- 10 x 30 x 3.75 x 0.125					140.625m ³
PF - 10 x 30 x 3.75 x 0.125					140.625m ³
- 9 x 30 x 3.75 x 0.125					126.56m ³
- 1 x 18 x 3.75 x 0.125					8.43m ³
					549.74m³
					416.25m ³
Total Qty =					1033.124m ³
22/10/20					
22.10.02A					AE

Abstract of cost

[1/12] Clearing & grubbing
of road land.

Qty - 0.89 Hect- (V.P. 2)

@ 76926.08 ——— 2,63,464.00

[2/12a] Scratching existing
bituminous surface

Qty - 2227.50m² (V.P. 2)

@ 20.61 ——— 45,909.00

[3/125] Box cutting by
manual means -

Continuation

11,43,73.00

5 B/F-1,14,373.00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Qty. 73.50 m ³ (V.P. 2)					
@ 104.01				2	7645.00
[4/127] Constn of G.S.B					
by well graded material,					
Qty. 36.75 m ³ (V.P. 3)					
@ 2416.87				2	88820.00
[5/136] Constn of Dry lean					
conc.					
Qty. 39.38 m ³ (V.P. 25; MB-4167)					
Qty. 36.75 m ³ (V.P. 3; MB)					
76.13 m ³					
Qty. 76.13 m ³ @ 4415.97					336,188.00
[6/135] Constn of Panel					
concrete by M30 conc					
Qty. 1033.124 m ³ (V.P. 4)					
@ 9388.89				2	96,99,888.00
					1,02,46,914.00
Add 18% GST					18,44,445.00
Add 1% Licen					1,02,469.00
Add 10% S. Fee					12,15,37.00
					1,23,15,365.00
less 11.29% below					(-13,00,405.00)
					1,00,24,960.00

Abui
22/10/24
DE

Continuation

22.10.024
AE

Continuation

Continuation