

# 1st ON A/C BILL

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars                   | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------|-------------------------------|----|----|----|------------------|
|                               | No.                           | L. | B. | D. |                  |
| <u>Name of work:-</u>         |                               |    |    |    |                  |
| Construction of road          |                               |    |    |    |                  |
| C.D. work from PMGSY road     |                               |    |    |    |                  |
| to Ichhapur.                  |                               |    |    |    |                  |
| Under M.T. GSY (SC).          |                               |    |    |    |                  |
| <u>Agency:-</u>               |                               |    |    |    |                  |
| M/s. Sri Ganesh Construction  |                               |    |    |    |                  |
| <u>Agreement No:-</u>         |                               |    |    |    |                  |
| 11/SBD(MTGSY-SC)/2020-2       |                               |    |    |    |                  |
| <u>Agreement Value (C) Rs</u> |                               |    |    |    |                  |
| 71,50,661/-                   |                               |    |    |    |                  |
| (m) Rs                        |                               |    |    |    |                  |
| 5,00,568/-                    |                               |    |    |    |                  |

Date of start 28/07/2020 ✓

Date of Completion 27/07/2021 ✓

Date of measurement - 21/09/2020 ✓

RECORD MEASUREMENT:-

① Reference pillar 5.00 m ✓

② clearing & grubbing  
road land including  
uprooting - 06 - 06  
as per E.P.

8 X 30.00 X 2 X 2.00 = 960.00 m<sup>2</sup> ✓

16 X 30.00 X 2 X 2.00 = 1920.00 m<sup>2</sup> ✓

4 X 30.00 X 2 X 2.00 = 480.00 m<sup>2</sup> ✓

16 X 30.00 X 2 X 2.00 = 1920.00 m<sup>2</sup> ✓

Continuation 4080.00 m<sup>2</sup>

080.40 Ha

# 3rd Year main Bill

70

Sch. XLV-Form No. 134

| Particulars                                                                 | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                             | No.                           | L. | B. | D. |                  |
| N/W - CONOTN of road from<br>PMCSY road to<br>ISHUPUR under MMCSY<br>Scheme |                               |    |    |    |                  |
| Agency - M/s Sri Ganesh constr                                              |                               |    |    |    |                  |
| Agreement NO - 11/533/MMCSY/20-21                                           |                               |    |    |    |                  |
| Actual date of completion - 24/7/2021                                       |                               |    |    |    |                  |
| Date of Measurement - 5/8/21                                                |                               |    |    |    |                  |
| Record Measurement                                                          |                               |    |    |    |                  |
| ① Restoration of Raincuts                                                   |                               |    |    |    |                  |
| with soil as per spec                                                       |                               |    |    |    |                  |
| 5 x 10.00 x 1.00 x 0.30 = 15.00m <sup>3</sup>                               |                               |    |    |    |                  |
| 1 x 5.25 x 1.00 x 0.30 = 6.30m <sup>3</sup>                                 |                               |    |    |    |                  |
| 21.30m <sup>3</sup>                                                         |                               |    |    |    |                  |
| Limit Qty - 21.26m <sup>3</sup>                                             |                               |    |    |    |                  |
| ② Making up Berms/shoulder                                                  |                               |    |    |    |                  |
| stripping of material as per                                                |                               |    |    |    |                  |
| 6 x 15.00 x 1.00 (Ar) = 90.00m <sup>2</sup>                                 |                               |    |    |    |                  |
| 7 x 8.80 x 1.00 (Ar) = 59.50m <sup>2</sup>                                  |                               |    |    |    |                  |
| 102.60m <sup>2</sup>                                                        |                               |    |    |    |                  |
| Limit Qty - 101.25m <sup>2</sup>                                            |                               |    |    |    |                  |

Continuation

# ABSTRACT OF COST

Date of entry -

(1/1) Restoration of raincuts

Qty vide p.No. (70) item (1)

$$21.26 \text{ M}^3 @ \text{Rs } 406.88/\text{M}^3 = 8650/-$$

(2/2) Making up berms/shoulder

Qty vide p.No. (70) item

$$201.25 \text{ M}^2 @ \text{Rs } 61.50/\text{M}^2 = 6227/-$$

(3/6) Repair of pot holes filled

with Qty vide p.No. (71)

$$\text{item (3)} 1.27 \text{ M}^3 @ \text{Rs } 14512/-$$

$$11427.08/\text{M}^3 \text{ --- Rs } 14512/-$$

(4/4) Patch repair over Qty vide  
p.No. (71) item (4) 21.09 M<sup>2</sup>

$$@ \text{Rs } 22274/\text{M}^2 \text{ --- Rs } 5741/-$$

Continuation

$$\text{Rs } 34086/-$$

| Particulars                        | Details of actual measurement |    |    | Contents of area     |
|------------------------------------|-------------------------------|----|----|----------------------|
|                                    | No.                           | L. | B. |                      |
| B/F —————                          |                               |    |    | <del>221 464/0</del> |
| Add C.S.T 12% —                    |                               |    |    | <del>26574/0</del>   |
| Add L.C - 1% —                     |                               |    |    | <del>2215/0</del>    |
|                                    |                               |    |    | <del>250254/0</del>  |
| Less 0.24% as per agreement —      |                               |    |    | <del>526/0</del>     |
|                                    |                               |    |    | <del>249730/0</del>  |
| Amount is limit as per agreement — |                               |    |    | <del>249729/-</del>  |
|                                    |                               |    |    | <del>221415/0</del>  |

~~5/9/24~~

~~JB~~

~~5/10/24~~

AR

DAO

CSP

25/10/24