

Hireley Kumar

(62)

Schedule XLV-Form No. 134

mmmsy

Mad: SH Sadek Waseley
DIVISION

3 to madhye vidyand
SUB-DIVISION

1 to Hire. Pandit. Hare.

MEASUREMENT BOOK

mm. No -

499

(419)

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement—

(These four lines should be repeated at the commencement of the measurements relating to each work.)

These four lines should be repeated for the measurements relating to each work.					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
① CH: —		m/s/s/s			
② N/WORK: —		Construction of Ref.			
		from Nankhi 2H Sadak			
		Ward No-3 to Pradhya			
		Vidyalay Hote Hye			
		poodit tola Tak.			
③ N/contractor —		Hector No. Yadav			
④ Agreement NO: —		52320/2004/17-18			
⑤ Agreement value —		65,66,480/-			
⑥ Work started —		28-10-2017			
⑦ Work completion —		27-10-2018			
⑧ QIB: —		12/3/18			
H.P. evaluated by m/s/d/s					
AF-CH — 972.0 m ²					
① B/W in excavation in land					
H/Wall —	$2 \times 4.15 \times 1.40 \times 1.50 = 17.43 \text{ m}^3$				
Bedding —	$17.578 \times 1.07 \times 0.25 = 1.55 \text{ m}^3$				
					18.98 m ³

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5th year maintenance Bill					
Abstract of cost					
Name of road: — Nadi SH					
Sadar ward No-3					
to madhya urdyalaya					
hate hue Pandit					
Tola tak.					
Agreement: — 52/SBB/MMGLY/17-18					
Agency — Headay Kumar					
Start — 28.10.2017					
Actual Date of completion — 22.06.19					
Date of Entry — 19.05.2024					
<u>Item ① Restoration</u>					
15.1 —					
15.49 m ³	33	57.40	0.90	0.30	
20.22	31	67.40	1.0	0.30	
10.34 m ³	11	43.10	0.80	0.30	
7.96 m ³	11	35.40	0.75	0.30	
23.01 m ³	1	73.10	1.05	0.30	
21.15 m ³	1	64.10	1.10	0.30	
18.17 m ³	②	Rs 355.92/m ³			
					Rs 34941.00
<u>Item ② Maintenance</u>					
15.2 — of earthen shoulder					
— do —					

Continuation

Continuation