

Paharpur to Khudidihara

Munshi (Sc)

Schedule XIV-Form No. 134

E. E. R. W. D. (W)

DIVISION

6479A

A. E. R. W. D. (W)

SUB-DIVISION

Mantua Khanna Sadat Waza

MEASUREMENT BOOK

3210

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction of Road from Baharpur to Kuldihare, Under MMGSY (SC)					
Agency: Mande Kumar					
At work No. - 13, P.O. - Chaud					
Chennu, double dist - Gagan					
Agg. No 152 / MMGSY / SC / 2021-22					

Date of Commencement - 09-11-2021
 Date of Completion - 08-08-22

Date of measurement

① Construction of Benchmark & Reference pillar

1x 0.386 Km = 0.386 Km

② Construction of Reference pillar

Continuation

3rd and Final Bill

20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Norme of Work: Construction of Road from Pcharpur to Kushdihua					
Under HMGSy (Sc)					
Agency:- Mantu Karmar					
At Ward No-13					
Pro- Chandrase.					
Dubhahadust- Gaya					
Agreement no- 152/HMGSy/Sc/					
2021-22					
Date of Commencement- 09-11-21					
Date of Completion- 08-08-2022					
Actual date of completion					

25-12-23

Measurement

NEII

14/9/24
JC

ABSTRACT OF COST

21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/2 Construction of Benchmark stake					
0.386 km qty turns Page ⑬					
@ ₹ 3695.19/km ₹ 1426=00					
②/2 Construction of Reference pillar & Bureej-dado					
0.386 km qty turns Page ⑬					
@ ₹ 1673.37/km ₹ 646=00					
③/3 Clearing and grubbing road					
land do do					
0.27 Hecr qty turns Page ⑬					
@ ₹ 52998.20/Hecr ₹ 14309=00					
④/4 Construction of Culvert					
Lead 1000 m - 100					
165.784 m ³ qty turns Page ⑬					
@ 192.03/m ³ ₹ 31820=00					
⑤/5 Construction of Culvert					
1000 m lead					
384.165 m ³ qty turns Page ⑭					
@ ₹ 154.58/m ³ ₹ 59384=00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥/6	Const. of Subgrade & of shoulder do				
283.78/m ³	Qty. m ³ Page ⑮				
@ ₹ 176.64/m ³	₹ 50127 = 00				
⑦/7	Const. of Granular Sub Base (G.S.B.) Gr I				
	do do				
147.62/m ³	Qty. m ³ Page ⑮				
@ ₹ 1546.48/m ³	₹ 228291 = 00				
⑧/8	Pl. layer of spread of & Compaction w/ 8 m Gr I do				
110.70/m ³	Qty. m ³ Page ⑮				
@ ₹ 2054.02/m ³	₹ 227380 = 00				
⑨/9	Const. of Unreinforced Concrete 430 Grade do do				
236.20/m ³	Qty. m ³ Page ⑮				
@ ₹ 5240.32/m ³	₹ 1237763 = 00				
⑩/11,12	Paving one fixing km Stone do do				
2.0 x 1.0	Qty. m ³ Page ⑮				
@ ₹ 1951.26/m ³	₹ 3902 = 00				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11)/13	plv & fixing	2004			
	Stone do do				
1.0 nos	Qty	Turn Page	(15)	11	
	@ ₹ 566.46/m ²				₹ 566.00
(12)/14	framing & fixing				
	logs, Cistern and				
	informational mat.				
	board do do				
3.0 nos	Qty	Turn Page	(16)	12	
	@ ₹ 9182.44/m ²				₹ 27547.00
(13)/15, 16	plv & fixing	2000			
	refl. stored.				
	Cautionary sign				
	600mm square				
	& single do do				
4.0 nos	Qty	Turn Page	(16)	13	
	@ ₹ 9182.44 111/m ²				₹ 27547 00
	3359.49/m ²				₹ 13438.00
(14)/17	600mm x 450mm				
	Rectangular do				
4.0 nos	Qty	Turn Page	(16)	14	
	@ ₹ 4418.99/m ²				₹ 17676.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15)/18 Road marker					
with hot applied					
thermo plastic compound					
on ce surface.					
do do					
77.2042 Qty turn Page (17)					
@ ₹ 870.12/m					₹ 67177.20
(16)/21 Laying Cement					
Concrete Pipe					
NPS 300mm					
do do					
20.04 Qty turn Page (17)					
@ ₹ 708.04/m					₹ 7080.20
Total					₹ 1988532.20
Add GST @ 12%					₹ 238624.20
Add L. cen @ 1%					₹ 19885.20
Add S. fee					₹ 35263.20
					₹ 2282304.20
Less 0.20 % below (-)					₹ 4565.20
as per Agg					₹ 2277739.20
Less previous bill Page (1)					₹ 2242547.20
					Net ₹ 35192.20
Signature					