

mmcsy (MNB) Awsech

Schedule XLV-Form No. 134

अपपुर पय रेख देवकली मादव देसा
कार्यपालक अभियंत।

ग्रामीण कार्य विभाग

कार्य प्रमण्डल, मोहनिया

श्री. आकसामेल हक राहण अमि DIVISION

कार्य अपर प्रमण्डल मोहनिया

सर्वेक्ष. यादेव-क (क-द-र-ग-इ-ड-मा) SUB-DIVISION

SRD 14

2023-24

M.B.No. 723

MEASUREMENT BOOK

END & FINAL BILL

14

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of works - Construction of road from Ruppur path to Benkuli Yadavtola.					
Agency - Yashwantrao Construction India Pvt Ltd.					
Agreement No - SAB-14/2023-24					
Agreement Value (Rs)					
(M) Rs					
Date of Start - 18/01/2024					
Date of Completion - 17/01/2025					
Date of measurement - 25/10/2024					
- RECORD MEASUREMENT :-					
① Prime Coat - Providing & applying Prime Coat with emulsion SS-1					
do do as per E.I.					
Approaches $10.00 \times (5.50 + 3.75) = 46.25 m^2$					
$9 \times 30.00 \times 3.75 = 1012.50 m^2$					
$1 \times 20.00 \times 3.75 = 75.00 m^2$					
$3 \times 30.00 \times 3.15 = 283.50 m^2$					
Qty - 1417.25 m ²					
② Tack Coat - Providing & applying tack Coat with emulsion RS-1					
do do as per E.I.					
Qty same as Item 1 1417.25 m ²					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
22 Boring & laying RCC NP 600 mm dia pipe — do — do as per Q1 Qty Vide TMB P-11 Item 14 7.50 m @ Rs 3407.72/m Rs 25,558=00					
22 Painting on parapet wall. Painting two coats including primer coat — do — do as per Q1 Qty Vide TMB P-16 Item 1 12.48 m ² @ Rs 135.62/m ² Rs 1693=00					
Total Rs 25,77,374=00					

Add GST 18%					Rs 4,63,927=00
Add L.C. 1%					Rs 25,774=00
Add S.F.					Rs 40,161=00
					Rs 31,07,236=00
Less 4.76% as per agreement (-)					Rs 1,47,904=00
					Rs 29,59,332=00
Less 1st on A/c bill					Rs 21,17,490=00
Vide TMB P-					Rs 8,41,842=00

25/10/24
JF

(A)

26/10/2024
AF

4P
1

28/10/2024

Continuation