

મમલય (નિબ) અવસેશ

# Schedule XLV-Form No. 134 .

સરવત્ર અવધાનિયા મમલય રોડ સે રાજગુપ્ત ટોના

રૂપી. રૂપિા બાના સદાપક્ક અભિધ-સે DIVISION

કાર્દ . અવર પ્રમંડલ રામગાદ

સુવલ્લ: કુલેરવતિ ર-દરપ્રારમંલ SUB-DIVISION

( વિર પ્રમંડા મિંદ ) મમલય- ૭૩૭

**Measurement Book**

AgNo. 10 SRD/24-25

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                          | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------|-------------------------------|----|----|----|------------------|
|                                      | No.                           | L. | B. | D. |                  |
| 1st on A/c Bill                      |                               |    |    |    |                  |
| C.H- m.m.G.S.V (awsest)              |                               |    |    |    |                  |
| Name of work- Construction of Road   |                               |    |    |    |                  |
| from Dammam Dammam nrya              |                               |    |    |    |                  |
| PM.G.S.V Road to Rajput talu.        |                               |    |    |    |                  |
| Contractor- Kuleshwardi Enterprises. |                               |    |    |    |                  |
| Agreement No- SBD/10/2024-25         |                               |    |    |    |                  |
| Accepted rate- 1.51% below           |                               |    |    |    |                  |
| D.O.S. — 29/08/24                    |                               |    |    |    |                  |
| D.O.C. — 28/08/25                    |                               |    |    |    |                  |

Measurement Details


- ① Providing & fixing R.m-do-Job.  
= 02 Nos
- ② Clearing & grubbing of Roadland  
- do - do - Job.
- $9 \times 30m \times 3.50m = 945m^2$
- $1 \times 14m \times 3.50m = 49m^2$
- Total =  $994m^2$   
 $\approx 0.099$  Hect
- ③ Excavation of roadway - do -  
Box cutting - do - do - Job
- $2 \times 9 \times 30 \times 0.375 \times 0.100 = 20.25m^3$
- $2 \times 14 \times 0.375 \times 0.100 = 1.05m^3$
- Total =  $21.30m^3$

Continuation

5/10/24  
05/09/24  
J.E.

## Sch. XLV—Form No. 134

| Particulars  | Details of actual measurement |    |    |    | Contents of area             |
|--|-------------------------------|----|----|----|------------------------------|
|  | No.                           | L. | B. | D. |                              |
| ⑧ Const <sup>n</sup> of G.S.B-I - do - Job         |                               |    |    |    |                              |
| Qty vide TMB P-③ item ⑧                            |                               |    |    |    |                              |
| 30.0300 m <sup>3</sup> @ R. 4087.76/m <sup>3</sup> |                               |    |    |    | R. 1,22,755.20               |
| ⑨ Provisioning & laying w. B.M-II                  |                               |    |    |    |                              |
| Qty vide TMB P-③ item ⑨                            |                               |    |    |    |                              |
| 80.67 m <sup>3</sup> @ R. 5996.64/m <sup>3</sup>   |                               |    |    |    | R. 4,83,749.20               |
|  |                               |    |    |    |                              |
|  |                               |    |    |    | Total = R. 6,99,115.20       |
| Add 18% G.S.T. + 1% Labour cum                     |                               |    |    |    | R. 1,32,832.20               |
|  |                               |    |    |    |                              |
| Add 2% Fe  |                               |    |    |    | = R. 14,102.20               |
|  |                               |    |    |    | R. 8,46,049.20               |
| Less 1.51% below                                   |                               |    |    |    | R. 12,775.00                 |
|  |                               |    |    |    |                              |
|  |                               |    |    |    | Payable amt = R. 8,33,274.20 |

  
 29/10/24  
 J.E.