

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st on A/c Bill</u>					
<u>Name of Work: Const. of road from R.E.O. Road</u>					
<u>(Thanka chok) to Awa Under MM&SUY.</u>					
<u>Agency: Alectra Infrastructure Limited</u>					
<u>H.N. 23, Ward No. 03, New Colony Dharanpur,</u>					
<u>Samastipur, PIN- 848101</u>					
<u>Permit No. 02 HBD / 2024-25 / 13.08.2024</u>					
<u>St of Commence:- 13.08.2024</u>					
<u>nd of Completion:- 12 Months. (12.08.2025)</u>					
<u>Board Rate:- 0.45% below as per Agreement.</u>					
<u>add 18% Ge.S.T. as per Agreement</u>					
<u>add 1% Labour Cost as per Agreement</u>					
<u>add S. Fee as per Agreement</u>					
<u>road length - 6.000 km</u>					
<u>R Length - 4140 m and C.C.P. length - 1860 m</u>					
<u>R.T.S. Const. Cost. Rs. 431.76 Lakhs</u>					
<u>Sys. Maintenance Cost. Rs. 54.32 Lakhs</u>					
<u>Contingency Fee @ 1% - Rs. 4.861 Lakhs</u>					
<u>Total Budget Cost. Rs. 490.943 Lakhs.</u>					
<u>S. Fee for Const. Rs. 3,43,900 / Rs. 3,58,93,600 = 0.9554%.</u>					
<u>S. Fee for Sys. Maintenance Rs. 10,800 / Rs. 45,55,600 = 0.237%.</u>					
<u>ST Length - 4140m x 3.75m x 0.050 - Bituminous macadam</u>					
<u>RT Length - 4140m x 3.75m x 0.025m SDBc</u>					
<u>C.C.P. Length - 1860m x 3.75m x 0.125m M30 grade</u>					
<u>Panel Cement Concrete with size of Panel.</u>					
<u>(0.50m x 0.50m) continuation 125 m m.</u>					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
① Clearing and Grubbing road land					
vide T.M.B. Page No. 2, Item No. ①					
Qty. 1.080 Hect. @ Rs. 76,926 = 08 Hect. Rs. 83,080 = 00					
② Bordering and lining of 7.5 ft. masonry					
information sign board with "LOBO"					
vide T.M.B. Page No. 2, Item No. ②					
Qty. 2.00 Mts. @ Rs. 10,969 = 10 each - Rs. 21,938 = 00					
③ Cost of dry lean cement concrete sub-base for existing P.C.C. portion.					
vide T.M.B. Page No. 2, Item No. ③					
Qty. 27.90 m ³ @ Rs. 5393 = 45 m ³ - Rs. 1,50,477 = 00					
④ Cost of Panel Concrete Pavement 150 mm					
with de-de-all. Complete gale.					
38.282 m ² vide T.M.B. Page No. 3, Item No. ④					
98.438 m ² vide T.M.B. Page No. 3, Item No. ⑤					
21.875 m ² vide T.M.B. Page No. 3, Item No. ⑥					
84.375 m ² vide T.M.B. Page No. 3, Item No. ⑦					
42.969 m ² vide T.M.B. Page No. 4, Item No. ⑧					
85.939 m ² @ Rs. 9622 = 67 m ² - Rs. 56,38,298 = 00					
⑤ Cost of subgrade and earthen shoulders					
with approved material obtained from bank					
with all lifts and loads beside C.C.P. portion					
vide T.M.B. Page No. 4, Item No. ⑨					
Qty. 155.63 m ³ @ Rs. 264.72 / m ³ - Rs. 41,198 = 00					
Total Rs.					59,34,991 = 00
Add 10% G.S.T. as per Agreement					(+) Rs. 10,68,298 = 00
Add 1% Labour Cess as per Agreement					(+) Rs. 59,350 = 00
Add S.P. as per Agreement					(+) Rs. 56,703 = 00
C/O - Total Rs.					71,19,342 = 00

