

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th and Final Bill:-					
Abstract of cost					
Name of work:- Construction of					
Road from Bauraha Panchayat					
Pardhammentri Sadak Kalim					
Ansari House to Sakim Ansari					
House Tak.					
Scheme:- M.M.G.S.Y. for year 2017-18					
Block:- Raghopus Dist:- Supaul.					
Agency:- Mithun Kumar					
Agreement No & Date:- 127580/2018-19					
Date of Start:- 08-03-2019					
Date of completion:- 07-03-2020					
Total Road length = 0.405 KM					
B.T. length = 0.185 KM					
C.C. Pavement Gr M30 length = 0.220 KM					
600mm dia H.P Culvert:- 1 Nos					
Date of Measurement:- Nil					
Items of work:-					
(1) Providing fixing of Reference					
Mark pillar --do--do--all comp. job.					
Btty vide T.M.B Page No. (22)					
Item No. (1) Btty = 2 Nos					
@ Rs 2108.62/each. Rs 4217.00					
(2) Clearing & Grubbing Road land.					
Btty vide T.M.B Page No. (22) = 0.142 Ha					
Continuation					
@ Rs 50148.62/Ha. Rs 7121.00					
Rs 11338.00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/F Rs 11338=00
(3) Excavation for Road work					
in Soil With--do--do--all comp. Job.					
Qty vide T.M.B Page No: (23)					
Item No: (3) Qty = 16.50 m ³					
@ Rs 77.70/m ³					Rs 1283=00
(4) Flw in excavation for structure					
--do--do--all comp. Job.					
Qty vide T.M.B Page No: (23)					
Item No: (4) Qty = 18.63 m ³					
@ Rs 240.01/m ³					Rs 4471.38
(5) Providing PCC Gr M15					
Qty vide T.M.B Page No: (23)					
Item No: (5) Qty = 1.62 m ³					
@ Rs 6712.37/m ³					Rs 10874.03
(6) Providing H/W in B/W in CM (1:4)					
--do--do--all comp. Job.					
Qty vide T.M.B Page No: (23)					
Item No: (6) Qty = 14.02 m ³					
@ Rs 6417.58/m ³					Rs 89974.47
(7) Providing Laying (First class)					
bedding on --do--do--all comp. Job.					
Qty vide T.M.B Page No: (23)					
Item No: (7) Qty = 2.13 m ³					
@ Rs 391.79/m ³					Rs 834.51
Continuation					Rs 118740.39

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/F-Rs 118440.39
(8) Providing and Laying Rec Pipe					
NB (600mm dia) - - - - -					do -
- - do - - - - -					all Comp. Job.
Qty vide T.M.B Page No. (24)					
Item No. (8) Qty = 7.50 RM					
@ Rs 1323.23/RM - - - - -					Rs 9924.22
(9) Providing Plastering with CM (1:4)					
on B/W - - - - -					do - - - - -
- - do - - - - -					all Comp. Job.
Qty vide T.M.B Page No. (24)					
Item No. (9) Qty = 23.90 m ²					
@ Rs 224.92/m ² - - - - -					Rs 5375.58
(10) Construction of G.S.B Gr-I - - - - -					
Qty vide T.M.B Page No. (24)					
Item No. (10) Qty = 145.94 m ³					
@ Rs 3224.62/m ³ - - - - -					Rs 569339.00
(11) Providing 12 B.M Gr-3 - - - - -					
Qty vide T.M.B Page No. (24)					
Item No. (11) Qty = ^{116.18 m³} 117.17 m ³					
@ Rs 3947.62/m ³ - - - - -					Rs 462542.63 Rs 458634.00
(12) Construction of C.C. Pavement					
Gr M30 - - - - -					do - - - - -
- - do - - - - -					all Comp. Job.
Qty vide T.M.B Page No. (24)					
Item No. (12) Qty = 134.64 m ³					
@ Rs 8374.96/m ³ - - - - -					Rs 1127605.00

Continuation

Rs 2287618.19

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/P -- Rs 2287613.19
(13) Construction of Subgrade & Earthen Shoulders					
--do --do --do					all comp. Toh.
Qty vide T.M.B Page No: (25)					
Item No: (13) Qty = 256.04m ²					
@ Rs 157.47/m ²					--Rs 40318.00
(14) Providing and applying Primer Coat with bitumen (SS)					--do
--do --do --do					all comp. Toh.
Qty vide T.M.B Page No: (25)					

Item No: (14) Qty = 707.63m ²					
@ Rs 48.46/m ²					--Rs 34292.00
(15) Providing and Applying Tack Coat with bitumen emulsion (RS)					--do --do --do
--do --do --do					all comp. Toh.
Qty vide T.M.B Page No: (25)					
Item No: (15) Qty = 707.63m ²					
@ Rs 16.39/m ²					--Rs 11598.00
(16) Providing laying and rolling Premix Surfacing material of 20mm thickness					--do --do --do
--do --do --do					all comp. Toh.
Qty vide T.M.B Page No: (25) = 707.63m ²					
@ Rs 224.82/m ²					--Rs 159083.00
Continuation					Rs 2532909.19

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Bt Rs 2532903.19
(13) Providing Road Marking with					
Hot Applied - do do - all comp. job.					
Qty vide T.M.B Page No: (25)					
Item No: (17) Qty = 37.00 m ²					
@ Rs 367.77 m ² - - -					Rs 2107.00
(18) Providing Kilometer Stone					
Qty vide T.M.B Page No: (26)					
Item No: (18) Qty = 2					
(1) KM Stone: Qty = 1 Nos					
@ Rs 2819.80/each - -					Rs 2819.80
(11) 200M Stone: Qty = 2 Nos					
@ Rs 710.81/each - - -					Rs 1421.63
(19) Providing and fixing of					
Semi reflective do do - all comp. job.					
Qty vide T.M.B Page No: (26)					
Item No: (19)					
(1) 600mm equilateral Triangle					
Qty = 4 Nos					
@ Rs 1816.76/each - -					Rs 7259.08
(11) 600mm Circles: Qty = 2 Nos					
@ Rs 1878.66/each - -					Rs 3757.33
(111) 600mm x 450mm rectangles = 2 Nos					
@ Rs 1872.12/each - -					Rs 3744.25
(111) Boundary Pillars: Qty = 4 Nos					
Continuation					
@ Rs 573.60/each - -					Rs 2294.40
					Rs 2586312.68

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/F R 2586312.68
(20) Construction of embankment with material obtained from borrow pits with - - - - do					
- - - do - - - all comp. Job.					
Qty vide T.M.B Page No: (23)					
Item No: (20)					
(1) lead up to 1000M: Qty = 147.99m ³					
@ R 155.73/m ³ - - - R 23046.00					
(11) lead up to 100M: Qty = 345.32m ³					
@ R 134.97/m ³ - - - R 46608.00					
(21) Providing & fixing of Typical M.M.G.S. Introductory Sign Board & Logo - - do - - do - - all comp. Job.					
Qty vide T.M.B Page No: (21)					
Item No: (21) Qty = 3 Nos					
@ R 9986.84/each - - R 29960.52					
R 2685926.68					
Deduction As Per Agreement					
10% below - (1) 268592.67					
Privious pay Amount					R 2417334.00
T.M.B Page No: (23) - (1) 1952669.00					
R 464565.00					
Work has been Completed As Per Technical Specification -					
Continuation					

कार्यपालक अभियंता का कार्यालय,

ग्रामीण कार्य विभाग, कार्य प्रमंडल, वीरपुर

E-mail ID- cebirpurrwd.supaul2@gmail.com

पत्रांक..... 1243/वीरपुर

दिनांक..... 22/08 / 2024

प्रेषक :-

(ई० सुमन कुमार)
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, वीरपुर।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
ब्राडा, क्रांतिमार्ग (हार्डिंग रोड) बैरेक नं०-03, पटना।

विषय :- MMGSY (SC) योजना अन्तर्गत राशि विमुक्ति हेतु अधियाचना समर्पित करने के संबंध में।

प्रसंग :- इस कार्यालय का पत्रांक-311/वीरपुर दिनांक-08.03.2022

महाशय,

उपर्युक्त विषय के संदर्भ में कहना है कि MMGSY (SC) योजना अन्तर्गत संवेदक श्री मिथुन कुमार द्वारा एकराशित कार्य Bauraha Panchayat Antargat Pradhanmantri Sadak Me Kalim Ansari Ke Ghar to Salim Ansari Ke Ghar Tak (Agreement No-127SBD/2018-19) में कराये गये कार्य के विरुद्ध भुगतान हेतु मो०-464665.00 रुपये का अधियाचना की माँग प्रार्थनिक पत्र द्वारा की गई थी परन्तु आवंटन से अधिक व्यय का हवाला देकर आवंटन प्रदान नहीं किया गया (छायाप्रति संलग्न)। इस संदर्भ में कहना है कि भवदीय पत्रांक-85 अनु० दिनांक-05.07.2019 द्वारा 1039020.00 रुपये तथा पत्रांक-50 दिनांक-06.03.2020 द्वारा 913649.00 रुपये का आवंटन दिया गया। प्राप्त आवंटन के आलोक में संवेदक श्री मिथुन कुमार को 1st on A/C Bill Rs.-785622.00 दिनांक-30.08.2019 को, 2nd on A/C Bill Rs.-214378.00 दिनांक-18.12.2019 को तथा 3rd on A/C Bill Rs.-952669.00 दिनांक-13.07.2020 को भुगतान किया गया।

स्पष्टतः दिनांक-13.07.2020 तक कुल प्राप्त आवंटन Rs.1952669.00 रुपये के विरुद्ध Rs.1952669.00 रुपये का व्यय हो चुका है। फलतः उक्त पथ में अवशेष आवंटन शून्य है।


इस कार्यालय का पत्रांक-2389 दिनांक-29.12.2021 द्वारा भूलवश पूर्व में राशि- Rs.-1000000.00 रु० MIS के माध्यम से प्रत्यार्पित कर दिया गया, जिसे भवदीय पत्रांक-218 दिनांक-25.01.2022 द्वारा उक्त पथ में 1000000.00 रुपये प्रत्यार्पित कर दिया गया जिसके कारण इस कार्य में व्यय, आवंटन से ज्यादा प्रदर्शित हो रहा है (छायाप्रति संलग्न)।

अतः अनुरोध है कि इस पथ के MIS Data को सुधार करने की कृपा की जाय एवं 464665.00 रुपये का राशि विमुक्त करने की कृपा की जाय ताकि संवेदक को कराये गये कार्य का भुगतान किया जा सके।

सूचनार्थ एवं आवश्यक कार्यवाही हेतु समर्पित।

अनु० :- यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, वीरपुर।

22/08/2024



Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					1st on A/c Bill -
					Record Entry
Name of work:- Construction of					
Road from Pausaha Panchayat					
Pradhammantri Sadak, Kalim					
Ansari House to Salim Ansari House.					
Scheme:- MMGSY for year 2017-18					
Block:- Raghopur Dist:- Supaul.					
Total Road length = 0.405 KM					
Agency:- Mithun Kumar					
Agreement No & Date:- 1275 BD/2018-19					
Date of Measurement					
Work Done:-					
(1) Providing & Fixing of Reference					
Mark, Pillar - do - do - all comp. job.					
Qty = 2 Nos					
(2) Clearing and Grubbing Road					
Land - do - do - all comp. job.					
2x30M x 1.75M = 105.00m ²					
2x20M x 1.75M = 70.00 "					
2x6Nos x 30M x 1.75M = 630.00 "					
2x5Nos x 30M x 1.75M = 525.00 "					
2x25M x 1.75M = 88.00 "					
on 1418.00m ² Total = 1418.00m ²					
10000 = 0.142 Ha					

Murari
 23/3/19
 JE
 Raghopur

Continuation