

Schedule XLV-Form No. 134

Turka Road Basatpur to Ganga Police Commission-NDB

E.E. Prasad Wani Surangabad

DIVISION

NDB

A.E. Nabinagar

SUB-DIVISION

No. 144541

MEASUREMENT BOOK

Agar Mittul Kr. Singh

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
		4th ABHILL			
① P.W. and concrete M25 grade					
P.C.C. for the pavement etc:-					
	5	30.00	3.75	0.160	= 90.00 M ³
	5	30.00	3.75	0.160	= 90.00 M ³
	5	30.00	3.75	0.160	= 90.00 M ³
	5	30.00	3.75	0.160	= 90.00 M ³
	3	30.00	3.75	0.160	= 54.00 M ³
	1	10.00	3.75	0.160	= 6.00 M ³
	1	6.70	3.75	0.160	= 4.02 M ³
Noted 1 x 7.00 x 7.80 x 0.10	1	7.00	7.80	0.10	= 5.46 M ³
				Total:-	429.48 M ³

② Earth work excavation for foundation etc (600 mm ϕ CD-2 nos)



H/W:-	2	2	3.900	1.15	1.50	= 26.91 M ³
Below pipe:-	2	5.350	1.130	0.365	= 4.41 M ³	
				Total:-		31.32 M ³


③ P.W. and M15 P.C.C. (1:2.5:5) for foundation etc:- (2 nos)

H/W:-	$2 \times 2 \times 3.900 \times 1.150 \times 0.150 =$	2.691 M^3
Below pipe:-	$2 \times 5.311 \times 1.13 \times 0.250 =$	3.00 M^3
Less pipe:-	$2 \times 0.250 \times 0.7857 \times (0.830) \times 5.84 =$	$(-) 1.58 \text{ M}^3$
	Total:-	4.11 M^3

Continuation

Sch.XLV-Form No. 134

Sch. XLV-Form No. 154					
Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(4) Brick Masonry CM (1:4) for heat wall & gully etc! - (2 Nos)					
H/W	2x2	3.60	$\frac{1.10+0.40}{2}$	2.78	$= 28.02 M^3$
Parapet	2x2	3.60	0.40	0.60	$= 3.46 M^3$
Leupipe	2x2	0.7857	$\frac{0.830}{2}$	0.530	$= 0.2115 M^3$
				Total	$= 30.33 M^3$
(5) put and fixing NP3 600 mm Ø pipe etc! -					
2x3	2.50	→		15.00 Rmt	
 28/8/24 S.E.  28/8/24 R.S.					

ABSTRACT OF COST					
(1) Const of Bench mark & Ref pillar etc! -					
Qty vide TNB (4454) Page (26) Item (1)					
3.99 KM @	5794	= 981 KM			Rs - 20728 = 00
(2) Const of Reference pillar etc! -					
Qty vide TNB (4454) Page (26) Item (2/2)					
3.99 KM @	2911	= 05 KM			Rs - 11615 = 00
				CH	Rs - 32343 = 00
					

Continuation

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(7) Const of Box cutting - form roadway etc!					1818-2926778 =
Qty vide TM B (4454) Page (28) Item (7/7)					
113.37 M ³ @ 103 = 85 M ³ B -					11773 = 0
(8) Granular Sub-base C/SB etc!					
Qty vide TM B (4454) Page (28) Item (8/9)					
2480.30 M ³ @ 2929 = 711 M ³ B -					7266560 =
(9) Earth work excavation for foundatio etc!					
Qty vide TM B (4454) Page (28) Item (9/33)					
62.648 M ³					
+ 31.320 M ³ - Page (35) Item (2)					
93.968 M ³ @ M ³					
Qty: 93.97 M ³ @ 383 = 28 M ³ B -					36017 = 0
(10) P.V and laying p.c.c M15 grade for foundatio etc!					
Qty vide TM B (4454) Page (28) Item (10/36)					
8.218 M ³					
+ 4.110 M ³ - Page (35) Item (3)					
12.328 M ³					
Qty: 12.32 M ³ @ 6781 = 50 M ³ B -					83548 = 0

Continuation of - 10324676 =

Sch.XLV-Form No. 134

39

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(11/37) Borio Nagorny structure etc! -					BH:- 10324676 = 10
Qty vide TNB (4454) Page (29) Item (11/37)					
60.66 N3					
+ 30.33 N3 - Page (36) Item (4)					
90.99 N3 @ 6114 = 94 N3 B -					556398 =
(12/38) PW and laying NP3 600 mm pipe etc! -					
Qty vide TNB (4454) Page (29) Item (12/38)					
30.00 Rmt					
+ 15.00 Rmt - Page (30) Item (5)					
45.00 Rmt @ 3215 = 35 Rmt B -					144691 =
(13/10) PW and laying WBN-3 etc! -					
Qty vide TNB (4454) Page (29) Item (13/10)					
1051.32 N3 @ 4885 = 78 N3 B -					5147031 = 10
(14/11) PW and laying porous coat (SS-1) etc! -					
Qty vide TNB (4454) Page (29) Item (14/11)					
11250.00 N2 @ 60 = 33 N2 B -					678713 =
					CH:- 16851509 = 10
(on)					

Continuation

Sch.XLV-Form No. 134

40

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(15/12) P.V. and laying 1000 coat (RS-1) etc:-				1341	16851509 =
Qty vide TMB (4454) Page (30) Hm (15/12)					
11250.00 N2 @ 20 = 71 N2 B -					233325 =
(16/13) P.V. and laying M.S.S. 20 mm thick etc:-					
Qty vide TMB (4454) Page (30) Hm (16/13)					
11250.00 N2 @ 258 = 30 N2 B -					2905845 =
(17/21) P.V. and edge painting Both sides etc:-					
Qty vide TMB (4454) Page (32) Hm (17/21)					
600.00 N2 @ 886 = 39 N2 B -					531834 =
(18/14) P.V. and laying M25 grade p.c.c pavement etc:-					
Qty vide TMB (4454) Page (35) Hm (1)					
429.48 N3 @ 7794 = 45 N3 B -					3347560 =
				441	23870103 =

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				18/11	23870103 = 00
Add 18% GST + 1% L cells (+)					4535320 = 00
Add S. fee (1.5)					
(350000.00 + 75000.00) (+)					425000 = 00
				Total:-	28830423 = 00
Less 18% As per				(-)	2883042 = 00
				Net:-	25947381 = 00
Less previous Amt paid (-)					18669853 = 00
				Net Amt:-	7277528 = 00

28/8/24
J.E

28/8/24
A.E

Material Quant

- ① P.C.C (M30)
 Net:- 386.53 M³
 Sand:- 193.27 M³
- ② P.C.C (M15)
 Net:- 3.29 M³
 Sand:- 2.30 M³
- ③ Bricks:- 15165.00 M³
 Sand:- 9.10 M³

28/8/24
J.E

Continuation