

2nd and ^{Final} Bill

26

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work →					
PWD Road to Bhadaiga.					
Heads M/M L.S.V.					
Agency → M/s Bhagwati Construction, Sonasthpur.					
Agreement No → 12/MBD/2023-24					
dt 16/3/2024					
Work Start dt → 16/3/24					
Record measurement.					
dt of measurement → 3/8/24					
H.P 600mm					
① Plain cement concrete in Substructure complete as per drawing - do-do-Job					
$2 \times 3.6 \times \frac{0.7 + 0.4}{2} \times 1.43 = 5.66 \text{ m}^3$					
Less for pipe.					
$2 \times 3.6 \times 0.4 \times 0.6 = 1.728 \text{ m}^3$					
Less for pipe.					
$2 \times 0.785 \times 0.83 \text{ m}^2 \times 0.53 = 0.574 \text{ m}^3$					
6.814 m ³					
Saved Qty for 1. column					6.814 m ³
Total Qty					13.628 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(27) Providing and fixing Logo of maintenance projects -					
Providing and fixing of typical mmbsy Informal sign board with logo					
- do - do - do					
Qty vide item M.B Page 23+31					
SN/10 @ Rs 110/9.42/NO					
→ Rs 550972.00					
Rs 15114487 = 00					
Add GST 18% →	2720607				
Add L.Cess 1% →	151145				
Add seigniorage →	151145				
Rs 18137384 = 00					
Less 0.02% as per agreement					
Rs 18133757 = 00					
Less previous bill paid					
Rs 1549264 = 00					
Signature 16/08/24 A.E.					
Signature 16/08/24 J.E. M. Nagar.					
Signature 16/08/24					

Continuation