

ग्रामीण कार्य विभाग, कार्य प्र

पत्रांक 2245-3

प्रेषक

H. Gerny Mittal K. Singh

Schedule XLV-Form No. 134

Nabengar Koirich Road to Tad Bigha

MMGSY (NDB)

EE R.W.D. Mark Aureengabad

KPB

AE Nabinagar.

SUB-DIVISION

MEASUREMENT BOOK

2014512

विष.

श

क

3

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
④ Plaster and laying prime coat (SS-1) etc:-					
10 x 30.00 x 3.75 =					1125.00 M ²
5 x 30.00 x 3.75 =					562.50 M ²
				Total:-	1687.50 M ²
⑤ Plaster and laying tack coat (PS-1) etc:-					
10 x 30.00 x 3.75 =				2	1125.00 M ²
5 x 30.00 x 3.75 =				2	562.50 M ²
1218.75 1218.75 O.E				Total:-	1687.50 M ²
⑥ Plaster and laying NSS 20 mm thick etc:-					
10 x 30.00 x 3.75 =					1125.00 M ²
5 x 30.00 x 3.75 =					562.50 M ²
1687.50 1687.50 O.E				Total:-	1687.50 M ²
⑦ Plaster and edge painting Both sides edge etc:-					
[Per B.T]					
2 x 10 x 30.00 x 0.10 =					60.00 M ²
2 x 5 x 30.00 x 0.10 =					30.00 M ²
				(a) Total:-	90.00 M ²

Continuation

~~1218.75~~
1218.75
O.E

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑧ PW and edge parking Bath					
Gravel edge etc.					
[For p.c.c.]					
2 x 10 x 30.00 x 0.10 =					60.00 M ²
2 x 6 x 30.00 x 0.10 =					36.00 M ²
2 x 1 x 20.00 x 0.10 =					4.00 M ²
				Total	100.00 M ²

⑨ Const of subgrade earth					
Shoulders etc.					
Adjacent of GSB (B.T Portion)					
2 x 10 x 30.00 x 1.35 x 0.20 =					162.00 M ³


2 x 5 x 30.00 x 1.35 x 0.20 =					81.00 M ³
Adjacent of WBN (B.T Portion)					
2 x 10 x 30.00 x 1.15 x 0.075 =					51.75 M ³
2 x 5 x 30.00 x 1.15 x 0.075 =					25.88 M ³
				Total	320.63 M ³

30/8/24
G.E

30/8/24
A.E

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT COST</u>					
(1/2) Clearing and grubbing Road Land etc: -					
Qty vide TMB (4512) Page (7) Item (1/2)					
0.78 Hect @ 75578 = 34 / Nos B - 55169 = 10					
(2/1,2) PW and fixing Benchmark and Ref pillars etc: -					
Qty vide TMB (4512) Page (7) Item (2/1,2)					
(2/1) Benchmark: -					
2.0 Nos @ 4561 = 43 / Nos B - 9123 = 10					
(2/2) Ref pillars					
4.0 Nos @ 2118 = 74 / Nos B - 8475 = 10					
(3/4) Cutting of trees and bushes etc: -					
Qty vide TMB (4512) Page (7) Item (3/4)					
8.00 Nos @ 357 = 2856 / Nos B - 2858 = 10					
(4/6) Excavation for roadway Box cutting etc: -					
Qty vide TMB (7) Page (7) Item (4/6)					
30.63 M ³ @ 103 = 96 / M ³ B - 3184 = 10					
C/f - 79009 = 10					
					

Continuation

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					2424.541 =
(9) P.W and laying M.B.M-3 etc:-					
Qty like TMB (45/2) Page (9) Item (9/12)					
265.80 M ³					
+ 14.07 M ³ Page (12) Item (2)					
279.87 M ³ @ 5008 = 74/M ³ B-					1401.796 =
(10/31) Earth work excavation for foundation etc:-					
Qty like TMB (45/2) Page (9) Item (10/31)					
46.98 M ³ @ 398 = 62/M ³ B-					1872.72
(11/32) P.W and laying M.5 grade P.C.C for foundation etc:-					
Qty like TMB (45/2) Page (9) Item (16/2)					
8.54 M ³ @ 6812 = 60/M ³ B-					58180 =
(12/33) P.W and laying P.C.C M20 grade for structure etc:-					
Qty like TMB (45/2) Page (9) Item (12/33)					
36.42 M ³ @ 7829 = 06/M ³ B-					285134 =
					4188378 =

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					1811-4188378=
(13/35) Plw and laying N23 600 mm pipe etc. -					
Qty m ² TMB (4512) Page (10) Item (13/35)					
22.50 m ² @ 3251 = 39 / m ² B - 73156 = 0					
14					
(16) Plw and laying P.C.C N30 grade for pavement etc. -					
Qty m ² TMB (4512) Page (12) Item (14/16)					
300.00 m ² @ 7839 = 39 / m ² B - 2351817 =					

(15/13) Plw and laying Prime Coat (SS-1) etc. -					
Qty m ² TMB (4512) Page (13) Item (15)					
1687.50 m ² @ 59 = 18 / m ² B - 99866 = 0					
(16/14) Plw and laying tack coat (PS-1) etc. -					
Qty m ² TMB (4512) Page (13) Item (16)					
1687.50 m ² @ 20 = 25 / m ² B - 34172 =					
					44 = 6747389 = 0

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					Bt:- 6747.389 =
17 (18)					Plv and laying Mss 20mm thick etc:-
					Qty. note TMB (15/2) Page (13) Item (6)
					1687.50 M ² @ 274 = 70/M B-463556 = 10
18 (26)					Plv and edge painting Both ends edge etc:- [on B.T]
					Qty. note TMB (15/2) Page (13) Item (6)
					[For B.T]
					90.00 M ² @ 886 = 46/M B-79781 = 10
19 (27)					Plv and edge painting Both ends edge etc:- [on p.c.c]
					Qty. note TMB (15/2) Page (14) Item (8)
					[on p.c.c]
					100.00 M ² @ 1005 = 35/M B-100535 = 10
					CD:- 7391261 = 10

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				BH:-	7391261 = 00
Add 18% GST (+)					1330427 =
Add 1% C.E.S (+)					73913 = 00
Add S. fee (L.S)					
				(80000.00 + 50000.00) :- (+)	130000 = 00
				Total:-	8925601 = 00
Less 0.01% As per (-)					893 = 00
				Net:-	8924708 = 00
Less previous Amt paid:- (-)					4877435 = 00
				Net Amt:-	4047273 = 00
30/8/24 G.E				30/8/24 P.E	

Material Statement

① 4.5B				
Metal:-	18.90	M ³		
Sand:-	8.10	M ³		
② WBN-3				
Metal:-	17.02	M ³		
Screening:-	4.11	M ³		
③ P.C.C M30				
Metal:-	270.00	M ³		
Sand:-	135.00	M ³		
④ Prime Coat (S.S)	1434.37	Kg		
⑤ Jack Coat (R.S)	464.06	Kg		
⑥ Bitumen	3206.25	Kg		
Chips:-	45.56	M ³		
⑦ Earth work	320.63	M ³		

Continuation

30/8/24
G.E