



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Kurwa Sorbahda Road to				
	Kamahi Bigha				
Agency:-	Anil Kumar				
Agreement No:-	26 SBD/2020-21				
Date of Commencement:-	12/08/2020				
Actual Date of Completion:-	15/03/2022				
	<u>Record Measurement</u>				
①	Restoration of rain cuts				
	With soil — do —				
	$2 \times 30 \times 0.90 \times 0.25 = 13.50$				
	$1 \times 12.50 \times 0.92 \times 0.30 = 3.45$				
	$1 \times 22.00 \times 0.600 \times 0.200 = 2.64$				
	$1 \times 14.00 \times 0.800 \times 0.250 = 2.80$				
	$1 \times 20.00 \times 0.75 \times 0.200 = 3.00$				
	T. Qty = 25.39 m^3				
②	Making up of Berms/				
	Shoulder, stripping excess				
	soil — do —				
	$1 \times 30 \times 0.950 = 28.50$				
	$1 \times 25.00 \times 1.10 = 27.50$				
	$1 \times 28.50 \times 0.800 = 22.80$				
	$1 \times 24.60 \times 0.850 = 20.91$				
	$1 \times 30.00 \times 1.00 = 30.00$				
	$1 \times 14.00 \times 0.800 = 11.20$				
	T. Qty = 140.91 m^2				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>13.</u> Cutting of shrubs from the roadway - do -					
Vide T.M.B. P-60					
Qty = 496 Nos.					
① Rs 6.73/Each					
					= Rs 3338.00
<u>14.</u> Trimming of grass and weeds					
Vide T.M.B. P-60					
Qty = 1113.00 m ²					
① Rs 2.24/m ²					
					= Rs 2493.00
<u>15.</u> White washing two coats on parapet wall. -					
Vide T.M.B. P-60					
Qty = 26.52 m ²					
① Rs 16.21/m ²					
					= Rs 430.00
					Total = Rs 43905.00
Add 12% G.S.T & 1% L.C. = Rs 5708					
					Total = Rs 49613.00
 16/03/23 J.E.					 16/03/23 AC