

MMGSY GEN.
92415211

Schedule XLV-Form No. 134

Domestic race of families to
DIVISION

Mamachakskan, Palwingachkan
SUB-DIVISION

Kupayaylen

MEASUREMENT BOOK

M. B. No. : 426

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① N/Work: — Consist of Rd. Room					
pm 954 (P.W.D) Road Mambh-					
akla Bhalingadhat Kupana.					
② N/Contractor — Sri Sachin Kumar Ks.					
③ Agreement No. — 59 SAB/MBH/17-18					
④ Agreement Value — 1,50,13,962/-					
⑤ Work started — 28-10-17					
⑥ Work Completion — 27-10-18					
⑦ D/B: —					
Record Entry					
At CH — 95.00' — H.P — 100000.					
① B/W in excavation for					
Access to road — as per drawing					
Abut — $2 \times 13.0 \times 1.40 \times 1.50 =$					54.60 m ³
Bench — $1 \times 5.78 \times 3.10 \times 0.15 =$					4.44 m ³
					59.04
					Qty = 59.04 m ³
② P.C.C. (M15) in above Access					
$2 \times 13.0 \times 1.50 \times 0.150 =$					5.46 m ³
Continuation					
					Qty = 5.46 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5th year maintainance					
Measurement					
and Abstract of cost					
Name of road: - PMGSY road					
Jatila to Manehakla					
Bhaingadhar Kupaniya.					
Agency - Sachindrakumar					
Agreement No - 59/SBI/MMGSY/17-18					
Actual Date of completion					
— 25.06.2019					
Date of entry: — 11.06.2024					
Item ① Restoration of					
15.1					
barncuts - do -					
22.50 m ² = 2x70 1.05 0.30 =					22.05 m ²
27.0 m ² = 2x45 1.0 0.30 =					
20.52 m ² = 2x38 0.90 0.30					
30.60 m ² = 2x60 0.85 0.30					
42.90 m ² = 2x65 1.10 0.30					
36.48 m ² = 2x76 0.80 0.30					
22.50 m ² = 2x50 0.75 0.30					
30.74 m ² = 2x68 0.80 0.30					
32.64 m ²					
265.88 m ² @ Rs. 355.92/m ²					
235.14 m ²					
					= Rs. 83671.00
Item ② Maintenance of					
15.2 earthen shoulder					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$59.04 = 2 \times 4 \times 6.15 \times 0.60$					
$19.18 \text{ m}^2 = 4 \times 2 \times 6.15 \times 0.40$					
$3.00 \text{ m}^2 = 4 \times 4 \times 0.40 \times 0.60$					
14.76 m^2 $27.52 \text{ m}^2 = 2 \times 4 \times 6.15 \times 0.60$					
4.92 $7.84 = 2 \times 2 \times 6.15 \times 0.40$					
$2.84 = 2 \times 4 \times 0.60 \times 0.40$					
<u>0.96</u>					
103.20 m^2					

Rs 15.38 / m²

Rs 1587.00

Total Amt Rs 334923.00

less 10% below Rs 33492.00

Net Payable Rs 301431.00

SK
11.06.24
J.E

SK
11.06.24
AB

Makhal Statement

- | | | | |
|---|-------------|---|-----------------------|
| ① | Soil | — | 235.14 m ³ |
| ② | Stone metal | — | 18.13 m ³ |
| ③ | Bitumen | — | 1.184 MT |
| ④ | Emulsion | — | 0.08 MT |

SK
11.06.24
J.E