

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, झाझा।**

पत्रांक 1621 (304) झाझा

दिनांक 8/9/24।

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल- झाझा।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण
बिहार पटना।

विषय:-शीर्ष- MMGSY (AWSESH) अंतर्गत राशि की अधियाचना के संबंध में।

महाशय,


उपर्युक्त विषय के संबंध में कहना है कि शीर्ष- MMGSY (AWSESH) अंतर्गत कार्य की अद्यतन स्थिति के अनुसार अधियाचना वाछित प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अतः अनुरोध है कि आवंटन विमुक्त करने की कृपा की जाय ताकि संवेदक को ससमय भुगतान की जा सके।

अनु०:-यथोक्त।

विश्वास भाजन

M
7.9.24
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल झाझा।


8/9/24


Rural Works Department

MMGSY (Awsesh) ALLOTMENT REQUISITION FORMAT

Name of Division:- RWD Works Division Jhajha

SL No	Sanction Year	Name of Road	Name of Contractor (In English)	Administrative Sanction			Agreement Amount (In Lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (In Km)	Amount (In Lacs)	5	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	2022-23	Dulampur Rangmatiya PMGSY Road to Patro River	Angad Kumar Upadhyay	0.785	91.33400		78.99522	10.65410	47.02914	47.02914	63.16563	16.13649	On-going
2	2022-23	Kelidih Ghutiyari PMGSY Road Timmuhan Chowk to Devendra Ram House	Angad Kumar Upadhyay	0.650	71.54500		61.00616	9.26787	38.00638	38.00638	48.15995	10.15357	On-going
3	2022-23	Saron Bakshila PWD Rd Near Bakshila School to Ramkushun Rajak	Angad Kumar Upadhyay	0.955	114.90800		98.02083	17.04219	67.80267	67.80267	80.76796	12.96529	On-going
4	2022-23	Hami Kechuwa Road End Point to Biresbrom House	Sai Shiv Construction Private Limited	0.720	79.772		65.51991	12.17581	27.47400	27.47400	45.56615	18.09215	On-going
5	2022-23	Basukitanr simurtala PWD road manoj cement shop to shibal yadav house	Satish Kumar	0.720	76.909		49.71174	9.52165	0.00000	0.00000	28.16105	28.16105	On-going
6	2022-23	Bamdah Karijhal PMGSY Rd Kabar More to Mantu Hebram House	Rajeev Kumar	0.885	97.539		85.63398	10.05502	0.00000	0.00000	24.01994	24.01994	On-going

7	2022-23	Pojha Pathariya PMGSY Rd Moham Tudu House to Naresh Tudu House	Rajeev Kumar	0.435	53.565	49.29585	3.12534	0.00000	0.00000	33.11588	33.11588	On-going
8	2022-23	Jalgorwa Maghi PMGSY Road Near Kartik Yadav House to Kurila Yadav Tola	Rajeev Kumar	0.465	46.415	38.11192	7.57566	0.00000	0.00000	25.82355	25.82355	On-going
9	2022-23	Saroun Bakshila PWD Rd Parvesh Ray House to Ramsahi Yadav House	Rajeev Kumar	0.870	88.970	73.24985	14.32966	0.00000	0.00000	37.11605	37.11605	On-going
				6.4850	720.9570	599.5455	93.7473	180.3122	180.3122	385.8962	205.5840	


 Executive Engineer
 RWD Works Division
 Jhajha


 Jhajha

(See Government of India's Decision (I) below Rule- 150
Form of Utilization Certificate up to the month- Sep 2024
MMGSY (AWSESH)


PIU – R.W.D. Works Division Jhajha

SL. No.	Name of Scheme	Sanction No. & Date with	Amount Received (in Lacs Rs.)	Particulars
1.	Construction of Rural Roads under MMGSY (Awsesh)	Letter No-76 Dt-06.09.2024	2012.66031	Certified that out of Rs. 2012.66031 Lakhs received upto the years 23-24 in favour of Ex. Engineer, RWD Bihar, Jhajha a sum of Rs 1964.32385 lakhs has been utilized for the purpose of MMGSY (awsesh) Schemes as given in the margin for which it was sanctioned and that the balance of Rs 48.33646 lakhs remaining unutilized at the end of the period .
	Total		2012.66031	

2. Certified that I have satisfied may self that the conditions on which the grants in aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of Checks exercised-

- Works have been supervised by Executive Engineer/Superintending Engineer
 - Periodical inspection has been conducted by Executive engineer/Superintending Engineer
 - Construction materials have been tested.
 - Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer,
 - All other codal formalities have been observed.
3. Physical Progress achieved-
- Construction of Road Works Construction of C.D. Works .


 7.9.24
 Executive Engineer
 RWD(w) Div. Jhajha