

तस्मुदानी सै बांजर टोला: mmgsy (Sc)

Measurement Book

Schedule XLV-Form No. 134

कार्यपालक अभियंता
प्राथमिक कार्य विभाग
काई प्रमंडल, रा. पैरा

DIVISION

महाराष्ट्र

SUB-DIVISION

975

Sunil Kumar Singh

2nd On A/c Bill

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. of Road					
from Pinmahan to Bhanga					
Tola (under mmgsy-sc)					
Agency :- Sunil Kr Singh					
Agreement No:- 85/mmgsy-sc/8BD/					
2020-21					
Agreement Value:- 1,52,913.55 = 10					
Date of Start:- 06/10/2021					
Date of Compl:- 05/10/2022					
Date of Entry:- 25/06/2024					
1) P/V & applying Primer					
Coat with bitumen emulsion					
(SS-1) — elo —					
17 Nos x 30.0 m x 3.75 = 1912.50 m					
4 Nos x 25.0 m x 3.75 = 375.00 m					
1 x 15.0 x $\frac{(4.8 + 3.75)}{2}$ = 66.125					
37 Nos x 30.0 x 3.75 = 4162.50					
1 Nos x 20.0 x $\frac{(4.75 + 3.75)}{2}$ = 85.00					
2 Nos x 12.0 x 12.0 x 0.390 = 112.32					
Total = 6711.445					
2) P/V & applying tack Coat					
with Bitumen Emulsion (SS-1)					
Qty = Same as work Item					
Pg-8 & Item No ① = 6711.445					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3) P/V, Laying & Rolling of 20 mm thick close graded Premix Carpet - do -					
Qty = Same Qty vide TMS					
Pge. ⑧ & Item No - ⑩ = 6711.4450					
<i>[Signature]</i> 26/06/2021 26/06/2021					
<i>[Signature]</i> 28-6-24 A.R.B.					

ABSTRACT OF COST

1/2) Clearing & Grubbing
Roece Land — do
 $Qty = 0.38 \text{ Hect (vide TMB, Pg-4)}$
@ 51,137.88 Rs/Hect — Rs 19,432.20

2) Box-Cutting Excavation
for Roadways Soil —
 $Qty = 198.80 \text{ m}^3 \text{ (vide TMB, Pg-4)}$
@ 126.24 Rs/m³ — Rs 25,097.76

3) Cost. of Embankment
with material obtained
from Roadways Cutting —
 $Qty = 119.28 \text{ m}^3 \text{ (vide TMB, Pg-4)}$
@ 96.68 Rs/m³ — Rs 11,532.20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4) Construction of Subgrade & Earthen Shoulder - do -					
$Q_4 = 1468.75 \text{ m}^3$ (vide TMB, Pg-5)					
@ 183.22 Rs/m ³ —					Rs 269,104.50
5) Const. of Granular Sub-Base (G.S.B.) with well graded Material - do -					
$Q_4 = 1116.21 \text{ m}^3$ (vide TMB, Pg-5)					
@ 3330.60 Rs/m ³ —					Rs 37,17,649.26
6) P.V. Laying, Spreading & Compacting Stone Aggregate (W.B.M.-4mm) - do -					
$Q_4 = 548.44 \text{ m}^3$ (vide TMB, Pg-5)					
@ 4585.73 Rs/m ³ —					Rs 25,14,998.24
7) P.V. & applying Primer Coat (SS-1) Bitumen Emulsion - do -					
$Q_4 = 6711.445 \text{ m}^2$ (vide TMB, Pg-8)					
@ 44.37 Rs/m ² —					Rs 2,97,787.26
8) Providing & applying Jack Coat with Bitumen Emulsion (RS-1) - do -					
$Q_4 = 6711.445 \text{ m}^2$ (vide TMB, Pg-8)					
@ 15.34 Rs/m ² —					Rs 1,02,954.20

Continuation

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134

REF ID: A67458

Continuation