

Road Name:- Belhi Kulhariya Nabard
(NDB) Road To Maheshpur
Shedule XLV Form No. 134.

Supaul

DIVISION

MB.No-1568

Marrang

SUB-DIVISION

Measurement Book

Agency- Vijay Kumar Jha MB.No-1568

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st year maintenance</u>					
Name of work: Cons. of Road					
from Belhi Kuthariya NABARD					
Road to Maheshpur					
Agency: Vijay Kr Jha:					
Aggr no: 19803/2022-23					
Date of Commence - 12/05/2022					
Date of Comp - 11/05/2023					
Actual Comp - 08/05/2023					
Rate - 1.95% Below					

1/15.1) Restoration of panchuts

with soil, mossam etc -

$$04 \times 30.00 \times 2 \times 1.125 \times 0.30 = 81.00 \text{ m}^3$$

$$01 \times 22.00 \times 2 \times 1.125 \times 0.30 = 14.85 \text{ m}^3$$

Total 95.85 m³

2/15.2) making up of Berms,

stripping excess soil from

the shoulders -



$$2 \times 30.00 \times 2 \times 1.125 = 135.00 \text{ m}^2$$

$$3 \times 30.00 \times 2 \times 1.125 = 202.50 \text{ m}^2$$

$$3 \times 30.00 \times 2 \times 1.125 = 202.50 \text{ m}^2$$

$$1 \times 20.00 \times 2 \times 1.125 = 45.00 \text{ m}^2$$

Total 585.00 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
1/15.1) Restoration of Pavement with Soil, more Page-41					
95.85m ² @ 404.06/m ² ———					38729.20
2/15.2) making up of Paved area, stripping excess Soil P-41					
585.00m ² @ 60.28/m ² ———					35264.20
3/15.7) main of slab curbar vide Page-42					
0.1m @ 2394.96/each ———→					2395.20
4/15.9) Main of Road Sign vide Two page-42					
0.19m @ 1104.58/m ———					210.20
5/15.11) main of 200mm x 100mm stone posts P-42					
0.25m @ 622.48/m ———					1432.20
6/15.12) cutting of branches of trees & shrubs P-42					
0.3m @ 113.64/each ———←					34.20
					/
Total					77082.20
Less 1.95% below ———→					1503.20
					/
					75579.20
 20/05/24 J.E.  20/05/24 P.E.					