

2nd on A/c Bill

————— X ————— X —————

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Works →	1032				Mulshahi
Agreement No					To Shakun Tola
Agency →	238/SB.D/2023-24				
Agency →	Bharat Bhushan, S/O				
	- Binod sand Jha, C/O - Jyoti				
	Ravi Jha Punna College				
	Road, Punna				
Date of Commencement →	23/01/24				
Date of Completion →	22/01/25				
	RECORD - ENTRY				
	X		X		
	up to date Measurement				
	X		X		

9 Nos	Consist. of G.S.B				
	by providing				
	well graded material				
	to				
	GI				
7M x 6.10M	3.75M	0.100M	=	3.45M ³	
	2				
5 Nos x 30.00M	3.75M	0.100M	=	56.25M ³	
1 Nos x 15.00M	3.75M	0.100M	=	5.62M ³	
1 Nos x 12.00M	3.75M + 4.10M + 3.75M	0.100M	=	4.64M ³	
5 Nos					
5 Nos x 30M	3.75M	0.100M	=	56.25M ³	
8M x 3.75M + 5.10M + 3.75M		0.10M	=	3.36M ³	
	3				
1 Nos x 30M	3.75M	0.100M	=	11.25M ³	

Continuation

ABSTRACT OF COST

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 1/1	Providing & Fixing of working bench				
	do		EI		
Qty.	Vide TMBP (5)				
1 No	G Rs	492	4.75/No	Rs	4925 = 0
Item 2/1	Reference Pillar				
	do		EI		
Qty.	Vide TMBP (5)				
1 No	G Rs	2293.28	/No	Rs	2293 = 0
Item 3/2	Clearing and grubbing Road sand (By Manual)				
	do		EI		
Qty.	Vide TMBP (5)				
0.28 Ha	G Rs	75573.34	/Ha	Rs	21161 = 0
Item 4/3	Const. of Embankment with approved Material obtained				
	do		EI		
Qty.	Vide TMBP (5) + (15)				
		526.75 m ³	+ 166.54 m ³		
693.29 m ³	G Rs	261.09/m ³	Rs	18	1011 = 0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
city. vide TMBP (15)					
2 Nos GR 5695-23/No Rs					11390 = ∞
9th 14/11 900 mm Side					
octagon					
do			GI		
city. vide TMBP (15)					71370 = ∞
1 No GR 10283-78/No Rs					10284 = ∞
9th 15/12 Road Marking					
with Hat Applied					
do			GI		
city. vide TMBP (16)					11095 = ∞
80.00 m ² GR 1005-35/m ² Rs					80428 = ∞
			Rs 31, 25,		319 = ∞
Add 19% (LC + GST)			Rs 4, 59		3811 = ∞
Add SF			Rs (+) 36, 467		= ∞
			Rs 37 55 597		= ∞
Less 0.02% Below			Rs (-) 75 1		= ∞
			Rs 37 54 845		= ∞
Less Previous Payment			Rs (-) 17, 46,800		= ∞
			Rs 20, 08, 045		= ∞
(M) June 09/05/24 JE					
			09/09/24 AC		

Continuation