

Contractor name - Ramnand Singh

PMHSY Path to Maheshi Mahadabhi Tal (GEN)

Schedule XLV-Form No. 134

PHULPARAS

DIVISION

KHUTAWA

SUB-DIVISION

MB.No - 4134/2023-24

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इस मापी पुस्तक में मशीन द्वारा
मिटर-01-से 100 तक प्रत्येक आंकित है, जो सहायक
निर्माण, ग्रामीण कार्य विभाग, कार्य अनुप्रमंडल -
खुटाणा के नाम से निर्माण किया जाता है।

24/10/2023
EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas
28.09.2023

Sch. XLV—Form No. 134

PHULPARAS DIVISION
KHUTAUNA SUB-DIVISION

Measurement Book

MB No. 434/2023-24

Name of Officer 24/10/23
EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas
Date of first entry 28/09/2023
Date of last entry 28/09/2023

1st on A/c Bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road Name - Const. of Rd from PMGSY					
Path to Nahri Mahadalit Tel					
Agency - Ramchand Singh - At Tajpur					
Agreement NO - 23 SBD/2023-24					
Date of starting - 22/09/23					
Date of completion - 21/09/24					
1) Providing & fixing of wooden					
benchmark pillars 2 nos per K.M					
8 nos 0.9 K.M = 7.2 ~ 7 nos.					
2) Clearing and grubbing Rd					
Land including uprooting wild					
$2 \times 10 \times 30 \text{ m} \times 1.75 \text{ m} =$					1050 m^2
$2 \times 10 \times 30 \text{ m} \times 1.75 \text{ m} =$					1050 m^2
$2 \times 10 \times 30 \text{ m} \times 1.75 \text{ m} =$					1050 m^2
					3150 m^2
					0.315 Hect
3) Earthwork in excavation					
for foundation of structure upto					
$2 \times 2 \times 6.45 \text{ m} \times 1.4 \text{ m} \times 1.5 \text{ m} =$					54.18 m^3
$2 \times 4.85 \text{ m} \times 1.53 \times 0.365 =$					5.41 m^3
					59.59 m^3

Continuation

8

[illegible]

- | | | | | | | |
|-----|---|--|--|--|--|---------------------|
| 1) | Providing & fixing of work in benchmark pillars 2 in nos | | | | | |
| | $8 \times 0.224 \text{ K.m} = 1.792 = 2/\text{nos.}$ | | | | | |
| 2) | Clearing and grubbing of land including uprooting wild | | | | | |
| | $2 \times 7 \times 30 \text{ m} \times 1.75 \text{ m} = 735 \text{ m}^2$ | | | | | |
| | $2 \times 14 \text{ m} \times 1.75 \text{ m} = 49 \text{ m}^2$ | | | | | |
| | | | | | | 784 m^2 |
| | | | | | | 0.0784 Ha |
| 3) | Earthwork in excavation for foundation of structure up | | | | | |
| H.W | $2 \times 6.45 \text{ m} \times 1.4 \text{ m} \times 1.5 \text{ m} = 27.09 \text{ m}^3$ | | | | | |
| | $4.85 \text{ m} \times 1.53 \times 0.365 \text{ m} = 2.70$ | | | | | |
| | | | | | | 29.79 m^3 |

Continuation

Abstract of cost

Sch. XLV—Form No. 134

14

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Providing & fixing working					
7ms Qty vide T.M.B Pg-5					
2ms Qty vide T.M.B Pg-8					
9ms @ Rs 2708.12 =					24373.00
2) Clearing and grubbing Rd					
0.315 Hect Qty vide T.M.B Pg-5					
0.0784 Hect Qty vide T.M.B Pg-8					
0.3934 Hect @ Rs 5972.13 =					23496.00
3) Earthwork in excavation					
59.59 m ³ Qty vide T.M.B Pg-5					
29.79 m ³ Qty vide T.M.B Pg-8					
89.38 m ³ @ Rs 336.86 =					30109.00
4) Providing M15 as level					
9.18 m ³ Qty vide T.M.B Pg-5					
4.594 m ³ Qty vide T.M.B Pg-9					
13.774 m ³ @ Rs 7476.11 =					102948.00
5) Plain cement concrete work					
33.74 m ³ Qty vide T.M.B Pg-9					
67.48 m ³ Qty vide T.M.B Pg-5					
101.22 m ³ @ Rs 8453.34 =					855647.00
6) Providing and laying R.C.					
15m Qty vide T.M.B Pg-5					
7.5m Qty vide T.M.B Pg-9					
22.5m @ Rs 7217.99 =					162405.00
7) Excavation for roadway					
Qty vide T.M.B Pg-5					
31.25 m ³ @ Rs 99.69 =					3115.00

Continuation

Continuation