

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Estimate No.					
N/W -					Railway Thalo to Semra
Agreement No.					65/5.13.7 (mm 6.5.4.5.6)
Agency -					Rajesh Kumar
Agreement Value -					2090-21
Date of commencement -					24/9/2020
Date of completion -					23/9/2021
Date of Entry -					16/6/21
Record Entry -					

(1)	Const of reference and				
	working B.M. - do - C/L				2.64 km
(2)	Construction of reference				
	Pillar - do - C/L				2.64 km
(3)	Provisioning and fixing of				
	typical m.m.s. y. masonry				
	sign Board with logo				2 Nos
(4)	Board and fixing of typical				
	maintenance Board -				1 Nos
(5)	clearing and grubbing				
	road land - do - C/L				
	$2 \times 88 \times 30 \times 1.5$				7920 m ²
	Hence $\frac{7920}{10000}$				0.79 hect
(6)	E/w excavation on road				
	Rate 1 6.00 1.50 0.79				$= 7.11 m^3$

Continuation

$$2 \times 8.10 \times 3.36 \times 1.80 = 8.75 m^3$$

$$\text{cut of wall } 2 \times 8.50 \times 1.5 \times 1.10 = 3.02 m^3$$

$$\text{Hence } 2 \text{ Nos. } \times 18.88 m^3 = 37.76 m^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st year Maint Bill</u>					
<u>Name of work: - Maint of road</u>					
<u>from Railway Dhala to</u>					
<u>Semara under MNGS & Co</u>					
<u>Name of Agent - Sri Rajesh Kumar</u>					
<u>A-1 Sodhu Chauri,</u>					
<u>Gopalpur.</u>					
<u>Agg/CMO - 55821 MNGS & Co</u>					
				2020-21	
<u>Date of measurement - 24/09/2020</u>					
<u>Actual Date of completion - 23/5/23</u>					
<u>Work done</u>					
<u>1) Rectification of drain cuts -</u>					
$6 \times 3.50 \times \frac{1.5 + 1.25}{2} \times 0.30 = 7.56 \text{ m}^3$					
$9 \times 4.00 \times \frac{1.25 + 1.05}{2} \times 0.30 = 12.42 "$					
$12 \times 3.00 \times \frac{1.05 + 1.30}{2} \times 0.30 = 12.69 "$					
$18 \times 2.50 \times \frac{1.50 \times 0.25}{2} = 12.93 "$					
$17 \times 5.00 \times \frac{1.25 \times 0.30}{2} = 31.87 "$					
$8 \times 4.50 \times \frac{1.05 + 1.25}{2} \times 0.30 = 12.42 "$					
$22 \times 3.00 \times \frac{1.5 + 1.25}{2} \times 0.30 = 23.76 "$					
$6 \times 6.00 \times \frac{1.5 + 0.85}{2} \times 0.25 = 9.00 "$					
					<u>122.65 m³</u>
					<u>Net 122.26</u>

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
1) Restoration of railvouts — Qty mds. from BP (44) at 1					
122.25 m ³ @ Rs 386 = 47209.25					
2) Making Bench/Shadow — Qty mds. from BP (45) at 2					
736.40 m ² @ Rs 57 = 42,404.20					
3) Provision Carpet with Moss — Qty mds. from BP (45) at 3					
56.56 m ² @ Rs 298 = 16,902.20					
4) Maint of road sign — Qty mds. from BP (45) at 4					
1.32 km @ Rs 1077 = 1423.20					
5) Maint of 200m 2 wheels — Qty mds. from BP (45) at 5					
2.64 km @ Rs 702 = 1854.20					
6) Putting of Branches of tree — Qty mds. from BP (45) at 6					
5 Nos @ Rs 109 = 548.20					
Continuation					110340.20

